Well: **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB: 83

Max POB on rig: 100

Start Date & Time: Sat 25-Feb-06 8:00

Forecast End Time: Mon 5-Jun-06 5:00

Forecast End Time :	Mon 5-Jun-06 5:00			
Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs	
10:30 Sat 25 Feb	Run anchors and position rig over Basker 5	12.00 hrs	14.50 hrs	
01:00 Sun 26 Feb		4.00 hrs	8.50 hrs	
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs	DOD
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems
	Position rig over Basker 4 Attempt to Drill 26" hale excess hale angle	2.00 hrs	1.00 hrs	
	Attempt to Drill 36" hole excess hole angle POOH change BHA P/U MWD RIH	3.00 hrs 3.00 hrs	7.00 hrs 9.00 hrs	
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs	
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs	
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs	
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs	
19:30 Tue 28 Feb	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs	
02:00 Wed 01 Mar	Position rig over Basker 3	2.00 hrs	0.00 hrs	
04:00 Wed 01 Mar	Drill 36" hole. POOH	3.00 hrs	5.00 hrs	
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs	
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs	
23:00 Wed 01 Mar	M/U 171/2" BHA and drill shoe track	8.00 hrs	8.00 hrs	
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs	
02:30 Sat 04 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	6.50 hrs	
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs	
20:00 Sat 04 Mar	Cement 13-3/8" casing.Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs	The Blue Court Service
03:30 Sun 05 Mar	Position rig over Basker 4	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs	
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs	27.00 hrs	
23:00 Mon 06 Mar 04:00 Tue 07 Mar	Circ Hole clean. POOH. Wash off PGB. Run 13 3/8" casing	4.00 hrs 18.00 hrs	5.00 hrs 11.00 hrs	Land 18.75in Hsg
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs	Land 16.75III Hsg
21:30 Tue 07 Mar	Position rig over Basker 5	2.00 hrs	0.00 hrs	Handling BHA, Cmt Hd, FEWD
21:30 Tue 07 Mar	Clean up junk in 30" conductor	30.00 hrs	39.00 hrs	Grapple, Junk bit & mill runs
12:30 Thu 09 Mar	P/U 17 1/2" BHA and RIH	8.00 hrs	3.00 hrs	S.appie, came sit a min rane
15:30 Thu 09 Mar	Drill 17 1/2" Hole. to 1012m	28.00 hrs	29.00 hrs	
20:30 Fri 10 Mar	Circ Hole clean. POOH. Wash off PGB.	5.00 hrs	5.00 hrs	
01:30 Sat 11 Mar	Run 13 3/8" casing	11.00 hrs	10.00 hrs	Land 18.75in Hsg
11:30 Sat 11 Mar	Cement 13-3/8" casing.L/o r/tool, cmt hd & 17-1/2" BHA	5.00 hrs	5.50 hrs	Skid rig 25m fwd to run BOP
17:00 Sat 11 Mar	Layout 17-1/2" BHA	0.00 hrs	4.00 hrs	
21:00 Sat 11 Mar	Run BOP and riser. Test AX-connecor	18.00 hrs	23.00 hrs	Shut in production Basker 2
20:00 Sun 12 Mar	M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.	10.00 hrs	17.00 hrs	P/up new DP. Slip & cut drl line
13:00 Mon 13 Mar	Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)	50.00 hrs	50.00 hrs	
15:00 Wed 15 Mar	Drill 12 1/4" hole from 2240m to 2878m	145.00 hrs	55.50 hrs	
22:30 Fri 17 Mar	Condition Hole. POOH. RIH P/U DP (17 stds)	15.00 hrs	24.50 hrs	Bit Trip
23:00 Sat 18 Mar	Drill 12 1/4" hole from 2878m to section TD at 3191m (10m/hr)	31.00 hrs	36.50 hrs	Dit Taia
11:30 Mon 20 Mar	Bit trip	12.00 hrs	22.00 hrs	Bit Trip
09:30 Tue 21 Mar 18:00 Tue 21 Mar	Drill 12 1/4" hole from 3191m to section TD at 3271m (10m/hr)	8.00 hrs	8.50 hrs	
16:00 Wed 22 Mar	Bit trip Drill 12 1/4" hole from 3271m to section TD at 3336m (10m/hr)	12.00 hrs 6.50 hrs	22.00 hrs 18.00 hrs	
10:00 Wed 22 Mar	Bit trip	12.00 hrs	18.50 hrs	Bit Trip
04:30 Fri 24 Mar	Drill 12 1/4" hole from 3336m to section TD at 3555m (5m/hr)	44.00 hrs	52.00 hrs	Бк ттр
08:30 Sun 26 Mar	Bit trip	12.00 hrs	17.50 hrs	Bit Trip
02:00 Mon 27 Mar	Drill 12 1/4" hole from 3555m to section TD at 3640m (5m/hr)	17.00 hrs	15.50 hrs	
17:30 Mon 27 Mar	Circulate hole clean and POOH for logging	8.00 hrs	11.50 hrs	
05:00 Tue 28 Mar	Rig up and make 4 wireline evaluation runs	65.00 hrs	66.00 hrs	MDT pressures, no samples. VSP log
23:00 Thu 30 Mar	Wiper Trip	18.00 hrs	20.00 hrs	
19:00 Fri 31 Mar	Run 9 5/8" casing.	24.00 hrs	31.50 hrs	
02:30 Sun 02 Apr	Cement 9-5/8" casing	6.00 hrs	9.00 hrs	
11:30 Sun 02 Apr	Suspend. Set wear bushing and storm packer in 9-5/8" casing	4.00 hrs	6.00 hrs	
17:30 Sun 02 Apr	Release BOP, Release Guide wires	2.00 hrs	2.50 hrs	Shut in production Basker 2
20:00 Sun 02 Apr	Position rig over Basker 3	2.00 hrs	4.00 hrs	2 hrs NPT Blue pod tugger
00:00 Mon 03 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs	15.00 hrs	Full BOP Test
15:00 Mon 03 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs	11.00 hrs	
02:00 Tue 04 Apr 23:30 Tue 04 Apr	Drill 12-1/4" hole fm 1000m to 1523m (25m/hr) POOH and change out Geopilot, RIH	21.00 hrs 8.00 hrs	21.50 hrs 9.50 hrs	Geopilot failure
09:00 Wed 05 Apr	Drill 12-1/4" hole fm 1523m to 1934m (25m/hr)	16.00 hrs	11.50 hrs	Ocopilot idilule
20:30 Wed 05 Apr	POOH to shoe and change wash pipe packing, RIH	3.00 hrs	5.00 hrs	Change wash pipe packing
01:30 Thu 06 Apr	Drill 12 1/4" Hole fm 1934m to T.O.L. at 2306m (25m / hr)	14.00 hrs	10.50 hrs	Change wash pipe packing
12:00 Thu 06 Apr	Trouble shoot BOP	0.00 hrs	21.00 hrs	POOH, Switch pods, RIH
09:00 Fri 07 Apr	Drill 12 1/4" Hole fm 2306m to T.O.L. at 2670m (25m / hr)	10.00 hrs	17.50 hrs	TOL @ +-2670m
02:30 Sat 08 Apr	Drill 12 1/4" Hole fm 2670m to 2679m	5.50 hrs	10.50 hrs	
13:00 Sat 08 Apr	Round trip to change bit, lay down GeoPilot, pick up Motor BHA	22.00 hrs	17.00 hrs	RSX-616 out for DSX-813
06:00 Sun 09 Apr	Drill 12 1/4" Hole fm 2679m to 2689m (10m / hr)	10.00 hrs	10.00 hrs	Bit balled
16:00 Sun 09 Apr	Round trip to change bit	13.50 hrs	13.50 hrs	DSX-813 out for GFS10BOD rock bit
·				

05:00 May 40 Ava	Daill 40 4/4111ala fire 0000ce to TD 0450ce (40ce/la)	40.00 h	20 F0 haz - Dailladda 2000au
05:30 Mon 10 Apr 18:00 Tue 11 Apr	Drill 12 1/4" Hole fm 2689m to TD 3150m (10m/hr) Round trip for bit and BHA change, Ream from above Latrobe to TD	46.00 hrs 18.00 hrs	36.50 hrs Drilled to 2969m 18.00 hrs
12:00 Wed 12 Apr	Drill 12 1/4" Hole fm 2969m to section TD at 3600 (10m / hr)	63.00 hrs	26.50 hrs Drilled to 3225m
	Repairs to TDS pipe handler, replace IBOP's and saver sub	24.00 hrs	20.00 THO BIMOG to 0220TH
14:30 Fri 14 Apr	Drill 12 1/4" Hole fm 3225m to section TD at 3600 (10m / hr)	37.50 hrs	
04:00 Sun 16 Apr	POH	12.00 hrs	
16:00 Sun 16 Apr	Run and cement 9-5/8" csg	30.00 hrs	
22:00 Mon 17 Apr	Pull and repair LMRP and rerun and test	36.00 hrs	
10:00 Wed 19 Apr	MU 8-1/2" BHA, RIH and conduct FIT	18.00 hrs	
04:00 Thu 20 Apr	Drill 8-1/2" hole from 3600m to TD at 4136m (15m/hr)	36.00 hrs	
16:00 Fri 21 Apr	РОН	10.00 hrs	
02:00 Sat 22 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	
02:00 Mon 24 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs	no wiper trip time allowed
02:00 Mon 24 Apr	Run and cement 7" liner	24.00 hrs	
02:00 Tue 25 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs	
06:00 Tue 25 Apr	Release BOP. Release guide wires	2.00 hrs	Shut in production Basker 2
	Position rig over Basker 4	2.00 hrs	
10:00 Tue 25 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs	
16:00 Tue 25 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs	
02:00 Wed 26 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs	
14:00 Fri 28 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs	
22:00 Thu 04 May	Condition Hole. POOH.	12.00 hrs	
10:00 Fri 05 May	Rig up and make 3 wireline evaluation runs	50.00 hrs	
	RIH. Wiper trip. Condition Hole.	0.00 hrs	no wiper trip time allowed
12:00 Sun 07 May	Run 9 5/8" casing.	24.00 hrs	
	Cement 9-5/8" casing	6.00 hrs	
	Pressure test BOPs & casing on Basker-4	8.00 hrs	
02:00 Tue 09 May	Run Well Patroller to PBTD (≈ 3570m) to clean up well, circulate to inhibited	30.00 hrs	
	brine & HiVis pills, clean up BOP and wellhead, POOH		
08:00 Wed 10 May		5.00 hrs	
	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
01:00 Thu 11 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
05:00 Thu 11 May		1.00 hrs	
06:00 Thu 11 May	Determine tubing hanger spaceout with Lead Impression Tool on completion	4.00 hrs	
	riser (~15 jts / assys), rack back riser		
10:00 Thu 11 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
10:00 Fri 12 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 1 x C-L)	3.00 hrs	
13:00 Fri 12 May	M/u & run tubing hanger with 51/2" completion riser, space out	10.00 hrs	
23:00 Fri 12 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
02:00 Sat 13 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
04:00 Sat 13 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	3.00 hrs	
	hanger, r/d slickline		
07:00 Sat 13 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
15:00 Sat 13 May	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off	6.00 hrs	Shut in production Basker 2
	Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install		
	debris cap on Basker-4 wellhead.		
21:00 Sat 13 May	Pressure test BOPs & casing on Basker-5	8.00 hrs	
05:00 Sun 14 May	Run Well Patroller to PBTD (≈ 3560m) to clean up well, circulate to inhibited	30.00 hrs	
44.00 14.45 14.	brine & HiVis pills, clean up BOP and wellhead, POOH	E 00 l	
	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
16:00 Mon 15 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
04:00 Tue 16 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
08:00 Tue 16 May	Rig up tubular handling equipment	1.00 hrs	
09:00 Tue 16 May	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	
12:00 Tue 16 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
12:00 Wed 17 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
15:00 Wed 17 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
01:00 Thu 18 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
		2.00 6-0	
04:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
04:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	2.00 hrs 3.00 hrs	
06:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
06:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string	3.00 hrs 8.00 hrs	Shut in production Peaker 2
06:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off	3.00 hrs	Shut in production Basker 2
06:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install	3.00 hrs 8.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead.	3.00 hrs 8.00 hrs 6.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited	3.00 hrs 8.00 hrs 6.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	8.00 hrs 6.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 5.00 hrs 12.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 5.00 hrs 12.00 hrs 4.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 14:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RiH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 5.00 hrs 12.00 hrs 4.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 14:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 5.00 hrs 12.00 hrs 1.00 hrs 3.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 14:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment Determine tubing hanger spaceout with Lead Impression Tool on DP Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts /	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 5.00 hrs 12.00 hrs 4.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 14:00 Sun 21 May 18:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment Determine tubing hanger spaceout with Lead Impression Tool on DP Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	3.00 hrs 8.00 hrs 6.00 hrs 4.00 hrs 5.00 hrs 12.00 hrs 1.00 hrs 1.00 hrs 4.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 15:00 Sun 21 May 18:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment Determine tubing hanger spaceout with Lead Impression Tool on DP Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys) M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 12.00 hrs 12.00 hrs 1.00 hrs 1.00 hrs 3.00 hrs 3.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 14:00 Sun 21 May 18:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment Determine tubing hanger spaceout with Lead Impression Tool on DP Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys) M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L) M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher)	3.00 hrs 8.00 hrs 6.00 hrs 4.00 hrs 5.00 hrs 12.00 hrs 1.00 hrs 1.00 hrs 4.00 hrs	Shut in production Basker 2
06:00 Thu 18 May 09:00 Thu 18 May 17:00 Thu 18 May 23:00 Thu 18 May 07:00 Fri 19 May 17:00 Sat 20 May 22:00 Sat 20 May 10:00 Sun 21 May 15:00 Sun 21 May 18:00 Sun 21 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline Unlatch THRT, POOH & stand back landing string Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test BOPs & casing on Basker-3 Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment Determine tubing hanger spaceout with Lead Impression Tool on DP Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys) M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs 8.00 hrs 6.00 hrs 8.00 hrs 34.00 hrs 12.00 hrs 12.00 hrs 1.00 hrs 1.00 hrs 3.00 hrs 3.00 hrs	Shut in production Basker 2

\$2.00 hrs \$6.00 Wed 24 May Perform inflow test on SSSV. \$6.00 Wed 24 May Perform inflow test on SSSV. \$6.00 Wed 24 May Unlatch THRT, POOH & stand back landing string \$6.00 hrs \$1.00 hrs	
06:00 Wed 24 May Unlatch THRT, POOH & stand back landing string 8.00 hrs 14:00 Wed 24 May Unlatch & Boull BOP's & LMRP on 18½" Martine Riser 15:00 hrs 14:00 Wed 24 May Unlatch & Boull BOP's & LMRP on 18½" Martine Riser 15:00 hrs 10:00 Thu 25 May Via & test flowhead & surface lines, land & latch / test tree & riser 15:00 hrs 10:00 Fri 26 May Ruc & test flowhead & surface lines, land & latch / test tree & riser 100 hrs 08:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 13:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 13:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 13:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 13:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 18:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 18:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 18:00 Fri 26 May Prob Upper Group through separator, take fluid samples, shut in well 2.00 hrs <	
14:00 Wed 24 May Unlatch & pull BOPS & LMRP on 18½" Marine Riser 15:00 hrs 26:00 Thu 25 May Run Basker-S Subsea Tree on completion riser 15:00 hrs 26:00 Thu 25 May Run Basker-S Subsea Tree on completion riser 15:00 hrs 06:00 Fri 26 May Nu & test flowhead & surface lines, land & latch / test tree & riser 100 hrs 08:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 12:00 Fri 26 May Pres-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 14:00 Fri 26 May Pres-flow meeting, RIH & open XD SSD, pODH. 1.00 hrs 14:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 14:00 Fri 26 May Prosure up and shear open FBIV 1.00 hrs 15:00 Fri 26 May Plow Upper Group through separator, take fluid samples, shut in well 2.00 hrs 00-00 Sat 27 May Flow Upper Group through separator, take fluid samples, shut in well 2.00 hrs 00-00 Sat 27 May Flosh well and bullhead diesel to below SSSV 2.00 hrs 02-00 Sat 27 May Close & leak test SSSV & PMV 2.00 hrs 02-00 Sat 27 May Rig down and and and and and and and and and an	
05-00 Thu 25 May Run Basker-3 Subsea Tree on completion riser 15.00 hrs 20-00 Thu 25 May Ru 8 test Browhead & surface lines, land & latch / test tree & riser 8.00 hrs 04:00 Fri 26 May Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar. 1.00 hrs 08:00 Fri 26 May Per-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 08:00 Fri 26 May Per-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 13:00 Fri 26 May Per-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 13:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 13:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 18:00 Fri 26 May Flow Upper Group through separator, take fluid samples, shut in well 2.00 hrs 18:00 Fri 26 May Flow Upper Group through separator, take fluid samples, shut in well 2.00 hrs 00:00 Sat 27 May Close & Itest tree same and bullhead diesel to below SSSV 2.00 hrs 02:00 Sat 27 May Close & Itest tree same and bullhead diesel to below SSSV 2.00 hrs 02:00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 13:00 Sat 27	Shut in production Basker 2
22:00 Thu 25 May Ru & test flowhead & surface lines, land & latch / test tree & riser	
94:00 Fri 26 May Ruy Ruy & Rectored "ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar. 96:00 Fri 26 May Rectored "ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar. 96:00 Fri 26 May Close XD SSD, POOH. 13:00 Fri 26 May Close XD SSD, POOH. 13:00 Fri 26 May Pressure up and shear open FBIV 13:00 Fri 26 May Pressure up and shear open FBIV 13:00 Fri 26 May Pressure up and shear open FBIV 13:00 Fri 26 May Pressure up and shear open FBIV 13:00 Fri 26 May Pressure up and shear open FBIV 13:00 Fri 26 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 20:00 Fri 26 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 20:00 Sat 27 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 20:00 Sat 27 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 13:00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 13:00 Sat 27 May Instal & test tree cap, pull TCRT, Survey seabed 10:00 Sat 27 May Instal & test tree cap, pull TCRT, Survey seabed 10:00 Sat 27 May Ru & test flowhead & surface lines, land & latch / test tree & riser 10:00 Mon 29 May Ru & test flowhead & surface lines, land & latch / test tree & riser 10:00 Mon 29 May Ru & test flowhead & surface lines, land & latch / test tree & riser 10:00 Mon 29 May Ru & test flowhead & surface lines, land & latch / test tree & riser 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 True 30 May Ru Rush saker-5 Subsea Tree on completion riser 10:00 Mon 29 May Pressure up and she	<u> </u>
65:00 Fri 26 May Recover 4" ARFH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar.	
08:00 Fri 26 May	
08:00 Fri 26 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4,00 hrs 13:00 Fri 26 May Close XD SSD, POOH. 1,00 hrs 13:00 Fri 26 May Pressure up and shear open FBIV 1,00 hrs 14:00 Fri 26 May Open well and flow until cleaned up 4,00 hrs 18:00 Fri 26 May Flow Upper Group through separator, take fluid samples, shut in well 2,00 hrs 18:00 Fri 26 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 2,00 hrs 19:00 Sat 27 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 2,00 hrs 00:00 Sat 27 May Close & leak test SSSV & P.MV. 2,00 hrs 00:00 Sat 27 May Close & leak test SSSV & P.MV. 2,00 hrs 13:00 Sat 27 May Close & leak test SSSV & P.MV. 2,00 hrs 13:00 Sat 27 May Rig down sickline. Unlatch & pull completion riser 7,00 hrs 13:00 Sat 27 May Rig down sickline. Unlatch & pull completion riser 7,00 hrs 13:00 Sat 27 May Lose Stat Extree clase, pull TCRT. Survey seabed 6,00 hrs 04:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. <th></th>	
12:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 13:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 14:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 16:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 16:00 Fri 26 May Pressure up and shear open FBIV 1.00 hrs 16:00 Fri 26 May FIGW Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 2.00 hrs 20:00 Fri 26 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 2.00 hrs 02:00 Sat 27 May Flush surface lines and builhead diesel to below SSSV 2.00 hrs 04:00 Sat 27 May Flush surface lines and builhead diesel to below SSV 2.00 hrs 04:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs oriculate to clean seawater (all via annulus line). 13:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 9.00 hrs oriculate Via pull completion riser 7.00 hrs 02:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 9.00 hrs 02:00 Sat 27 May Install & test flowhead & surface lines, land & latch / test tree & riser 15:00 hrs 19:00 Mon 29 May Ru & test flowhead & surface lines, land & latch / test tree & riser 16:00 hrs May Ru & test flowhead & surface lines, land & latch / test tree & riser 16:00 hrs May Ru & test flowhead & surface lines, land & latch / test tree & riser 16:00 hrs May Ru & test slickline lubricator 1.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May	
13:00 Fri 26 May 14:00 Fri 26 May 20 Open well and flow until cleaned up 4:00 Fri 26 May 18:00 Fri 26 May 19:00 Tri 26 May 19	
14:00 Fri 26 May Flow Upper Group through separator, take fluid samples, shut in well 2.00 hrs 20:00 Fri 26 May Flow Lover Group until cleaned up, then flow through separator, take fluid samples, shut in well 4.00 hrs samples, shut in well 50:00 Sat 27 May Flow Lover Group until cleaned up, then flow through separator, take fluid samples, shut in well 70:00 Sat 27 May Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 12:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs 12:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs 12:00 Sat 27 May Rig down silckline. Unlatch & pull completion riser 7:00 hrs 12:00 Sat 27 May Install & lest tree cap, pull TCRT. Survey seabed 7:00 hrs 12:00 Sat 27 May Install & test free cap, pull TCRT. Survey seabed 7:00 hrs 12:00 Sat 27 May Install & test flowhead & surface lines, land & latch / test tree & riser 15:00 hrs 12:00 Mon 29 May R/U & test flowhead & surface lines, land & latch / test tree & riser 8:00 hrs 12:00 Mon 29 May R/U & test flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May R/U & Sets flowhead & surface lines, land & latch / test tree & riser 16:00 Mon 29 May Presure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Presure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Presure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Presure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Presure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Ry	
18:00 Fri 26 May Flow Upper Group through separator, take fluid samples, shut in well 20:00 Fri 26 May Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well 40.00 hrs samples, shut in well 50:00 Sat 27 May 50:00 Sat 27 May 60:00 Sat 27 May 60:00 Sat 27 May 60:00 Sat 27 May 70:00 Sat 28 May 70:00 Sat 27 May 70:00 Sat 28	
20:00 Fri 26 May Simples, shut in well samples, shut in ser and surface system with diesel and then circulate to clean seawater (all via annulus line). 13:00 Sat 27 May Install & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 13:00 Sat 27 May Install & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 14:00 Sun 28 May Install & test flowhead & surface lines, land & latch / test tree & riser solon who shown 29 May R/u & test slickline lubricator solon who 29 May R/u & test slickline lubricator solon who 29 May R/u & test slickline lubricator solon who 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 Mon 29 May Pressure up and shear open FBIV shown 20:00 M	
samples, shut in well 02:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs 02:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs 04:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 7:00 hrs 20:00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 7:00 hrs 20:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 6:00 hrs 20:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2:00 hrs 2:00 Sun 28 May Riv & test flowhead & surface lines, land & latch / test tree & riser 3:00 Sun 28 May Riv & test flowhead & surface lines, land & latch / test tree & riser 3:00 Mon 29 May Riv & test flowhead & surface lines, land & latch / test tree & riser 3:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Pressure up and shear open FBIV 10:00 Mon 29 May Plush surface lines and bullhead diesel to below SSSV 2:00 Mrs 2:00 Mon 29 May Plush surface lines and bullhead diesel to below SSSV 2:00 Mrs 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 Mon 29 May Riv & leak test SSSV & PMV. 2:00 True 30 May Riv & leak test SSSV & PMV. 2:00 True 30 May Riv & least slickline lubricator 2:00 True 30 May Riv & least slickline lubricator 2:00 True 30 May Riv & least slickline lubricator 2:00 True 30 May Riv & least slickline lubricator 2:00 True 30 May Riv & least slickline lubricator 2:00 True 30 May Riv & least slickline lubricator 2:00 True 30 May Riv & least slickl	
0.00 Sat 27 May Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 3.00 Sat 27 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 3.00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 3.00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 3.00 hrs Sun 28 May Install & test tree cap, pull TCRT. Survey seabed 3.00 Sun 28 May Plus & test slickline lubricator survey seabed 3.00 hrs Sun 28 May Ru Basker-4 Subsea Tree on completion riser 3.00 Mon 29 May Ru & test slickline lubricator survey seabed surface lines, land & latch / test tree & riser 3.00 Mon 29 May Ru & test slickline lubricator survey seabed surface lines, land & latch / test tree & riser 3.00 Mon 29 May Ru & test slickline lubricator survey seabed surface lines, land & latch / test tree & riser 3.00 Mon 29 May Ru & test slickline lubricator survey seabed surface lines and & latch / test tree & riser 3.00 Mon 29 May Ru & test slickline lubricator survey seabed surface lines and & latch / test tree & riser 3.00 Mon 29 May Ru & test slickline lubricator surface lines and & latch / test tree & riser 3.00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel surface lines and shear open FBIV surface lines and bullhead diesel to below SSSV surface lines and bullhead surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 True 30 May Surface lines and bullhead diesel to below SSSV surface lines and bullhead surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 Tru	
02:00 Sat 27 May Close & leak test SSSV & PMV. 04:00 Sat 27 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 13:00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 20:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 04:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2.00 hrs 04:00 Sun 28 May Run Basker-4 Subsea Tree on completion riser 19:00 Sun 28 May Riv & test flowhead & surface lines, land & latch / test tree & riser 03:00 Mon 29 May Riv & test flowhead & surface lines, land & latch / test tree & riser 04:00 Mon 29 May Riv & test flowhead & surface lines, land & latch / test tree & riser 06:00 Mon 29 May Pre-flow meeting, RiH & open XD SSD, displace tubing to diesel 10:00 Mon 29 May Pressure up and shear open FBIV 11:00 Mon 29 May Pressure up and shear open FBIV 12:00 Mon 29 May Pressure up and shear open FBIV 12:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 18:00 Mon 29 May Flow set test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 20:00 Tue 30 May Install & test tree cap, pull TCRT 20:00 Tue 30 May Prow meeting, RiH & open XD SSD, displace tubing to diesel 20:00 Tue 30 May Prow well and flow until cleaned up 20:00 Tue 30 May Prow well and flow until cleaned up 20:00 Tue 30 May Prow well and flow until diesel and then circulate to clean seawater (all via annulus line). 20:00 Tue 30 May Prow well and flow until diesel to below SSSV 20:00 Tue 30 May Prow well and flow until diesel to below SSSV 20:00 Tue 30 May Prow well an	
O4:00 Sat 27 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 13:00 Sat 27 May Rig down slickline. Unlatch & pull completion riser 7:00 hrs 20:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 6:00 hrs 20:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2:00 hrs 20:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2:00 hrs 3:00 Mon 29 May Riu & test flowhead & surface lines, land & latch / test tree & riser 3:00 Mon 29 May Riu & test slickline lubricator 6:00 Mon 29 May Recover 4" ARRH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 6:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 1:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 1:00 Mon 29 May Open well and flow until cleaned up 1:00 Mon 29 May Flush surface lines and builhead diesel to below SSSV 2:00 hrs 2:00 Mon 29 May Close & leak test SSSV & PMV. 2:00 Mon 29 May Close & leak test SSSV & PMV. 2:00 Mon 29 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2:00 hrs 2:00 Tue 30 May Rig down slickline. Unlatch & pull Completion riser 3:00 Wod 31 May Ru & test fischine lubricator 2:00 Tue 30 May Ru Basker-5 Subsea Tree on completion riser 3:00 Wod 31 May Ru Basker-5 Subsea Tree on completion riser 3:00 Wod 31 May Ru & test fischine lubricator 2:00 Tue 30 May Ru Basker-5 Subsea Tree on completion riser 3:00 Wod 31 May Ru & test fischine lubricator 3:00 Tue 30 May Ru & test fischine lubricator 3:00 Tue 30 May Ru & test fischine lubricator 3:00 Wod 31 May Ru & test fischine lubricator 3:00 Tue 30 May Ru & test fischine lubricator 3:00 Thu 01 Jun Per-flow meeting, RIH & open XD SSD, displace tubing to diesel 3:00 Thu 01 Jun Per-flow meeting, RIH & open XD SSD, displace tubing to diesel 3:00 Thu 01 Jun Per-flow meeting, RIH & open XD SSD, displace	
circulate to clean seawater (all via annulus line). Rig down slickline. Unlatch & pull completion riser 20:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 6:00 hrs 20:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2:00 hrs 4:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2:00 hrs 4:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2:00 hrs 4:00 Mon 29 May Riu & test flowhead & surface lines, land & latch / test tree & riser 8:00 hrs 8:00 Mon 29 May Riu & test slickline lubricator 6:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4:00 hrs 1:00 Mon 29 May Pressure up and shear open FBIV 1:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 15:00 Tue 30 May Riu & test flowhead & surface lines, land & latch / test tree & riser 15:00 Tue 30 May Riu & test SSSV & PMV. 20:00 hrs 20:00 Tue 30 May Riu & test flowhead & surface lines, land & latch / test tree & riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 20:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tue 30 May Riu Basker-5 Subsea Tree on completion riser 15:00 Tree flow meeting, RiH & open XD SSD, displace tubing to diesel 4:00 Thu 01 Jun Close XD SSD, POOH.	
13:00 Sat 27 May Install & test tree cap, pull TCRT. Survey seabed 0.00 hrs 0.00 Nrs 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2.00 hrs 19:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2.00 hrs 19:00 Sun 28 May Run Basker-4 Subsea Tree on completion riser 15:00 hrs 19:00 Sun 28 May Ru & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 19:00 Sun 28 May Route 4 RaRH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 2.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 19:00 Mon 29 May Open well and flow until cleaned up 19:00 Mon 29 May Open well and flow until cleaned up 19:00 Mon 29 May Close XD SSD, POOH. 10:00 hrs 19:00 Mon 29 May Close & leak test SSSV & PMV. 20:00 Mon 29 May Close & leak test SSSV & PMV. 20:00 Mon 29 May Close & leak test SSSV & PMV. 20:00 Mon 29 May Rig down slickline. Unlatch & pull completion riser 7:00 hrs 19:00 Mon 29 May Rig down slickline. Unlatch & pull completion riser 9:00 Mrs 19:00 Mon 19:00 May Rig down slickline. Unlatch & pull completion riser 15:00 Mrs 19:00 Mrs	
20:00 Sat 27 May	
02:00 Sun 28 May Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. 2.00 hrs 19:00 Sun 28 May Run Basker-4 Subsea Tree on completion riser 8.00 hrs 19:00 Sun 28 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 19:00 Sun 28 May R/u & test slickline lubricator 1.00 hrs 19:00 Mon 29 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 10:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 10:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 11:00 Mon 29 May Pre-sure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Pre-sure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Pre-sure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 19:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 20:00 hrs 19:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 15:00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 15:00 hrs 20:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 20:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 20:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 20:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 20:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 6:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 6:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 6:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tub	
15.00 hrs 19:00 Sun 28 May R/u & test flowhead & surface lines, land & latch / test tree & riser 19:00 Sun 28 May R/u & test slickline lubricator 104:00 Mon 29 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 106:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 10:00 Mon 29 May Close XD SSD, POOH. 11:00 Mon 29 May Pressure up and shear open FBIV 12:00 Mon 29 May Open well and flow until cleaned up 16:00 Mon 29 May Pressure up and shear open FBIV 18:00 Mon 29 May Close XD SSD, POOH. 19:00 Mon 29 May Pressure up and shear open FBIV 19:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 19:00 Mon 29 May Flush surface lines and bullhead diesel to below SSSV 10:00 Mon 29 May Close & leak test SSSV & PMV. 10:00 Mon 29 May Close & leak test SSSV & PMV. 10:00 Mon 29 May Close & leak test SSSV & PMV. 10:00 Mon 29 May Close & leak test SSSV & PMV. 10:00 Mon 29 May Close & leak test SSSV & PMV. 10:00 Mon 29 May Close & leak test SSSV & PMV. 10:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 10:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 10:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 10:00 Tue 30 May Riv & test flowhead & surface lines, land & latch / test tree & riser 10:00 Tue 30 May Riv & test flowhead & surface lines, land & latch / test tree & riser 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:	
19:00 Sun 28 May R/u & test flowhead & surface lines, land & latch / test tree & riser 3:00 Mon 29 May R/u & test slickline lubricator 04:00 Mon 29 May Rover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 06:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 11:00 Mon 29 May Pre-sure up and shear open FBIV 11:00 Mon 29 May Pressure up and shear open FBIV 12:00 Mon 29 May Pressure up and shear open FBIV 13:00 Mon 29 May Pressure up and shear open FBIV 15:00 Mon 29 May Pressure up and shear open FBIV 16:00 Mon 29 May Pressure up and shear open FBIV 17:00 Mon 29 May Pressure up and shear open FBIV 18:00 Mon 29 May Pressure up and shear open FBIV 19:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Prossure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu	
19:00 Sun 28 May R/u & test flowhead & surface lines, land & latch / test tree & riser 3:00 Mon 29 May R/u & test slickline lubricator 04:00 Mon 29 May Rover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 06:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 11:00 Mon 29 May Pre-sure up and shear open FBIV 11:00 Mon 29 May Pressure up and shear open FBIV 12:00 Mon 29 May Pressure up and shear open FBIV 13:00 Mon 29 May Pressure up and shear open FBIV 15:00 Mon 29 May Pressure up and shear open FBIV 16:00 Mon 29 May Pressure up and shear open FBIV 17:00 Mon 29 May Pressure up and shear open FBIV 18:00 Mon 29 May Pressure up and shear open FBIV 19:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Prossure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Mon 29 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Tue 30 May Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu 01 Jun Pressure up and shear open FBIV 20:00 Thu	
03:00 Mon 29 May R/u & test slickline lubricator 1.00 hrs 04:00 Mon 29 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 2.00 hrs 06:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 10:00 Mon 29 May Close XD SSD, POOH. 1.00 hrs 11:00 Mon 29 May Pressure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Open well and flow until cleaned up 4.00 hrs 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 hrs 7:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 12:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15.00 hrs 13:00 Wed 31 May R/u & test slickline lubricator 10.00 hrs 12:00 Twe 30 May R/u & test slickline lubric	
Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	
draw bar. Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 10:00 Mon 29 May Close XD SSD, POOH. 1.00 hrs 11:00 Mon 29 May Pressure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Pressure up and shear open FBIV 1.00 hrs 16:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 13:00 Wed 31 May Ru & test flowhead & surface lines, land & latch / test tree & riser 13:00 Wed 31 May Ru & test slickline lubricator Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 1:00 Thu 01 Jun Pressure up and shear open FBIV 1:00 Thu 01 Jun Pressure up and shear open FBIV 1:00 Thu 01 Jun Pressure up and shear open FBIV 1:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2:00 Thu 01 Jun Close & leak test SSSV & PMV. 2:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 1:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 8:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 8:00 Thu 01 Jun Rig down slic	
06:00 Mon 29 May Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 10:00 Mon 29 May Close XD SSD, POOH. 1.00 hrs 11:00 Mon 29 May Pressure up and shear open FBIV 1.00 hrs 12:00 Mon 29 May Plow well and flow until cleaned up 4.00 hrs 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 20:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 4:00 Tue 30 May Install & test tree cap. pull TCRT 6.00 hrs 20:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15.00 hrs 13:00 Wed 31 May R/u & test slickline lubricator 15.00 hrs 21:00 Wed 31 May R/u & test slickline lubricator 1.00 hrs 21:00 Wed 31 May R/u & tes	
10:00 Mon 29 May Pressure up and shear open FBIV 1.00 hrs 11:00 Mon 29 May Pressure up and shear open FBIV 1.00 hrs 16:00 Mon 29 May Open well and flow until cleaned up 4.00 hrs 16:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 22:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 07:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Tue 30 May Install & test tree cap. pull TCRT 6.00 hrs 20:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15:00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 21:00 Wed 31 May Ru & test flowhead & surface lines, land & latch / test tree & riser 21:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 10:00 Thu 01 Jun Close X leak test SSSV & PMV. 2.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 10:00 Thu 01 Jun Rigudous Eleak test SSSV & PMV. 2.00 hrs 10:00 Thu 01 Jun Rigudous Eleak test SSSV & PMV. 2.00 hrs 10:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 10:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 10:00 Fri 02 Jun Install & test tree cap. pull TCRT 6.00 hrs 10:00 Fri 02 Jun Install Manifold Pile 8.00 hrs 10:00 Fri 02 Jun Install Manifold Pile 8.00 hrs 10:00 Fri 02 Jun Install Manifold Pile 15:00 Fri 02 Jun Install Manifold Pile 15:00 Fri 02 Jun Install Manifold Pile 15:00 Fri 02 Jun Install Manifold	
12:00 Mon 29 May Flow well and flow until cleaned up Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 20:00 Mon 29 May Flow SSV 8 PMV. 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 22:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 hrs 14:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Tue 30 May Install & test tree cap, pull TCRT 6.00 hrs 20:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2.00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 21:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2.00 hrs draw bar. 7.00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow suffice and bullhead diesel obelow S	
12:00 Mon 29 May Flow well and flow until cleaned up Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 20:00 Mon 29 May Flow SSV 8 PMV. 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 22:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 hrs 14:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Tue 30 May Install & test tree cap, pull TCRT 6.00 hrs 20:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2.00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 21:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2.00 hrs draw bar. 7.00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 16:00 Thu 01 Jun Flow suffice and bullhead diesel obelow S	
16:00 Mon 29 May Flow well through separator, take fluid samples, shut in well 2.00 hrs 18:00 Mon 29 May Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 20:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs 22:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 07:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Tue 30 May Install & test tree cap, pull TCRT 6.00 hrs 20:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2.00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 21:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 22:00 Tue 30 May Rccover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2.00 hrs draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 1.00 hrs 19 Flow well through separator, take fluid samples, shut in well 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 16:00 Tri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 16:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 15:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs 15:00 Fri 02 Jun Install Manifold Pile	
18:00 Mon 29 May Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SIckline lubricator 2.00 hrs Close & leak test SIckline lubricator 2.00 hrs Close & leak test SSSV & PMV. 2.00 hrs Close & leak test SSSV &	
20:00 Mon 29 May Close & leak test SSSV & PMV. 22:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7:00 Tue 30 May Install & test tree cap, pull TCRT 8:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8:00 hrs 21:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8:00 hrs 22:00 Tue 30 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2:00 hrs draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4:00 hrs 05:00 Thu 01 Jun Close XD SSD, POOH. 1:00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1:00 Thu 01 Jun Pressure up and shear open FBIV 1:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 1:00 Thu 01 Jun Flow surface lines and bullhead diesel to below SSSV 2:00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2:00 hrs 16:00 Thu 01 Jun Close & leak test SSSV & PMV. 2:00 hrs 16:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7:00 hrs 10:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7:00 hrs 10:00 Fri 02 Jun Install & test tree cap, pull TCRT 10:00 Fri 02 Jun Install & test tree cap, pull TCRT 10:00 Fri 02 Jun Install Manifold Pile	
22:00 Mon 29 May Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 07:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 14:00 Tue 30 May Install & test tree cap, pull TCRT 20:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 20:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15:00 hrs 22:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15:00 hrs 13:00 Wed 31 May Ru & test flowhead & surface lines, land & latch / test tree & riser 10:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 20:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 4:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Pressure up and shear open FBIV 10:00 Thu 01 Jun Plow well and flow until cleaned up 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2:00 hrs 12:00 Thu 01 Jun Close & leak test SSSV & PMV. 10:00 Thu 01 Jun Close & leak test SSSV & PMV. 10:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7:00 hrs 10:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7:00 hrs 10:00 Fri 02 Jun Install & test tree cap, pull TCRT 10:00 Fri 02 Jun Install & test tree cap, pull TCRT 10:00 Fri 02 Jun Install Manifold Pile	
circulate to clean seawater (all via annulus line). 7:00 Tue 30 May Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Tue 30 May Install & test tree cap, pull TCRT 6.00 hrs 20:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2:00 Tue 30 May Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. 2:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15:00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 21:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 2:00 Tue 30 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and flow until cleaned up 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
07:00 Tue 30 MayRig down slickline. Unlatch & pull completion riser7.00 hrs14:00 Tue 30 MayInstall & test tree cap, pull TCRT6.00 hrs20:00 Tue 30 MayUnlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines.2.00 hrs22:00 Tue 30 MayRun Basker-5 Subsea Tree on completion riser15.00 hrs13:00 Wed 31 MayR/u & test flowhead & surface lines, land & latch / test tree & riser8.00 hrs21:00 Wed 31 MayRecover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.2.00 hrs00:00 Thu 01 JunPre-flow meeting, RIH & open XD SSD, displace tubing to diesel4.00 hrs04:00 Thu 01 JunPressure up and shear open FBIV1.00 hrs05:00 Thu 01 JunOpen well and flow until cleaned up4.00 hrs10:00 Thu 01 JunFlow well through separator, take fluid samples, shut in well2.00 hrs12:00 Thu 01 JunFlow sell through separator, take fluid samples, shut in well2.00 hrs12:00 Thu 01 JunClose & leak test SSSV & PMV.2.00 hrs16:00 Thu 01 JunClose & leak test SSSV & PMV.2.00 hrs16:00 Thu 01 JunClose & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).7.00 hrs01:00 Fri 02 JunInstall & test tree cap, pull TCRT6.00 hrs14:00 Fri 02 JunUnlatch guidelines off Basker-51.00 hrs15:00 Fri 02 JunInstall Manifold Pile38.00 hrs	
22:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 22:00 Wed 31 May R/u & test slickline lubricator 22:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 10:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 1.00 hrs	
22:00 Tue 30 May Run Basker-5 Subsea Tree on completion riser 15:00 hrs 13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 8.00 hrs 21:00 Wed 31 May R/u & test slickline lubricator 1.00 hrs 22:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 2:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Close XD SSD, POOH. 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 10:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 15:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 1.00 hrs 21:00 Wed 31 May R/u & test slickline lubricator 1.00 hrs 22:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2.00 hrs draw bar. 2:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Pre-ssure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 hrs 08:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 15:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 1s:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 1s:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
13:00 Wed 31 May R/u & test flowhead & surface lines, land & latch / test tree & riser 1.00 hrs 21:00 Wed 31 May R/u & test slickline lubricator 1.00 hrs 22:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2.00 hrs draw bar. 2:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Pre-ssure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 7.00 hrs 08:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 15:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 1s:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 1s:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
21:00 Wed 31 May R/u & test slickline lubricator 1.00 hrs 22:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV 2.00 hrs draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Close XD SSD, POOH. 1.00 hrs 06:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	3
22:00 Wed 31 May Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Close XD SSD, POOH. 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install & test tree cap, pull TCRT 3.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
draw bar. 00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Close XD SSD, POOH. 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 1.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install & test tree cap, pull TCRT 3.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
00:00 Thu 01 Jun Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel 4.00 hrs 04:00 Thu 01 Jun Close XD SSD, POOH. 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 4.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
04:00 Thu 01 Jun Close XD SSD, POOH. 1.00 hrs 05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 4.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
05:00 Thu 01 Jun Pressure up and shear open FBIV 1.00 hrs 06:00 Thu 01 Jun Open well and flow until cleaned up 4.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
06:00 Thu 01 Jun Open well and flow until cleaned up 4.00 hrs 10:00 Thu 01 Jun Flow well through separator, take fluid samples, shut in well 2.00 hrs 12:00 Thu 01 Jun Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
10:00 Thu 01 JunFlow well through separator, take fluid samples, shut in well2.00 hrs12:00 Thu 01 JunFlush surface lines and bullhead diesel to below SSSV2.00 hrs14:00 Thu 01 JunClose & leak test SSSV & PMV.2.00 hrs16:00 Thu 01 JunClose & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).9.00 hrs01:00 Fri 02 JunRig down slickline. Unlatch & pull completion riser7.00 hrs08:00 Fri 02 JunInstall & test tree cap, pull TCRT6.00 hrs14:00 Fri 02 JunUnlatch guidelines off Basker-51.00 hrs15:00 Fri 02 JunInstall Manifold Pile38.00 hrs	
12:00 Thu 01 Jun Flush surface lines and bullhead diesel to below SSSV 2.00 hrs 14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 14:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
14:00 Thu 01 Jun Close & leak test SSSV & PMV. 2.00 hrs 16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
16:00 Thu 01 Jun Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). 9.00 hrs 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
circulate to clean seawater (all via annulus line). 01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
01:00 Fri 02 Jun Rig down slickline. Unlatch & pull completion riser 7.00 hrs 08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
08:00 Fri 02 Jun Install & test tree cap, pull TCRT 6.00 hrs 14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
14:00 Fri 02 Jun Unlatch guidelines off Basker-5 1.00 hrs 15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
15:00 Fri 02 Jun Install Manifold Pile 38.00 hrs	
04.00 Sun 04 Jun Dull anabara and deballast release ris	
05:00 Sun 04 Jun Pull anchors and deballast, release rig 24.00 hrs	
05:00 Mon 05 Jun	