

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/22/2006 03:00

Well Name Fortescue A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Casing Cut & Pull	
Report Start Date/Time 9/21/2006 06:00		Report End Date/Time 9/22/2006 03:00	Report Number 8
AFE or Job Number L0501G104	Currency AUD	Total Original AFE Amount 714,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 73,312	Cumulative Cost 690,236
Management Summary Replace and test 3-1/8" valve on the choke manifold. Rih and tag TOC at 606m mdrd and pressure test to 1000 psi, test solid. Circ well to ISW. Pooh with 4" DP cementing string. N/d and remove 13-5/8" BOPs and risers from under the rig. Install and test the abandonment flange. Replace the grating and hand the well back to production at 0300 hrs.			
Activity at Report Time			
Next Activity Prepare and skid the rig to the A-30st2			

Daily Operations: 24 HRS to 9/22/2006 06:00

Well Name Fortescue A30St2			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon Well prior to Redrilling	
Report Start Date/Time 9/22/2006 03:00		Report End Date/Time 9/22/2006 06:00	Report Number 1
AFE or Job Number 40000462	Currency AUD	Total Original AFE Amount 1,802,339	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 18,190	Cumulative Cost 18,190
Management Summary Deck chess with equipment in preparation to skid the rig to the A-30st2. Skid rig 1.4m West and 2m Nth to well centre. Re-instate acces ways and rig ancillaries.			
Activity at Report Time Re-instating rig accessway and ancillaries			
Next Activity N/d the tree. N/u the BOPs and riser.			

Daily Operations: 24 HRS to 9/22/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/21/2006 06:00		Report End Date/Time 9/22/2006 06:00	Report Number 3
AFE or Job Number L0501F502	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount 90,000
Days Ahead/Behind		Daily Cost Total 18,937	Cumulative Cost 49,471
Management Summary Crews travelled to BMB, winds slowly abated and dropped to 30 knots. Unload diesel and inhibitor from boat			
Activity at Report Time SDFN			
Next Activity Change out gas lift valve and perf			