

**Well : BASKER FFD**

*NOTE: Other sheets use this START DATE & TIME & POB Information in their setup*

Starting POB : 80  
 Max POB on rig : 100  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Sat 8-Jul-06 17:00

Start Time	Description	Target	Actual	Comments
08:00 Mon 03 Jul	Move off Basker-2, move rig over <b>Basker-3</b> and install guidelines.	2.00 hrs	1.50 hrs	<b>Basker 3</b>
09:30 Mon 03 Jul	Land and latch TRT, install umbilical lines and function test valves	4.00 hrs	6.00 hrs	
15:30 Mon 03 Jul	Rig up slickline, one slickline run, Rig down slickline	6.00 hrs	4.00 hrs	
19:30 Mon 03 Jul	Rig up electric line pressure control equipment on top of flowhead	6.00 hrs	7.00 hrs	
02:30 Tue 04 Jul	Run coorelation log, run perforating guns	12.00 hrs	19.50 hrs	
22:00 Tue 04 Jul	Prepare to, and flow well through separator, shut in well	8.00 hrs	5.00 hrs	
03:00 Wed 05 Jul	Suspend well as per program and prepare to unlatch completion riser	9.00 hrs		
12:00 Wed 05 Jul	Unlatch & lay out completion riser	5.00 hrs		
17:00 Wed 05 Jul	Install tree caps on B3 and B2	10.00 hrs		
03:00 Thu 06 Jul	Install Manifold 36" Pile	38.00 hrs		<b>Manifold pile</b>
17:00 Fri 07 Jul	Pull anchors and deballast, release rig	24.00 hrs		
17:00 Sat 08 Jul	<b>RIG RELEASED FROM ANZON</b>			