

**BASKER - 2 TIME ESTIMATES**

Start Time	Operation Description	Predicted Time	Actual Time	Meterage	Rate	Comments
04:30 Sat 06 Aug	On tow to Basker - 2 location	66.0	97.5			
06:00 Wed 10 Aug	Wait on weather to make final run-in to location	0.0	49.5			
07:30 Fri 12 Aug	Position rig on location. Run anchors	24.0	39.5			
23:00 Sat 13 Aug	Prepare to spud. Make up 914mm (36") BHA	6.0	13			
12:00 Sun 14 Aug	Drill 914mm (36") hole to 212m	12.0	3.5			
15:30 Sun 14 Aug	Run and cement 762mm (30") conductor	12.0	20			
11:30 Mon 15 Aug	M/U 445mm (17 1/2") BHA, RIH, Drill shoe track	8.0	6			
17:30 Mon 15 Aug	Drill 445mm (17 1/2") hole to 1006m	38.0	34			
03:30 Wed 17 Aug	Run / cmt 340mm (13 3/8") csg to 1000m	22.0	17			
20:30 Wed 17 Aug	Run and test BOP	30.0	34			
06:30 Fri 19 Aug	Run Velocity survey. Misrun.	12.0	4			
10:30 Fri 19 Aug	M/U 311mm (12 1/4") BHA. Drill out csg. LOT	14.0	14			P/u drill pipe
00:30 Sat 20 Aug	Drill 311mm (12 1/4") hole to 2945m	198.0	140			
20:30 Thu 25 Aug	Condition hole. Run / cmt 244mm (9 5/8") csg	60.0	40			Run velocity shoot.
12:30 Sat 27 Aug	Test BOP	6.0	12			
00:30 Sun 28 Aug	M/U 216mm (8 1/2") BHA. Drill out csg. LOT	18.0	20			L/d 8" dcs. P/u 8 1/2" assy.
20:30 Sun 28 Aug	Drill 216mm (8 1/2") hole to TD at 3382m	95.0	95			
19:30 Thu 01 Sep	Run wireline logs	40.0				
11:30 Sat 03 Sep	Run wiper trip prior to liner run	21.0				
08:30 Sun 04 Sep	Run and cement 7" liner	36.0				
20:30 Mon 05 Sep	P/U new BHA, Clean and P. test liner. Circ to brine	36.0				
08:30 Wed 07 Sep	Pressure test BOP's	12.0				
20:30 Wed 07 Sep	Run cement bond logs	7.0				
03:30 Thu 08 Sep	Perforate all zones required for production	18.0				
21:30 Thu 08 Sep	Run completion and set suspension plugs	108.0				←●
09:30 Tue 13 Sep	Pull BOP's	18.0				
03:30 Wed 14 Sep	Run SST on comp. riser and P. Test. Recover plugs	32.0				
11:30 Thu 15 Sep	Underbalance well with Diesel	12.0				
23:30 Thu 15 Sep	Flow lower zone	8.0				
07:30 Fri 16 Sep	Flow upper zone	8.0				
15:30 Fri 16 Sep	Co-mingle flow from upper and lower zones	9.0				
00:30 Sat 17 Sep	Leak test SSSV	6.0				
06:30 Sat 17 Sep	Pull completion riser	10.0				
16:30 Sat 17 Sep	Run tree cap	10.0				
02:30 Sun 18 Sep	Pull anchors, move off location	24.0				
02:30 Mon 19 Sep	<b>END OF CONTRACT</b>					
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						

**BASKER - 2 TIME ESTIMATES**

<b>Start Time</b>	<b>Operation Description</b>	<b>Predicted Time</b>	<b>Actual Time</b>	<b>Meterage</b>	<b>Rate</b>	<b>Comments</b>
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						
02:30 Mon 19 Sep						