

# Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81

Max POB on rig :

Start Date & Time : Sat 25-Feb-06 8:00

Forecast End Time : Sat 6-May-06 13:00

Start Time	Description	Target	Actual	Comments	Done ?
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs		☺
10:30 Sat 25 Feb	Run anchors and position rig over <b>Basker 5</b>	12.00 hrs	14.50 hrs		☺
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs		☺
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs		☺
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems	☺
07:00 Mon 27 Feb	Position rig over <b>Basker 4</b>	2.00 hrs	1.00 hrs		☺
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs		☺
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs		☺
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs		☺
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs		☺
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs		☺
18:00 Tue 28 Feb	Perform top up cement job on <b>Basker 4</b>	0.00 hrs	1.50 hrs		☺
19:30 Tue 28 Feb	Move to <b>Basker 5</b> & perform cement top up job	0.00 hrs	6.50 hrs		☺
02:00 Wed 01 Mar	Position rig over <b>Basker 3</b>	2.00 hrs	0.00 hrs		☺
04:00 Wed 01 Mar	Drill 36" hole. POOH	3.00 hrs	5.00 hrs		☺
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs		☺
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs		☺
23:00 Wed 01 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	8.00 hrs		☺
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs		☺
02:30 Sat 04 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	6.50 hrs		☺
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs		☺
20:00 Sat 04 Mar	Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs		☺
03:30 Sun 05 Mar	Position rig over <b>Basker 4</b>	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD	☺
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs		☺
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs			
02:00 Tue 07 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs			
06:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs			
00:00 Wed 08 Mar	Cement 13 3/8" casing	6.00 hrs			✂ ✂
06:00 Wed 08 Mar	Position rig over <b>Basker 5</b>	2.00 hrs			
08:00 Wed 08 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			
16:00 Wed 08 Mar	Drill 17 1/2" Hole. to 1010m	30.00 hrs			
22:00 Thu 09 Mar	Circ Hole clean. POOH. Wash off PGB.	6.00 hrs			
04:00 Fri 10 Mar	Run 13 3/8" casing	18.00 hrs			
22:00 Fri 10 Mar	Cement 13-3/8" casing.	6.00 hrs			
04:00 Sat 11 Mar	Run BOP and riser	18.00 hrs			
22:00 Sat 11 Mar	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
08:00 Sun 12 Mar	Drill 12 1/4" Hole to 3690m	268.00 hrs			
12:00 Thu 23 Mar	Condition Hole. POOH.	12.00 hrs			
00:00 Fri 24 Mar	Rig up and make 3 wireline evaluation runs	50.00 hrs			
02:00 Sun 26 Mar	Wiper Trip. Condition hole	0.00 hrs		no wiper trip time allowed	✂ ✂
02:00 Sun 26 Mar	Run 9 5/8" casing.	24.00 hrs			
02:00 Mon 27 Mar	Cement 9-5/8" casing	6.00 hrs			
08:00 Mon 27 Mar	Suspend. Set storm packer in 9-5/8" casing	0.00 hrs		????	
08:00 Mon 27 Mar	Release & retrieve BOP	18.00 hrs			
02:00 Tue 28 Mar	Move over <b>Basker 2</b>	2.00 hrs			
04:00 Tue 28 Mar	Basker 2 re-entry to remove gauges and replace gas lift valves	104.00 hrs			
12:00 Sat 01 Apr	Position rig over <b>Basker Manifold</b> location.2	2.00 hrs			
14:00 Sat 01 Apr	Drill 42" hole and set 36" pile for Basker Manifold	36.00 hrs			
02:00 Mon 03 Apr	Position rig over <b>Basker 4</b>	2.00 hrs			
04:00 Mon 03 Apr	Run BOP and riser	18.00 hrs			
22:00 Mon 03 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
08:00 Tue 04 Apr	Drill 12 1/4" Hole	307.00 hrs			✂ ✂
03:00 Mon 17 Apr	Condition Hole. POOH	12.00 hrs			✂ ✂
15:00 Mon 17 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs			✂ ✂
17:00 Wed 19 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed	✂ ✂
17:00 Wed 19 Apr	Run 9 5/8" casing.	24.00 hrs			
17:00 Thu 20 Apr	Cement 9 5/8" casing.	6.00 hrs			✂ ✂
23:00 Thu 20 Apr	Suspend. Set storm packer in 9-5/8" casing	2.00 hrs			
01:00 Fri 21 Apr	Release BOP. Position rig over <b>Basker 3</b>	2.00 hrs			
03:00 Fri 21 Apr	Latch & Test BOP and riser	6.00 hrs			
09:00 Fri 21 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
19:00 Fri 21 Apr	Drill 12 1/4" Hole	264.00 hrs			
19:00 Tue 02 May	Condition Hole. POOH.	12.00 hrs			