Well: **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : Max POB on rig :

Start Date & Time : Sat 25-Feb-06 8:00 Forecast End Time : Mon 8-May-06 21:30

	Mon 8-May-06 21:30			
Start Time	Description Move ris to manifold position	Target	Actual	Comments
08:00 Sat 25 Feb 10:30 Sat 25 Feb	Move rig to manifold position Run anchors and position rig over Basker 5	6.00 hrs 12.00 hrs	2.50 hrs 14.50 hrs	
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs	
09:30 Sun 26 Feb		3.00 hrs	2.50 hrs	
	Run and cement 30" casing	12.00 hrs		PGB angle problems
	Position rig over Basker 4	2.00 hrs	1.00 hrs	
	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs	
	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs	
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs	
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs	
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs	
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs	
	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs	
	Position rig over Basker 3	2.00 hrs	0.00 hrs	
	Drill 36" hole. POOH	3.00 hrs	5.00 hrs	
	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs	
	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs	
	M/U 171/2" BHA and drill shoe track	8.00 hrs	8.00 hrs	
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m Circ Hole clean. POOH. Wash off PGB.	36.00 hrs	43.50 hrs	
02:30 Sat 04 Mar 09:00 Sat 04 Mar		4.00 hrs	6.50 hrs	
20:00 Sat 04 Mar	Run 13 3/8" casing. Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires	18.00 hrs 6.00 hrs	11.00 hrs 7.50 hrs	
03:30 Sun 05 Mar	Position rig over Basker 4	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs	rianding brin, omeria, i Evvo
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs	27.00 hrs	
	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	5.00 hrs	
04:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs		Land 18.75in Hsg
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs	
21:30 Tue 07 Mar	Position rig over Basker 5	2.00 hrs	0.00 hrs	Handling BHA, Cmt Hd, FEWD
21:30 Tue 07 Mar	Clean up junk in 30" conductor	30.00 hrs	39.00 hrs	Grapple, Junk bit & mill runs
12:30 Thu 09 Mar	P/U 17 1/2" BHA and RIH	8.00 hrs	3.00 hrs	
15:30 Thu 09 Mar	Drill 17 1/2" Hole. to 1012m	28.00 hrs	29.00 hrs	
20:30 Fri 10 Mar	Circ Hole clean. POOH. Wash off PGB.	5.00 hrs	5.00 hrs	
01:30 Sat 11 Mar	Run 13 3/8" casing	11.00 hrs	10.00 hrs	Land 18.75in Hsg
11:30 Sat 11 Mar	Cement 13-3/8" casing.L/o r/tool, cmt hd & 17-1/2" BHA	5.00 hrs	5.50 hrs	Skid rig 25m fwd to run BOP
17:00 Sat 11 Mar	Layout 17-1/2" BHA	0.00 hrs	4.00 hrs	
21:00 Sat 11 Mar	Run BOP and riser. Test AX-connecor	18.00 hrs	23.00 hrs	•
20:00 Sun 12 Mar	M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.	10.00 hrs		P/up new DP. Slip & cut drl line
	Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)	50.00 hrs	50.00 hrs	DV T
15:00 Wed 15 Mar	Drill 12 1/4" hole from 2240m to 2878m	145.00 hrs 15.00 hrs	55.50 hrs 24.50 hrs	Bit Trip
22:30 Fri 17 Mar 23:00 Sat 18 Mar	Condition Hole. POOH. RIH P/U DP (17 stds) Drill 12 1/4" hole from 2878m to section TD at 3191m (10m/hr)	31.00 hrs	36.50 hrs	
11:30 Mon 20 Mar	, ,	12.00 hrs	22.00 hrs	
09:30 Tue 21 Mar	Drill 12 1/4" hole from 3191m to section TD at 3271m (10m/hr)	8.00 hrs	8.50 hrs	Bit Trip
18:00 Tue 21 Mar	Bit trip	12.00 hrs	22.00 hrs	Sit imp
	Drill 12 1/4" hole from 3271m to section TD at 3336m (10m/hr)	6.50 hrs	18.00 hrs	
10:00 Thu 23 Mar	Bit trip	12.00 hrs	18.50 hrs	Bit Trip
04:30 Fri 24 Mar	Drill 12 1/4" hole from 3336m to 3555m	52.00 hrs		
08:30 Sun 26 Mar	Bit trip	18.00 hrs		
02:30 Mon 27 Mar	Drill 12-1/4" hole fm 3555m to 3620m TD	22.00 hrs		
00:30 Tue 28 Mar	POOH Sectiion TD	6.00 hrs		
06:30 Tue 28 Mar	Rig up and make 4 wireline evaluation runs	50.00 hrs		MDT pressures, no samples. VSP log
08:30 Thu 30 Mar	Wiper Trip. Condition hole	15.00 hrs	0.00 hrs	
23:30 Thu 30 Mar	Run 9 5/8" casing.	24.00 hrs		
23:30 Fri 31 Mar	Cement 9-5/8" casing	6.00 hrs		
05:30 Sat 01 Apr 09:30 Sat 01 Apr	Suspend. Set storm packer in 9-5/8" casing Release BOP, Release Guide wires	4.00 hrs 2.00 hrs		Shut in production Basker 2
11:30 Sat 01 Apr	Position rig over Basker 4	2.00 hrs		Shut in production basker 2
13:30 Sat 01 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		Shut in production Basker 2
19:30 Sat 01 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
05:30 Sun 02 Apr	Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr)	48.00 hrs		
05:30 Tue 04 Apr	Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr)	144.00 hrs		
	Condition Hole. POOH	12.00 hrs		
17:30 Mon 10 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs		
19:30 Wed 12 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
19:30 Wed 12 Apr	•	24.00 hrs		
19:30 Thu 13 Apr	Cement 9 5/8" casing.	6.00 hrs		
01:30 Fri 14 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
05:30 Fri 14 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
07:30 Fri 14 Apr	Position rig over Basker 3	2.00 hrs		
09:30 Fri 14 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		

45-00 F-: 44 A	M/LL12.1/4" DLIA and drill out opeing Derform LOT	40.00 has	
15:30 Fri 14 Apr 01:30 Sat 15 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	10.00 hrs 60.00 hrs	-
13:30 Mon 17 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs	
21:30 Sun 23 Apr	Condition Hole. POOH.	12.00 hrs	
	Rig up and make 3 wireline evaluation runs	48.00 hrs	
09:30 Wed 26 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs	no wiper trip time allowed
09:30 Wed 26 Apr	Run 9 5/8" casing.	24.00 hrs	
09:30 Thu 27 Apr	Cement 9-5/8" casing	6.00 hrs	
15:30 Thu 27 Apr	Pressure test BOPs & casing on Basker-3	8.00 hrs	
	Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited	34.00 hrs	
23:30 Thu 27 Apr	brine & HiVis pills, clean up BOP and wellhead, POOH		
09:30 Sat 29 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
14:30 Sat 29 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
02:30 Sun 30 Apr 06:30 Sun 30 Apr	Pull wear bushing, jet clean wellhead again Rig up tubular handling equipment	4.00 hrs 1.00 hrs	
00.30 Sun 30 Apr	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on	6.00 hrs	
07:30 Sun 30 Apr	completion riser (~15 jts / assys), rack back riser	0.00 1113	
	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts /	42.00 hrs	
13:30 Sun 30 Apr	assys)		
07:30 Tue 02 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
10:30 Tue 02 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
20:30 Tue 02 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
23:30 Tue 02 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	3.00 hrs	
01:30 Wed 03 May	hanger, r/d slickline		
04:30 Wed 03 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off	6.00 hrs	
40.20 W 100 M	Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead.		Chut in production Desired
	Pressure test BOPs & casing on Basker-4	8.00 hrs	Shut in production Basker 2
18:30 Wed 03 May	Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited	30.00 hrs	
02:30 Thu 04 May	brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 1113	
08:30 Fri 05 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
13:30 Fri 05 May	RIH and perforate regd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
01:30 Sat 06 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
05:30 Sat 06 May	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion	4.00 hrs	
06:30 Sat 06 May	riser (~15 jts / assys), rack back riser		
10:30 Sat 06 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
10:30 Sun 07 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
13:30 Sun 07 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
23:30 Sun 07 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
02:30 Mon 08 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	2.00 hrs	
04:20 Map 09 May	hanger, r/d slickline	3.00 hrs	
07:30 Mon 08 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
or loo mon oo may	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off	6.00 hrs	
	Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install	0.00 10	
15:30 Mon 08 May	debris cap on Basker-4 wellhead.		Shut in production Basker 2
	Pressure test BOPs & casing on Basker-5	8.00 hrs	· .
	Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited	30.00 hrs	
05:30 Tue 09 May	brine & HiVis pills, clean up BOP and wellhead, POOH		
11:30 Wed 10 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
16:30 Wed 10 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
04:30 Thu 11 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
08:30 Thu 11 May	Rig up tubular handling equipment	1.00 hrs	
09:30 Thu 11 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
13:30 Thu 11 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
13:30 Fri 12 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher)	10.00 hrs	
16:30 Fri 12 May	with 5½" completion riser, space out		
02:30 Sat 13 May	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
04:30 Sat 13 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
06:30 Sat 13 May	Perform inflow test on SSSV	1.00 hrs	
07:30 Sat 13 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	Objection and the Property of
15:30 Sat 13 May	Unlatch & pull BOPs & LMRP on 183/4" Marine Riser	15.00 hrs	Shut in production Basker 2
06:30 Sun 14 May 21:30 Sun 14 May	Run Basker-5 Subsea Tree on completion riser R/u & test flowhead & surface lines, land & latch / test tree & riser	15.00 hrs 8.00 hrs	
05:30 Mon 15 May	R/u & test flowhead & surface lines, fand & fatch / test free & riser	1.00 hrs	
00.00 MOII 10 Mdy	Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
06:30 Mon 15 May	1.055.5. 1 7 and 1.050 and tabling hanger. Open 050 v. officer OLV draw ball.	2.00 1113	
08:30 Mon 15 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
12:30 Mon 15 May	Close XD SSD, POOH.	1.00 hrs	
13:30 Mon 15 May	Pressure up and shear open FBIV	1.00 hrs	
14:30 Mon 15 May	Open well and flow until cleaned up	4.00 hrs	
18:30 Mon 15 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
20:30 Mon 15 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
22:30 Mon 15 May	Close & leak test SSSV & PMV.	2.00 hrs	

	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs			
00:30 Tue 16 May	circulate to clean seawater (all via annulus line).				
09:30 Tue 16 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs			
16:30 Tue 16 May	Install & test tree cap, pull TCRT	6.00 hrs			
	Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines.	2.00 hrs			
22:30 Tue 16 May					
00:30 Wed 17 May		15.00 hrs			
15:30 Wed 17 May		8.00 hrs			
23:30 Wed 17 May		1.00 hrs			
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV	2.00 hrs			
00:30 Thu 18 May	draw bar.				
02:30 Thu 18 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs		•	
06:30 Thu 18 May	Close XD SSD, POOH.	1.00 hrs			
07:30 Thu 18 May	Pressure up and shear open FBIV	1.00 hrs			
08:30 Thu 18 May	Open well and flow until cleaned up	4.00 hrs			
12:30 Thu 18 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs			
14:30 Thu 18 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs			
16:30 Thu 18 May	Close & leak test SSSV & PMV.	2.00 hrs			
	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs			
18:30 Thu 18 May	circulate to clean seawater (all via annulus line).				
03:30 Fri 19 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs			
10:30 Fri 19 May	Install & test tree cap, pull TCRT	6.00 hrs			
	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	2.00 hrs			
16:30 Fri 19 May					
18:30 Fri 19 May	Run Basker-3 Subsea Tree on completion riser	15.00 hrs			
09:30 Sat 20 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs			
17:30 Sat 20 May	R/u & test slickline lubricator	1.00 hrs			
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV	3.00 hrs			
18:30 Sat 20 May	draw bar.				
21:30 Sat 20 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs			
01:30 Sun 21 May	Close XD SSD, POOH.	1.00 hrs			
	Pressure up and shear open FBIV	1.00 hrs			
03:30 Sun 21 May	Open well and flow until cleaned up	4.00 hrs			
07:30 Sun 21 May		2.00 hrs			
	Flow Lower Group until cleaned up, then flow through separator, take fluid	4.00 hrs			
09:30 Sun 21 May	samples, shut in well				
13:30 Sun 21 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs			
15:30 Sun 21 May	Close & leak test SSSV & PMV.	2.00 hrs			
	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs			
17:30 Sun 21 May					
02:30 Mon 22 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs			
09:30 Mon 22 May	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs			
15:30 Mon 22 May	Basker -2 Workover	104.00 hrs			
23:30 Fri 26 May	Install Manifold Pile	38.00 hrs			
13:30 Sun 28 May	Pull anchors and deballast, release rig	24.00 hrs			
13:30 Mon 29 May					