Well: **BASKER FFD** 

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup 81

Starting POB: 81

Max POB on rig: Start Date & Time: Sat 25-Feb-06 8:00

Forecast End Time: Sat 13-May-06 10:30

	Sat 13-May-06 10:30				
Start Time 08:00 Sat 25 Feb	Description  Move rig to manifold position	Target 6.00 hrs	Actual 2.50 hrs	Comments	Done ?
10:30 Sat 25 Feb	Run anchors and position rig over <b>Basker 5</b>	12.00 hrs	14.50 hrs		0
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs		©
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs	DOD and another	©
12:00 Sun 26 Feb 07:00 Mon 27 Feb	Run and cement 30" casing Position rig over Basker 4	12.00 hrs 2.00 hrs	19.00 hrs	PGB angle problems	<u> </u>
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs		©
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs		☺
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs 3.00 hrs	3.00 hrs 3.50 hrs		<u> </u>
03:00 Tue 28 Feb 06:30 Tue 28 Feb	Drill 36" hole. POOH Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs		©
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs		©
19:30 Tue 28 Feb	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs		0
02:00 Wed 01 Mar 04:00 Wed 01 Mar	Position rig over Basker 3 Drill 36" hole. POOH	2.00 hrs 3.00 hrs	0.00 hrs 5.00 hrs		<u> </u>
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs		0
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs		©
23:00 Wed 01 Mar	M/U 171/2" BHA and drill shoe track	8.00 hrs	8.00 hrs		<u> </u>
07:00 Thu 02 Mar 02:30 Sat 04 Mar	Drill 17 1/2" Hole to 1112m Circ Hole clean. POOH. Wash off PGB.	36.00 hrs 4.00 hrs	43.50 hrs 6.50 hrs		<u> </u>
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs		©
20:00 Sat 04 Mar	Cement 13-3/8" casing.Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs		☺
03:30 Sun 05 Mar	Position rig over Basker 4	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD	© @
08:30 Sun 05 Mar 20:00 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track Drill 17 1/2" Hole to 1010m	8.00 hrs 30.00 hrs	11.50 hrs 27.00 hrs		<u> </u>
23:00 Mon 06 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	5.00 hrs		0
04:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs	11.00 hrs	Land 18.75in Hsg	©
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs		2000/
21:30 Tue 07 Mar 23:30 Tue 07 Mar	Position rig over <b>Basker 5</b> M/U 17 1/2" BHA and drill shoe track	2.00 hrs 8.00 hrs			©
07:30 Wed 08 Mar	Drill 17 1/2" Hole. to 1010m	30.00 hrs			
13:30 Thu 09 Mar	Circ Hole clean. POOH. Wash off PGB.	6.00 hrs			
19:30 Thu 09 Mar	Run 13 3/8" casing	12.00 hrs			
07:30 Fri 10 Mar 13:30 Fri 10 Mar	Cement 13-3/8" casing. Run BOP and riser	6.00 hrs 18.00 hrs		Shut in production Basker 2	
07:30 Sat 11 Mar	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		Shat in production Backer 2	
17:30 Sat 11 Mar	Drill 12 1/4" Hole to 3690m	238.00 hrs			
15:30 Tue 21 Mar	Condition Hole. POOH.	12.00 hrs 50.00 hrs			
03:30 Wed 22 Mar 05:30 Fri 24 Mar	Rig up and make 3 wireline evaluation runs Wiper Trip. Condition hole	0.00 hrs		no wiper trip time allowed	2000
05:30 Fri 24 Mar	Run 9 5/8" casing.	24.00 hrs		a participate and a second	
05:30 Sat 25 Mar	Cement 9-5/8" casing	6.00 hrs			
11:30 Sat 25 Mar 11:30 Sat 25 Mar	Suspend. Set storm packer in 9-5/8" casing Release & retreive BOP	0.00 hrs 18.00 hrs		Shut in production Basker 2	
05:30 Sun 26 Mar	Move over Basker 2	2.00 hrs		Shut in production Basker 2	
07:30 Sun 26 Mar	Basker 2 re-entry to remove gauges and replace gas lift valves	104.00 hrs		Shut in production Basker 2	
15:30 Thu 30 Mar	Position rig over Basker Manifold location.2	2.00 hrs			
17:30 Thu 30 Mar 05:30 Sat 01 Apr	Drill 42" hole and set 36" pile for Basker Manifold Position rig over Basker 4	36.00 hrs 2.00 hrs			
07:30 Sat 01 Apr	Run BOP and riser	18.00 hrs		Shut in production Basker 2	
01:30 Sun 02 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
11:30 Sun 02 Apr 00:30 Fri 14 Apr	Drill 12 1/4" Hole Condition Hole. POOH	277.00 hrs 12.00 hrs			20001 20001
12:30 Fri 14 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs			2000
14:30 Sun 16 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed	20001
14:30 Sun 16 Apr	Run 9 5/8" casing.	24.00 hrs			2 **
14:30 Mon 17 Apr 20:30 Mon 17 Apr	Cement 9 5/8" casing. Suspend. Set storm packer in 9-5/8" casing	6.00 hrs 2.00 hrs			20001
22:30 Mon 17 Apr	Release BOP. Position rig over <b>Basker 3</b>	2.00 hrs		Shut in production Basker 2	
00:30 Tue 18 Apr	Latch & Test BOP and riser	6.00 hrs			
06:30 Tue 18 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
16:30 Tue 18 Apr 10:30 Fri 28 Apr	Drill 12 1/4" Hole Condition Hole. POOH.	234.00 hrs 12.00 hrs			
22:30 Fri 28 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs			
22:30 Sun 30 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed	40000
22:30 Sun 30 Apr	Run 9 5/8" casing.	24.00 hrs			
22:30 Mon 01 May 04:30 Tue 02 May	Cement 9-5/8" casing Pressure test BOPs & casing on Basker-3	6.00 hrs 8.00 hrs			
04.00 Tue 02 mdy	Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited	34.00 hrs			
12:30 Tue 02 May	brine & HiVis pills, clean up BOP and wellhead, POOH				
22:30 Wed 03 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs			9 ^
03:30 Thu 04 May 15:30 Thu 04 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d Pull wear bushing, jet clean wellhead again	12.00 hrs 4.00 hrs			2000/
19:30 Thu 04 May	Rig up tubular handling equipment	1.00 hrs			
-	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on	6.00 hrs			
20:30 Thu 04 May	completion riser (~15 jts / assys), rack back riser	40.00 5			
02:30 Fri 05 May	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs			
20:30 Sat 06 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs			
23:30 Sat 06 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs			
09:30 Sun 07 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs			
12:30 Sun 07 May	Pressure up on FBIV & set packer, test tubing & annulus Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	2.00 hrs 3.00 hrs			
14:30 Sun 07 May	hanger, r/d slickline	0.001118			2000
		8.00 hrs			
17:30 Sun 07 May	Unlatch THRT, POOH & stand back landing string				
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off	6.00 hrs			
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install			Shut in production Basker 2	