Well: **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : Max POB on rig :

Start Date & Time : Sat 25-Feb-06 8:00 Forecast End Time : Mon 8-May-06 5:00

Forecast End Time :	•			_
Start Time	Description Move sig to manifold position	Target	Actual	Comments
08:00 Sat 25 Feb 10:30 Sat 25 Feb	Move rig to manifold position Run anchors and position rig over Basker 5	6.00 hrs 12.00 hrs	2.50 hrs 14.50 hrs	
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs	
09:30 Sun 26 Feb		3.00 hrs	2.50 hrs	
	Run and cement 30" casing	12.00 hrs		PGB angle problems
	Position rig over Basker 4	2.00 hrs	1.00 hrs	The string of th
	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs	
	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs	
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs	
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs	
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs	
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs	
	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs	
	Position rig over Basker 3	2.00 hrs	0.00 hrs	
	Drill 36" hole. POOH	3.00 hrs	5.00 hrs	
	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs	
	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs	
	M/U 171/2" BHA and drill shoe track	8.00 hrs	8.00 hrs	
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs	
02:30 Sat 04 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	6.50 hrs	
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs	
20:00 Sat 04 Mar	Cement 13-3/8" casing.Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs	Handling DHA Cost Had EENAD
03:30 Sun 05 Mar 08:30 Sun 05 Mar	Position rig over Basker 4 M/U 17 1/2" BHA and drill shoe track	2.00 hrs 8.00 hrs	5.00 hrs 11.50 hrs	Handling BHA, Cmt Hd, FEWD
	Drill 17 1/2" Hole to 1010m		27.00 hrs	
20:00 Sun 05 Mar	Circ Hole clean. POOH. Wash off PGB.	30.00 hrs 4.00 hrs	5.00 hrs	
04:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs		Land 18.75in Hsg
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs	Land 10.75iii 11ag
	Position rig over Basker 5	2.00 hrs	0.00 hrs	Handling BHA, Cmt Hd, FEWD
21:30 Tue 07 Mar	Clean up junk in 30" conductor	30.00 hrs	39.00 hrs	Grapple, Junk bit & mill runs
	P/U 17 1/2" BHA and RIH	8.00 hrs	3.00 hrs	
15:30 Thu 09 Mar	Drill 17 1/2" Hole. to 1012m	28.00 hrs	29.00 hrs	
20:30 Fri 10 Mar	Circ Hole clean. POOH. Wash off PGB.	5.00 hrs	5.00 hrs	
01:30 Sat 11 Mar	Run 13 3/8" casing	11.00 hrs	10.00 hrs	Land 18.75in Hsg
11:30 Sat 11 Mar	Cement 13-3/8" casing.L/o r/tool, cmt hd & 17-1/2" BHA	5.00 hrs	5.50 hrs	Skid rig 25m fwd to run BOP
17:00 Sat 11 Mar	Layout 17-1/2" BHA	0.00 hrs	4.00 hrs	
21:00 Sat 11 Mar	Run BOP and riser. Test AX-connecor	18.00 hrs	23.00 hrs	Shut in production Basker 2
20:00 Sun 12 Mar	M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.	10.00 hrs		P/up new DP. Slip & cut drl line
	Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)	50.00 hrs	50.00 hrs	
15:00 Wed 15 Mar	Drill 12 1/4" hole from 2240m to 2878m	145.00 hrs	55.50 hrs	
22:30 Fri 17 Mar	Condition Hole. POOH. RIH P/U DP (17 stds)	15.00 hrs	24.50 hrs	Bit Trip
23:00 Sat 18 Mar	Drill 12 1/4" hole from 2878m to section TD at 3191m (10m/hr)	31.00 hrs	36.50 hrs	DV T
11:30 Mon 20 Mar		12.00 hrs	22.00 hrs	Bit Trip
09:30 Tue 21 Mar 18:00 Tue 21 Mar	Drill 12 1/4" hole from 3191m to section TD at 3271m (10m/hr) Bit trip	8.00 hrs 12.00 hrs	8.50 hrs 22.00 hrs	
	Drill 12 1/4" hole from 3271m to section TD at 3336m (10m/hr)	6.50 hrs	18.00 hrs	
10:00 Thu 23 Mar	Bit trip	12.00 hrs	18.50 hrs	Rit Trin
04:30 Fri 24 Mar	Drill 12 1/4" hole from 3336m to section TD at 3555m (5m/hr)	44.00 hrs	52.00 hrs	Dit Hip
08:30 Sun 26 Mar	, ,	12.00 hrs	17.50 hrs	Bit Trip
02:00 Mon 27 Mar	Drill 12 1/4" hole from 3555m to section TD at 3640m (5m/hr)	17.00 hrs	15.50 hrs	· ·
	Circulate hole clean and POOH for logging	8.00 hrs	11.50 hrs	
05:00 Tue 28 Mar	Rig up and make 4 wireline evaluation runs	50.00 hrs		MDT pressures, no samples. VSP log
07:00 Thu 30 Mar	Run 9 5/8" casing.	24.00 hrs		
07:00 Fri 31 Mar	Cement 9-5/8" casing	6.00 hrs	•	
13:00 Fri 31 Mar	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
17:00 Fri 31 Mar	Release BOP, Release Guide wires	2.00 hrs		Shut in production Basker 2
19:00 Fri 31 Mar	Position rig over Basker 4	2.00 hrs		
21:00 Fri 31 Mar	Install guide wires. Latch & Test BOP and riser	6.00 hrs		Shut in production Basker 2
03:00 Sat 01 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
13:00 Sat 01 Apr	Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr)	48.00 hrs		
13:00 Mon 03 Apr 13:00 Sun 09 Apr	Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr) Condition Hole. POOH	144.00 hrs 12.00 hrs		
01:00 Sun 09 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs		
03:00 Wed 12 Apr	<u> </u>	0.00 hrs		no wiper trip time allowed
	Run 9 5/8" casing.	24.00 hrs		no when the time allowed
03:00 Thu 13 Apr	Cement 9 5/8" casing.	6.00 hrs		
09:00 Thu 13 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
13:00 Thu 13 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
15:00 Thu 13 Apr	Position rig over Basker 3	2.00 hrs		F
17:00 Thu 13 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		
23:00 Thu 13 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
-	•			

00.00 5-: 44 4	Drill 40 4/4" halo for 4440m to TOL at 2000m (25m/hr)	60.00 hrs	
09:00 Fri 14 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)		
21:00 Sun 16 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs 12.00 hrs	
05:00 Sun 23 Apr	Condition Hole. POOH.		
17:00 Sun 23 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	
	RIH. Wiper trip. Condition Hole.	0.00 hrs	no wiper trip time allowed
17:00 Tue 25 Apr	Run 9 5/8" casing.	24.00 hrs	
17:00 Wed 26 Apr		6.00 hrs	
23:00 Wed 26 Apr	Pressure test BOPs & casing on Basker-3	8.00 hrs	
	Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited	34.00 hrs	
07:00 Thu 27 Apr	brine & HiVis pills, clean up BOP and wellhead, POOH		
17:00 Fri 28 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
22:00 Fri 28 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
10:00 Sat 29 Apr	Pull wear bushing, jet clean wellhead again	4.00 hrs	
14:00 Sat 29 Apr	Rig up tubular handling equipment	1.00 hrs	
	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on	6.00 hrs	
15:00 Sat 29 Apr	completion riser (~15 jts / assys), rack back riser		
	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts /	42.00 hrs	
21:00 Sat 29 Apr	assys)	12.00 10	
15:00 Mon 01 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
18:00 Mon 01 May	M/u & run tubing hanger with 5½" completion ("0 jts / assys, 4 x 0-L)	10.00 hrs	
04:00 Tue 02 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
07:00 Tue 02 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	3.00 hrs	
09:00 Tue 02 May	hanger, r/d slickline	0.001	
12:00 Tue 02 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off	6.00 hrs	
	Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install		
20:00 Tue 02 May	debris cap on Basker-3 wellhead.		Shut in production Basker 2
02:00 Wed 03 May		8.00 hrs	
	Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited	30.00 hrs	
10:00 Wed 03 May	brine & HiVis pills, clean up BOP and wellhead, POOH		
16:00 Thu 04 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
21:00 Thu 04 May	RIH and perforate regd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
09:00 Fri 05 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
13:00 Fri 05 May	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion	4.00 hrs	
14:00 Fri 05 May	riser (~15 jts / assys), rack back riser		
18:00 Fri 05 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
18:00 Sat 06 May	M/u SSSV, run remaining 4½" completion (~6 its / assys, 4 x C-L)	3.00 hrs	-
21:00 Sat 06 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	_
07:00 Sun 07 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
10:00 Sun 07 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	<u>_</u>
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	3.00 hrs	
12:00 Sun 07 May	hanger, r/d slickline	0.001	
15:00 Sun 07 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off	6.00 hrs	
	Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install		
23:00 Sun 07 May	debris cap on Basker-4 wellhead.		Shut in production Basker 2
05:00 Mon 08 May	Pressure test BOPs & casing on Basker-5	8.00 hrs	
	Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited	30.00 hrs	
13:00 Mon 08 May	brine & HiVis pills, clean up BOP and wellhead, POOH		
19:00 Tue 09 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
00:00 Wed 10 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
12:00 Wed 10 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
16:00 Wed 10 May	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion	4.00 hrs	
17:00 Wed 10 May	riser (~15 jts / assys), rack back riser		
21:00 Wed 10 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
21:00 Thu 11 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher)	10.00 hrs	
00:00 Fri 12 May	with 5½" completion riser, space out		
10:00 Fri 12 May	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
12:00 Fri 12 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
14:00 Fri 12 May	Perform inflow test on SSSV	1.00 hrs	
15:00 Fri 12 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
23:00 Fri 12 May	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	Shut in production Basker 2
			Onat in production basker 2
14:00 Sat 13 May	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	
05:00 Sun 14 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
13:00 Sun 14 May	R/u & test slickline lubricator	1.00 hrs	
44.00 0	Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
14:00 Sun 14 May			_
16:00 Sun 14 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
20:00 Sun 14 May	Close XD SSD, POOH.	1.00 hrs	
21:00 Sun 14 May	Pressure up and shear open FBIV	1.00 hrs	
22:00 Sun 14 May	Open well and flow until cleaned up	4.00 hrs	
	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
02:00 Mon 15 May			
02:00 Mon 15 May 04:00 Mon 15 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs 2.00 hrs	

	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs		 · <u></u>
08:00 Mon 15 May	circulate to clean seawater (all via annulus line).			
17:00 Mon 15 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs		
00:00 Tue 16 May	Install & test tree cap, pull TCRT	6.00 hrs		
	Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines.	2.00 hrs		
06:00 Tue 16 May				
08:00 Tue 16 May	Run Basker-4 Subsea Tree on completion riser	15.00 hrs		
23:00 Tue 16 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs		
07:00 Wed 17 May	R/u & test slickline lubricator	1.00 hrs		
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV	2.00 hrs		
08:00 Wed 17 May				
10:00 Wed 17 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs		
14:00 Wed 17 May	Close XD SSD, POOH.	1.00 hrs		
15:00 Wed 17 May	Pressure up and shear open FBIV	1.00 hrs		
16:00 Wed 17 May	Open well and flow until cleaned up	4.00 hrs		
	Flow well through separator, take fluid samples, shut in well	2.00 hrs		
22:00 Wed 17 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs		
00:00 Thu 18 May	Close & leak test SSSV & PMV.	2.00 hrs		
	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs		
02:00 Thu 18 May	circulate to clean seawater (all via annulus line).			
11:00 Thu 18 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs		
18:00 Thu 18 May	Install & test tree cap, pull TCRT	6.00 hrs		
	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	2.00 hrs		
00:00 Fri 19 May				
02:00 Fri 19 May	Run Basker-3 Subsea Tree on completion riser	15.00 hrs		
17:00 Fri 19 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs		
01:00 Sat 20 May	R/u & test slickline lubricator	1.00 hrs		
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV	3.00 hrs		
02:00 Sat 20 May	draw bar.			
05:00 Sat 20 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs		
09:00 Sat 20 May	Close XD SSD, POOH.	1.00 hrs		
10:00 Sat 20 May	Pressure up and shear open FBIV	1.00 hrs		
11:00 Sat 20 May	Open well and flow until cleaned up	4.00 hrs		
15:00 Sat 20 May	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs		
	Flow Lower Group until cleaned up, then flow through separator, take fluid	4.00 hrs		
17:00 Sat 20 May	samples, shut in well			
21:00 Sat 20 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs		
23:00 Sat 20 May	Close & leak test SSSV & PMV.	2.00 hrs		
	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs		
01:00 Sun 21 May	circulate to clean seawater (all via annulus line).			
10:00 Sun 21 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs		
17:00 Sun 21 May	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs		
23:00 Sun 21 May	Basker -2 Workover	104.00 hrs		
07:00 Fri 26 May	Install Manifold Pile	38.00 hrs		
21:00 Sat 27 May	Pull anchors and deballast, release rig	24.00 hrs		
21:00 Sun 28 May				