

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 23/06/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22		<b>Company</b> Imperial Snub	
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 22/06/2006 06:00		<b>Report End Date/Time</b> 23/06/2006 06:00	<b>Report Number</b> 7
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 30,506	<b>Cumulative Cost</b> 210,736
<b>Management Summary</b> Position rig equipment on main deck to ensure that all walk ways are clear of obstruction. Continue with the rig down of all rig floor items. Clean & pack away equipment ready for back loading.			
<b>Activity at Report Time</b> Removal of pin board sections.			
<b>Next Activity</b> Continue with rig down.			

## Daily Operations: 24 HRS to 23/06/2006 06:00

<b>Well Name</b> Fortescue A2			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Artificial Lift Optimization		<b>Plan</b> Reconfigure GLV's, SBHP Survey and GR Survey	
<b>Report Start Date/Time</b> 22/06/2006 06:00		<b>Report End Date/Time</b> 23/06/2006 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 46000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 125,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 2,610	<b>Cumulative Cost</b> 77,537
<b>Management Summary</b> Pulled plug and rig down from A-2 . Hand well back to production			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Stump test BOP's and rig up on A-34			

## Daily Operations: 24 HRS to 23/06/2006 06:00

<b>Well Name</b> Fortescue A34			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Production Log		<b>Plan</b> PLT/dual DEFT Survey	
<b>Report Start Date/Time</b> 22/06/2006 09:00		<b>Report End Date/Time</b> 23/06/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 46000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 135,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,854	<b>Cumulative Cost</b> 13,854
<b>Management Summary</b> Fortnightly stump test of all BOP's, rig up BOP's onto well			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Tag HUD and conduct logging survey as per program			