

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/14/2006 06:00

Well Name Fortescue A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Rig Flip	
Report Start Date/Time 9/13/2006 06:00		Report End Date/Time 9/14/2006 06:00	Report Number 2
AFE or Job Number 40000461	Currency AUD	Total Original AFE Amount 413,600	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 75,633	Cumulative Cost 117,248
Management Summary Continue rig reconfigure, remove and stack pipe deck panels, clear machinery deck of mud pumps, fuel tanks, PDP, manifold and Koomey unit, skid rig west, remove and relocate machinery deck to east side and pin together. Position all equipment onto machinery deck and install pipe deck panels.			
Activity at Report Time Installing outer pipe deck panel.			
Next Activity Reinstate pipe and hose work.			

Daily Operations: 24 HRS to 9/14/2006 06:00

Well Name Bream B16			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/13/2006 06:00		Report End Date/Time 9/14/2006 06:00	Report Number 6
AFE or Job Number L0501F503	Currency AUD	Total Original AFE Amount 170,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,357	Cumulative Cost 86,199
Management Summary Complete circulating the well, run in hole and set Circulating valve and perforate the well.			
Activity at Report Time SDFN			
Next Activity Rigging off the well and rigging up on the B-17			