

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 30/11/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 29/11/2006 06:00		<b>Report End Date/Time</b> 30/11/2006 06:00	<b>Report Number</b> 35
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 91,021	<b>Cumulative Cost</b> 3,065,103
<b>Management Summary</b> Wait on wind to abate. RIH with over shot BHA to lower packer and latch. POOH with 4" drill pipe to over shot, lay out packer assembly. POOH with redundant 3-1/2" and 2-7/8" tubing. Make up sand wash assemble and RIH with 4" drill pipe.			
<b>Activity at Report Time</b> RIH with 4" HWDP at 128m.			
<b>Next Activity</b> RIH with sand wash assembly and wash sand to 3507m.			

## Daily Operations: 24 HRS to 30/11/2006 06:00

<b>Well Name</b> Mackerel A11B			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Master Safety Valve Repair	
<b>Report Start Date/Time</b> 29/11/2006 06:00		<b>Report End Date/Time</b> 30/11/2006 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> 46000460	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 10,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 10,046	<b>Cumulative Cost</b> 36,627
<b>Management Summary</b> Wait on weather, complete refurbishment of MSV. Pulled BPV. Work boat and Nobles completed crane ropes and boom inspection			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Move to A-13 for SSSV change out			

## Daily Operations: 24 HRS to 30/11/2006 06:00

<b>Well Name</b> Mackerel A13A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace SSSV	
<b>Report Start Date/Time</b> 29/11/2006 18:00		<b>Report End Date/Time</b> 30/11/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 30,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 4,476	<b>Cumulative Cost</b> 4,476
<b>Management Summary</b> SDFN			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up and change out SSSV			