

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 13/12/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 12/12/2006 06:00		<b>Report End Date/Time</b> 13/12/2006 06:00	<b>Report Number</b> 48
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 902,730	<b>Cumulative Cost</b> 5,235,499
<b>Management Summary</b> Continue to run 3-1/2" completion and land out. Rig up slick line run N test tool. Test completion and hanger seals. Rig down slick line. Remove THRT and install BPV. Nipple down 11" Bop stack, Terminate control line into valve block.			
<b>Activity at Report Time</b> Pressure test control line and valve block			
<b>Next Activity</b> Fit Well head and pressure test.			

## Daily Operations: 24 HRS to 13/12/2006 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b>	
<b>Report Start Date/Time</b> 12/12/2006 06:00		<b>Report End Date/Time</b> 13/12/2006 06:00	<b>Report Number</b> 6
<b>AFE or Job Number</b>	<b>Currency</b>	<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 15,047	<b>Cumulative Cost</b> 91,832
<b>Management Summary</b> Recover the 3.813" Plug from 2006 mtrs and attempt to set a 2.313" plug at 5132 mtrs MDKB, this was unsuccessful due to the high angle, tried to set a 3.813" POP in the Sleeve at 2006 mtrs had trouble getting down the hole and couldn't get the plug set.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Run in hole and set the 2.313" Plug at 5132 mtrs			