

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 29/12/2006 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Perforation		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 28/12/2006 06:00		<b>Report End Date/Time</b> 29/12/2006 06:00	<b>Report Number</b> 16
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 74,050	<b>Cumulative Cost</b> 1,141,054
<b>Management Summary</b> Work boat, rig up monkey board, tong pole, rotary and hydraulic lines in derrick. Reposition equipment on main deck to make room for third party equipment. Connect ESD from rig to Platform. Skid the rig South 4.5m to well centre. Install work window platforms.			
<b>Activity at Report Time</b> Prepare BOP's ready to pressure test.			
<b>Next Activity</b> Pressure testing BOP's, manifold & all safety valves.			

## Daily Operations: 24 HRS to 29/12/2006 06:00

<b>Well Name</b> Mackerel A25A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Gas Lift		<b>Plan</b> Tubing Integrity Test	
<b>Report Start Date/Time</b> 28/12/2006 06:00		<b>Report End Date/Time</b> 29/12/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 40,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,047	<b>Cumulative Cost</b> 19,587
<b>Management Summary</b> Pulled sssv, set and tested plug, removed circ valve. Unloaded well, set new circ valve gas lift valve			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Bleed down and test PA overnight. Cont with program			