

14 Jul 2006

From : Troy Reid
To : Brian King/James Hinton

Well Data				QC Not Done
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:
RT-GL:	3.00m	Days From Spud:		F.I.T. / L.O.T.
GL Elev.:	3.00m	Days On Well:	2.75	Rig Move Distance
Current Op's @ 0600 15 Jul 2006 :		Wait on daylight		
Planned Operations for 15 Jul 2006 :		assemble derrick. Inventory santo's drilling equipment. Continue with lighting. Continue with mud tank plumbing.		

Summary of Period 0000 to 2400 Hrs
Install drill floor. Rotary table. Install plumbing on mud tanks. Install SCR house. Spot Dog house and Install drilling console. Bund Chubb security shack diesel tank. Santo's equipment arrived on site

Operations For Period 0000 Hrs to 2400 Hrs on 14 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RM	0600	1800	12.00	0.0m	Held pre job safety meeting. Install drill floor. Rotary table. Install plumbing on mud tanks. Install SCR house. Spot Dog house and Install drilling console. Bund Chubb security shack diesel tank. Santo's equipment arrived on site Install # 1 generator. Total loads 67 Rigged moved 80% Rigged up 30%
PS	P	RM	1800	2400	6.00	0.0m	Wait on daylight

Operations For Period 0000 Hrs to 0600 Hrs on 15 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Wait on daylight

General Comments	
Comments	Rig Requirements
Chubb securities bulk fuel container is not double skinned and is in a critical enviromental location on the water way. Install liner and Bunded fuel tank area to take the total capacity of fully loaded tank.	

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
KCI	sx	0	0	0	0.0	
Salt	sx	0	0	0	0.0	
Potable Water	ltr	0	0	60000	60,000.0	
Rig Fuel	ltr	0	0	0	0.0	
Camp Fuel	ltr	0	0	4700	4,700.0	

HSE Summary				
Events	Date of Last	Days Since	Description	Remarks
Pre-Tour Meetings	14 Jul 2006	0 Days	Pre tour safety meeting	Held pre tour safety meeting. Topic discussed. Rigging and slinging, Traffic movement. Third party contractors on site . Level three Inductions to be completed by all ensign personal.

