EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 2/08/2006 06:00

Well Name Fortescue A6

Rig Name Company
22 Imperial Snub

Job Subcategory Plan

Rig Mobilisation from TNA to FTA

Report Start Date/Time Report End Date/Time

 1/08/2006 06:00
 2/08/2006 06:00
 18

 mber
 Currency
 Total Original AFE Amount
 Total AFE Supplement Amount

AFE or Job Number Currency 40000453 Currency AUD Total Original AFE Amount 497,300 Total AFE Supplement Amount

Days Ahead/Behind Daily Cost Total Cumulative Cost

74,738 938,226

Report Number

122,794

14,897

Management Summary

Continue to pack up the last of the R22 equipment on TNA and clean the worksite. Dayshift crew flew to FTA on he 1500 flight. Install the skidding mat, Mud tanks, Pony structures, shaker poaches and westside MSB. Tie in the pipe work between the Mud tanks.

Activity at Report Time

Prepare eastside MSB for installation.

Next Activity

Demob R22 equipment from TNA and WTN and R/u R22 on FTA

Daily Operations: 24 HRS to 2/08/2006 06:00

Well Name Bream A26

Rig Name Company

Wireline Halliburton / Schlumberger

Job Subcategory Plan

Tubing plug Set end of tubing plug and circulate clean

 Report Start Date/Time
 Report End Date/Time
 Report Number

 1/08/2006 06:00
 2/08/2006 06:00
 7

AFE or Job Number Currency Total Original AFE Amount Total AFE Supplement Amount

46000462 AUD 150,000

Days Ahead/Behind Daily Cost Total Cumulative Cost 3,456

Management Summary

Bleed off the pressures from the Surface and Intermediate Annuli.

Activity at Report Time

SDFN

Next Activity

Continue to secure the Intermdiate and Surface Annuli

Daily Operations: 24 HRS to 2/08/2006 06:00

Well Name

Bream A3

Rig Name Company

Wireline Halliburton / Schlumberger

Job Subcategory

ry Plan

Scraper and Gauge Ring

Report Start Date/Time Report End Date/Time Report Number

 1/08/2006 06:00
 2/08/2006 06:00
 1

 AFE or Job Number
 Currency
 Total Original AFE Amount
 Total AFE Supplement Amount

46000462 AUD 60,000

Days Ahead/Behind Daily Cost Total Cumulative Cost

Management Summary

Rig up on the well, pressure test as per wellwork procedure, Tag HUD, Rig down.

Activity at Report Time

SDFN

Next Activity

Pack up all equipment ready to move to West Tuna

ExxonMobil Use Only Page 1 of 1 Printed on 2/08/2006