EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 21/07/2009 05:00

Wellbore Name

		COBIA A28		
Rig Name	Rig Type	Rig Service Type	Company	
175	Platform	Drilling Rig (Conv)	Nabors	
Primary Job Type		Plan		
Drilling and Completion		D&C		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
4,013.75		2,468.23		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/09017.1.01		14,613,615		
Daily Cost Total		Cumulative Cost	Currency	
496,029		8,712,539	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
20/07/2009 05:00		21/07/2009 05:00	20	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Conduct BOP test to 300/5000psi for 5mins each (test annular to 300/3500psi). Pressure test 7" production casing to 3000psi for 15mins w/ Howco. RIH GR/CCL/4-1/2" HSD 12SPF 135/45deg phased perforating gun toolstring on Schlumberger wireline. Correlate on depth and perforate from 3772m-3776.5m, POOH. RIH GR/CCL/Junk Basket/Gauge Ring (5.95" OD) toolstring on Schlumberger wireline to 3820m & POOH. R/D Schlumberger wireline.

Activity at Report Time

R/D Schlumberger wireline

R/U Weatherford, RIH 3-1/2" 9.2ppf L80 13Cr VT completion & tubing

Daily Operations: 24 HRS to 21/07/2009 06:00

Wellbore Name

MACKEREL A15

		WINGREIZE	
Rig Name	Rig Type	Rig Service Type	Company
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services
Primary Job Type		Plan	
Workover PI		Tubing pull to replace failed SSSV control line	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount
90017255		2,518,950	
Daily Cost Total		Cumulative Cost	Currency
752,916		2,302,508	AUD
Report Start Date/Time		Report End Date/Time	Report Number
20/07/2009 06:00		21/07/2009 06:00	25

Management Summary

Continue to Rih with the completion. Make up the hanger and hang the completion off. Rig up slick line and set a 2.75" plug at 3693m and pressure test. Rig up the pumping equipment and set the packer with 5450 psi. Rig up slick line again and set a 2.75" plug at 450m test to 1000 psi solid, Rig down slick line, Back out the landing string and hanger running tool, Dry rod in the BPV, Start to rig down the Bop's ready to install the tree.

Rigging down Bop's.

Next Activity

Rig down the 11" Bop's and riser and install the well head.

ExxonMobil Use Only Page 1 of 2 Printed on 21/07/2009

Daily Operations: 24 HRS to 21/07/2009 06:00							
Wellbore Name							
SNAPPER A5							
Rig Name	Rig Type	Rig Service Type	Company				
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger				
Primary Job Type		Plan					
Well Servicing Workover		Secure Well					
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)					
1,818.20							
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount				
90017972		50,000					
Daily Cost Total		Cumulative Cost	Currency				
20,505		39,314	AUD				
Report Start Date/Time		Report End Date/Time	Report Number				
20/07/2009 06:00		21/07/2009 06:00	2				

EAPL WellWork & Drilling Daily Operations Report

Management Summary

Continued with Rig-up and Pressure Testing all BOP's and equipment. Lifted Deck plate and rigged-up over the well. Installed Totco's manuals and tools in lubricator to RIH tomorrow. Issues around SSSV control line to be reassessed tomorrow, or equalised and pulled. SDFN

Activity at Report Time

SDFN

Next Activity

Recover SSSV and continue with program

ExxonMobil Use Only Page 2 of 2 Printed on 21/07/2009