

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 3/06/2009 05:00

<b>Wellbore Name</b>				COBIA F8			
<b>Rig Name</b>	<b>Rig Type</b>	<b>Rig Service Type</b>	<b>Company</b>				
Rig 175	Platform	Drilling Rig (Conv)	Nabors				
<b>Primary Job Type</b>			<b>Plan</b>				
Drilling and Completion			Drill & Complete				
<b>Target Measured Depth (mWorking Elev)</b>			<b>Target Depth (TVD) (mWorking Elev)</b>				
3,133.15			2,468.54				
<b>AFE or Job Number</b>			<b>Total Original AFE Amount</b>		<b>Total AFE Supplement Amount</b>		
609/09002.1.01			11,960,367				
<b>Daily Cost Total</b>			<b>Cumulative Cost</b>		<b>Currency</b>		
337,170			674,805		AUD		
<b>Report Start Date/Time</b>			<b>Report End Date/Time</b>		<b>Report Number</b>		
2/06/2009 05:00			3/06/2009 05:00		2		

### Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Change out saversub & back-up gripper dyes on TDS, change out Anadril T-piece in standpipe. M/U and RIH with 5-1/2" test assembly w/ test tool, conduct full BOP test to 300/5000 psi for 3mins each (test annular to 300/3500psi for 3mins each). POOH test tool & test assembly. Pressure test 10-3/4" surface casing to 1000psi for 15mins. P/U running tool and install wear bushing. Leak in kelly hose, change out for new hose.

### Activity at Report Time

Pressure test kelly hose to 3000psi for 5mins

### Next Activity

M/U Anadril 9-7/8" RSS BHA and RIH

## Daily Operations: 24 HRS to 3/06/2009 06:00

<b>Wellbore Name</b>				MACKEREL A7			
<b>Rig Name</b>	<b>Rig Type</b>	<b>Rig Service Type</b>	<b>Company</b>				
Rig 22	Platform	Service Rig (Double)	Imperial Snubbing Services				
<b>Primary Job Type</b>			<b>Plan</b>				
Workover PI			Tubing pull to replace split hydraulic SSSV line				
<b>Target Measured Depth (mWorking Elev)</b>			<b>Target Depth (TVD) (mWorking Elev)</b>				
2,500.00							
<b>AFE or Job Number</b>			<b>Total Original AFE Amount</b>		<b>Total AFE Supplement Amount</b>		
90017390			3,287,720				
<b>Daily Cost Total</b>			<b>Cumulative Cost</b>		<b>Currency</b>		
61,613			1,717,147		AUD		
<b>Report Start Date/Time</b>			<b>Report End Date/Time</b>		<b>Report Number</b>		
2/06/2009 06:00			3/06/2009 06:00		27		

### Management Summary

Position drill line basket on power pack pads. Position skidding cylinders and plates on MSB's. Stand up derrick section and install bull wheels. Electrician install lights on gin pole. Organise deck space for next boat. Crane mechanics continue with 12 monthly checks. Backload empty rig move baskets onto Far Supplier and wait on equipment.

### Activity at Report Time

Wait on boats to deliver rig equipment.

### Next Activity

Continue on with rig up

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 2/06/2009 10:00

<b>Wellbore Name</b>				SNAPPER A8
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI		<b>Plan</b> Gyro Survey		
<b>Target Measured Depth (mWorking Elev)</b> 2,104.00		<b>Target Depth (TVD) (mWorking Elev)</b>		
<b>AFE or Job Number</b> 90017121		<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 3,275		<b>Cumulative Cost</b> 59,219	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 2/06/2009 06:00		<b>Report End Date/Time</b> 2/06/2009 10:00	<b>Report Number</b> 4	
<b>Management Summary</b> Offloaded all equipt				
<b>Activity at Report Time</b> Job completed				
<b>Next Activity</b> none				

## Daily Operations: 24 HRS to 3/06/2009 06:00

<b>Wellbore Name</b>				COBIA F13
<b>Rig Name</b> Wireline	<b>Rig Type</b>	<b>Rig Service Type</b>	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Temporarily plug and secure well		
<b>Target Measured Depth (mWorking Elev)</b>		<b>Target Depth (TVD) (mWorking Elev)</b>		
<b>AFE or Job Number</b> 609\07022.1.01.1		<b>Total Original AFE Amount</b> 55,000	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 18,132		<b>Cumulative Cost</b> 18,132	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 2/06/2009 10:00		<b>Report End Date/Time</b> 3/06/2009 06:00	<b>Report Number</b> 1	
<b>Management Summary</b> Moved over to Cobia offloaded equipt stump test TOTCO's SDOFN				
<b>Activity at Report Time</b> SDFN				
<b>Next Activity</b> Rih and start work				