

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 6/03/2009 05:00

<b>Wellbore Name</b>			
SNAPPER A26			
<b>Rig Name</b> Rig 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> International Sea Drilling LTD (ISDL)
<b>Primary Job Type</b> Mobilization Only		<b>Plan</b> Move Rig	
<b>Target Measured Depth (mWorking Elev)</b>		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 609/08021.1.01		<b>Total Original AFE Amount</b> 16,315,448	<b>Total AFE Supplement Amount</b> 2,964,119
<b>Daily Cost Total</b> 251,249		<b>Cumulative Cost</b> 10,500,098	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 5/03/2009 05:00		<b>Report End Date/Time</b> 6/03/2009 05:00	<b>Report Number</b> 38

### Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

### CBA Platform:

High winds force shutdown of crane therefore unable to install derrick assist. Make up hose from Howco standpipe to drilling module standpipe. Make up hose from drilling module to DSM manifold. Continue to dress pneumatic actuator valves in pit room. Dress charge pump on mud pump 2. Test run mud pump traction motors. Assist mechanic to pressure up koomey bottles. Install new seals in upper and middle variable pipe rams. Crane operational from 15:00. Complete installation of poor boy vent line. Install new seals in lower variable pipe rams and blind rams. Continue to install electrical and hydraulic looms between topdrive and TDSU. Continue to dress rigfloor and derrick. Continue to reinstate barite and cement pods. Prepare derrick assist for lifting. Erect scoping slings in derrick in preparation for installation of derrick assist.

RIG MOVE: 88% of total rig move complete.

Rig Up Phase: 75% of total rig up complete, 95% of general rig up activities complete, 99% of drill module rig up complete, 92% of rig up DSM complete, 76% of mast rig up complete, 38% of tie-ins complete, 78% of workboats rig up phase.

### Activity at Report Time

Erect scoping slings in derrick

### Next Activity

Install derrick assist

## Daily Operations: 24 HRS to 6/03/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W26			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug & Abandon - stage 2	
<b>Target Measured Depth (mWorking Elev)</b>		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 80004827		<b>Total Original AFE Amount</b> 2,961,013	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 74,039		<b>Cumulative Cost</b> 1,844,583	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 5/03/2009 06:00		<b>Report End Date/Time</b> 6/03/2009 06:00	<b>Report Number</b> 31

### Management Summary

Continue to wait

### Activity at Report Time

### Next Activity

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 6/03/2009 06:00**

**Wellbore Name**

BREAM A2

<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Workover PI		<b>Plan</b> TIT, Plug & perf	
<b>Target Measured Depth (mWorking Elev)</b> 2,352.00		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 602/09004.1.01		<b>Total Original AFE Amount</b> 255,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 23,968		<b>Cumulative Cost</b> 101,263	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 5/03/2009 06:00		<b>Report End Date/Time</b> 6/03/2009 06:00	<b>Report Number</b> 5

**Management Summary**

Wait on weather, wind in excess of 40 knots.

**Activity at Report Time**

SDFN

**Next Activity**

Continue with integrity test