



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD

Forecast from : Sun, 02 July, 2006

Max POB next 5 days 102

Max POB on Rig 100



Sun 02-Jul-06			Mon 03-Jul-06			Tue 04-Jul-06			Wed 05-Jul-06			Thu 06-Jul-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00	Move off Basker-2, move rig over Basker-3 and		1:00			1:00	Install tree caps on B3 and B2		1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00	Land and latch TRT, install umbilical lines and fu		3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00	Rig up slickline, one slickline run, Rig down slick		7:00	Flow well through separator, shut in wel		7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00	Install Manifold 36" Pile		10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00	Rig up electric line, one e-line run, rig down e-lin		13:00			13:00			13:00		
14:00	Suspend well and prepare to unlatch riser		14:00			14:00			14:00			14:00		
15:00			15:00			15:00	Unlatch & lay out completion riser		15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00	Unlatch completion riser, Unlatch guidelines.		23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
3	Upstream Diamond	2 4		Upstream Diamond		8	Upstream Diamond	8		Upstream Diamond		1	Upstream Diamond	2
1	ESS Fugro (boat)	1		ESS Fugro			ESS Fugro			ESS Fugro		11	ESS Fugro	10 1
	MI Dowell			MI Dowell			MI Dowell			MI Dowell		2	Baroid Dowell	
6	Geoservices Cameron			Geoservices Cameron			Geoservices Cameron			Geoservices Cameron			Geoservices Cameron	
	Schlumberger Sperry			Schlumberger Sperry			Schlumberger Sperry	6		Schlumberger Sperry			Schlumberger Sperry	
1	Weatherford Tasman	1 1		Weatherford		3	Fugro Surveyor Anadrill electrician			Weatherford		2	Weatherford	2
1	Swire extra crew (boat)	1				1						2	Anadrill	1
1	Farstad extra crew (boat)	1										3	Trident MO47	
13		10				12		14				21		16
POB at end of crew movements		99	POB at end of crew movements		99	POB at end of crew movements		97	POB at end of crew movements		97	POB at end of crew movements		102
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip to Eden Wrangler at Rig			Far Grip from Eden VESSEL MOVEMENTS			Far Grip at Rig Wrangler at Rig			Far Grip at Rig Wrangler at Rig					
Sun 02-Jul-06			Mon 03-Jul-06			Tue 04-Jul-06			Wed 05-Jul-06			Thu 06-Jul-06		