

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81
 Max POB on rig :
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Sun 7-May-06 12:30

| Start Time | Description | Target | Actual | Comments | Done ? |
|------------------|--|------------|-----------|--------------------|--------|
| 08:00 Sat 25 Feb | Move rig to manifold position | 6.00 hrs | 2.50 hrs | | ☺ |
| 10:30 Sat 25 Feb | Run anchors and position rig over Basker 5 | 12.00 hrs | 14.50 hrs | | ☺ |
| 01:00 Sun 26 Feb | Pick up BHA and Cmt / 30" RT stands | 4.00 hrs | 8.50 hrs | | ☺ |
| 09:30 Sun 26 Feb | Drill 36" hole | 3.00 hrs | 2.50 hrs | | ☺ |
| 12:00 Sun 26 Feb | Run and cement 30" casing | 12.00 hrs | 19.00 hrs | PGB angle problems | ☺ |
| 07:00 Mon 27 Feb | Position rig over Basker 4 | 2.00 hrs | 1.00 hrs | | ☺ |
| 08:00 Mon 27 Feb | Attempt to Drill 36" hole excess hole angle | 3.00 hrs | 7.00 hrs | | ☺ |
| 15:00 Mon 27 Feb | POOH change BHA P/U MWD RIH | 3.00 hrs | 9.00 hrs | | ☺ |
| 00:00 Tue 28 Feb | MWD Fail POOH changeout MWD RIH | 3.00 hrs | 3.00 hrs | | ☺ |
| 03:00 Tue 28 Feb | Drill 36" hole. POOH | 3.00 hrs | 3.50 hrs | | ☺ |
| 06:30 Tue 28 Feb | Run and cement 30" casing. WOC. Release R/tool | 12.00 hrs | 11.50 hrs | | ☺ |
| 18:00 Tue 28 Feb | Perform top up cement job on Basker 4 | 0.00 hrs | 1.50 hrs | | ☺ |
| 19:30 Tue 28 Feb | Move to Basker 5 & perform cement top up job | 0.00 hrs | 6.50 hrs | | ☺ |
| 02:00 Wed 01 Mar | Position rig over Basker 3 | 2.00 hrs | 0.00 hrs | | |
| 04:00 Wed 01 Mar | Drill 36" hole. POOH | 3.00 hrs | 5.00 hrs | | ☺ |
| 09:00 Wed 01 Mar | Run and cement 30" casing. WOC. Release R/tool | 12.00 hrs | 8.00 hrs | | |
| 17:00 Wed 01 Mar | L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool | 0.00 hrs | 6.00 hrs | | ☺ |
| 23:00 Wed 01 Mar | M/U 17 1/2" BHA and drill shoe track | 8.00 hrs | 8.00 hrs | | |
| 07:00 Thu 02 Mar | Drill 17 1/2" Hole to 1112m | 36.00 hrs | 43.50 hrs | | |
| 02:30 Sat 04 Mar | Circ Hole clean. POOH. Wash off PGB. | 4.00 hrs | | | ☺ |
| 06:30 Sat 04 Mar | Run 13 3/8" casing and cement | 18.00 hrs | | | |
| 00:30 Sun 05 Mar | Position rig over Basker 4 | 2.00 hrs | | | |
| 02:30 Sun 05 Mar | M/U 17 1/2" BHA and drill shoe track | 8.00 hrs | | | |
| 10:30 Sun 05 Mar | Drill 17 1/2" Hole to 1010m | 30.00 hrs | | | |
| 16:30 Mon 06 Mar | Circ Hole clean. POOH. Wash off PGB. | 4.00 hrs | | | |
| 20:30 Mon 06 Mar | Run 13 3/8" casing and cement same | 18.00 hrs | | | |
| 14:30 Tue 07 Mar | Position rig over Basker 5 | 2.00 hrs | | | ✂ ✂ |
| 16:30 Tue 07 Mar | M/U 17 1/2" BHA and drill shoe track | 8.00 hrs | | | |
| 00:30 Wed 08 Mar | Drill 17 1/2" Hole. to 1010m | 30.00 hrs | | | |
| 06:30 Thu 09 Mar | Circ Hole clean. POOH. Wash off PGB. | 4.00 hrs | | | |
| 10:30 Thu 09 Mar | Run 13 3/8" casing and cement same | 18.00 hrs | | | |
| 04:30 Fri 10 Mar | Run BOP and riser | 20.00 hrs | | | |
| 00:30 Sat 11 Mar | M/U 12 1/4" BHA and drill out casing. Perform LOT | 10.00 hrs | | | |
| 10:30 Sat 11 Mar | Drill 12 1/4" Hole to 3690m | 268.00 hrs | | | |
| 14:30 Wed 22 Mar | Condition Hole. POOH. Rig up and make 3 wireline evaluation runs | 63.00 hrs | | | |
| 05:30 Sat 25 Mar | RIH. Condition Hole. Run and cement 9 5/8" casing. Release BOP | 56.00 hrs | | | |
| 13:30 Mon 27 Mar | Retreive BOP | 20.00 hrs | | | |
| 09:30 Tue 28 Mar | Move over Basker 2 | 2.00 hrs | | | |
| 11:30 Tue 28 Mar | Basker 2 re-entry to remove gauges and replace gas lift valves | 104.00 hrs | | | ✂ ✂ |
| 19:30 Sat 01 Apr | Position rig over Basker Manifold location.2 | 2.00 hrs | | | |
| 21:30 Sat 01 Apr | Drill 42" hole and set 36" pile for Basker Manifold | 36.00 hrs | | | |
| 09:30 Mon 03 Apr | Position rig over Basker 4 | 2.00 hrs | | | |
| 11:30 Mon 03 Apr | Run BOP and riser | 15.00 hrs | | | |
| 02:30 Tue 04 Apr | M/U 12 1/4" BHA and drill out casing. Perform LOT | 10.00 hrs | | | |
| 12:30 Tue 04 Apr | Drill 12 1/4" Hole | 268.00 hrs | | | |
| 16:30 Sat 15 Apr | Condition Hole. POOH. Rig up and make 3 wireline evaluation runs | 63.00 hrs | | | |
| 07:30 Tue 18 Apr | RIH. Condition Hole. Run and cement 9 5/8" casing. Suspend & release BOP | 60.00 hrs | | | |
| 19:30 Thu 20 Apr | Position rig over Basker 3 | 2.00 hrs | | | |
| 21:30 Thu 20 Apr | Run BOP and riser | 15.00 hrs | | | |
| 12:30 Fri 21 Apr | M/U 12 1/4" BHA and drill out casing. Perform LOT | 12.00 hrs | | | |
| 00:30 Sat 22 Apr | Drill 12 1/4" Hole | 268.00 hrs | | | ✂ ✂ |
| 04:30 Wed 03 May | Condition Hole. POOH. Rig up and make 3 wireline evaluation runs | 48.00 hrs | | | ✂ ✂ |
| 04:30 Fri 05 May | RIH. Condition Hole. Run and cement 9 5/8" casing | 56.00 hrs | | | ✂ ✂ |
| 12:30 Sun 07 May | | | | | ✂ ✂ |
| | | | | | ☺ |
| | | | | | ✂ ✂ |
| | | | | | ☺ |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |