



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Wed, 07 June, 2006

Max POB next 5 days 98
Max POB on Rig 100



Wed 07-Jun-06			Thu 08-Jun-06			Fri 09-Jun-06			Sat 10-Jun-06			Sun 11-Jun-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00	M/u SSSV, run remaining 4½" completion (~6 jts)		1:00		
2:00			2:00	Rig up tubular handling equipment		2:00			2:00			2:00	Unlatch & pull BOPs & LMRP on 18½" Marine riser	
3:00			3:00	Determine tubing hanger spaceout with Lead Inj		3:00			3:00	M/u & run tubing hanger (4" ARH lock pre-inst)		3:00		
4:00	RIH and perforate reqd intervals overbalanced.		4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00	Run tailpipe, packers, IDHC equipment and 4½"		6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00	R/u & test FOBV and surface lines, land & test		13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00	Pressure up on FBIV & set packer, test tubing c		15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00	Perform inflow test on SSSV.		17:00	Run Basker-4 Subsea Tree on completion riser	
18:00			18:00			18:00			18:00	Unlatch THRT, POOH & stand back landing str		18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00	Pull wear bushing, jet clean wellhead again		22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream		12	Upstream	11	5	Upstream	7		Upstream			Upstream	
	Diamond			Diamond		2	Diamond	2		Diamond			Diamond	
	ESS			ESS			ESS			ESS			ESS	
	Fugro			Fugro			Fugro		3	Fugro			Fugro	
	MI			MI			MI			MI			MI	1
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices		2	Geoservices			Geoservices			Geoservices			Geoservices	2
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger	3		Schlumberger			Schlumberger			Schlumberger	3
	Sperry			Sperry			Sperry			Sperry			Sperry	
	Weatherford			Weatherford			Weatherford			Weatherford			Weatherford	2
			2	Expro Test		2	Expro Test			Expro Test		3	Well Dynamics	2
													Expro Test	
													Halliburton Completions	1
			16		14	9		9				6		11
POB at end of crew movements		96	POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		93
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			Tubing hanger skid Subsea tree transportation skid 336 jts 5" DP and HWDP for inspection											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
									3rd Subsea tree					
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig		
Wrangler at Rig			Wrangler to Melbourne			Wrangler in Melbourne			Wrangler to Rig			Wrangler at Rig		
Sentinel off contract			Sentinel off contract			Sentinel off contract			Sentinel off contract			Sentinel off contract		
Wed 07-Jun-06			Thu 08-Jun-06			Fri 09-Jun-06			Sat 10-Jun-06			Sun 11-Jun-06		