



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Sat, 10 June, 2006

Max POB next 5 days 98
Max POB on Rig 100



Sat 10-Jun-06			Sun 11-Jun-06			Mon 12-Jun-06			Tue 13-Jun-06			Wed 14-Jun-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00	Close & leak test SSSV & PMV.	
2:00			2:00	Pressure up on FBIV & set packer, test tubing &		2:00			2:00			2:00		
3:00			3:00			3:00			3:00	R/u & test slickline lubricator		3:00	Close & test tree valves. Flush riser and surface	
4:00			4:00	Perform inflow test on SSSV.		4:00	Run Basker-4 Subsea Tree on completion riser		4:00	Recover 4" ARH lock (trash plug only) from tub		4:00		
5:00			5:00	Unlatch THRT, POOH & stand back landing strin		5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00	Pre-flow meeting, RIH & open XD SSD, displac		7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00	M/u SSSV, run remaining 4½" completion (-6 j		11:00			11:00			11:00	Close XD SSD, POOH.		11:00		
12:00			12:00			12:00			12:00	Pressure up and shear open FBIV		12:00	Rig down slickline. Unlatch & pull completion ris	
13:00			13:00	Unlatch & pull BOPs & LMRP on 18¾" Marine R		13:00			13:00	Open well and flow until cleaned up		13:00		
14:00	M/u & run tubing hanger (4" ARH lock pre-insta		14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00	Flow Upper Group through separator, take fluid		17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00	R/u & test flowhead & surface lines, land & latc		19:00	Flow Lower Group until cleaned up, then flow th		19:00	Install & test tree cap, pull TCRT. Survey seabed	
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00	Flush surface lines and bullhead diesel to below		23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream		1	Upstream			Upstream		1	Upstream	1		Upstream	
	Diamond		1	Diamond	1		Diamond		9	Diamond	10		Diamond	
	ESS		1	Petrolab			ESS		3	ESS	3		ESS	
	Fugro		3	Fugro			Fugro			Fugro			Fugro	
	MI			MI			MI			MI			MI	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices	2		Geoservices			Geoservices			Geoservices	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger	3		Schlumberger			Schlumberger			Schlumberger	
	Sperry			Scottetch	1		Sperry			Sperry			Sperry	
	Weatherford			Weatherford			Weatherford			Weatherford			Weatherford	
				Well Dymamics	2		Expro Test							
				Expro Test										
				Halliburton Completions	1									
			9		10				13		14			
POB at end of crew movements		98	POB at end of crew movements		97	POB at end of crew movements		97	POB at end of crew movements		96	POB at end of crew movements		96
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
						Subsea Tree skid								
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
3rd Subsea tree B2 flowline equip														
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig		
Wrangler to Rig			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig		
Sentinel off contract			Sentinel off contract			Sentinel off contract			Sentinel off contract			Sentinel off contract		
Sat 10-Jun-06			Sun 11-Jun-06			Mon 12-Jun-06			Tue 13-Jun-06			Wed 14-Jun-06		