

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 80
 Max POB on rig : 100
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Tue 27-Jun-06 7:30

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	Basker 5 12.25in hole section	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Basker 3 12.25in hole section	450.00 hrs	516.50 hrs	2 hrs NPT Blue pod tugger
08:30 Mon 24 Apr	MU 8-1/2" BHA, RIH, drill out shoe track and conduct FIT	18.00 hrs	19.00 hrs	
03:30 Tue 25 Apr	Drill 8-1/2" hole from 3530m to TD at 4125m (12m/hr)	50.00 hrs	59.00 hrs	
14:30 Thu 27 Apr	POH	10.00 hrs	15.00 hrs	
05:30 Fri 28 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	46.00 hrs	
03:30 Sun 30 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs	0.00 hrs	no wiper trip time allowed
03:30 Sun 30 Apr	Run and cement 7" liner	40.00 hrs	44.50 hrs	
00:00 Tue 02 May	Run VSP	12.00 hrs	14.50 hrs	
14:30 Tue 02 May	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs	2.50 hrs	
17:00 Tue 02 May	Release BOP. Release guide wires	2.00 hrs	2.00 hrs	Shut in production Basker 2
19:00 Tue 02 May	Position rig over Basker 4	2.00 hrs	2.50 hrs	
21:30 Tue 02 May	Install guide wires. Latch BOP	2.00 hrs	1.50 hrs	
23:00 Tue 02 May	L/D 8" DC'S and Jar	2.00 hrs	1.50 hrs	
00:30 Wed 03 May	M/U 12 1/4" BHA	3.00 hrs	7.00 hrs	
07:30 Wed 03 May	Full BOP Test	8.00 hrs	10.50 hrs	
18:00 Wed 03 May	Service TDS and change out alignment cly.	0.50 hrs	2.00 hrs	1.5 NPT Alignment cly
20:00 Wed 03 May	RIH and drill out casing. Perform LOT	4.00 hrs	7.50 hrs	
03:30 Thu 04 May	Slip and cut D/Line	1.00 hrs	2.50 hrs	
06:00 Thu 04 May	Drill 12-1/4" hole fm 1013m to 1151m (25m/hr)	6.00 hrs	6.50 hrs	
12:30 Thu 04 May	Round trip Geopilot failure	8.00 hrs	11.00 hrs	
23:30 Thu 04 May	Drill 12-1/4" hole fm 1151m to TOL at 2618m (25m/hr)	58.00 hrs	71.50 hrs	
23:00 Sun 07 May	Round trip	12.00 hrs	28.00 hrs	Mud Chemicals
03:00 Tue 09 May	Drill 12 1/4" Hole fm 2618m to TD at 2645m (10m / hr)	3.00 hrs	14.50 hrs	
17:30 Tue 09 May	Round trip	12.00 hrs	21.50 hrs	Bit
15:00 Wed 10 May	Drill 12 1/4" Hole fm 2645m to TD at 3130m (10m / hr)	48.50 hrs	60.00 hrs	
03:00 Sat 13 May	Round trip	12.00 hrs	20.50 hrs	Bit
23:30 Sat 13 May	Drill 12 1/4" Hole fm 3130m to TD at 3286m (10m / hr)	50.00 hrs	33.50 hrs	
09:00 Mon 15 May	POOH for new bit.	6.00 hrs	6.00 hrs	
15:00 Mon 15 May	Junk damaged bit. Junk Run, Work junk basket. POH	12.00 hrs	16.50 hrs	
07:30 Tue 16 May	MU new BHA and RIH, Slip and cut drill line	8.00 hrs	10.00 hrs	
17:30 Tue 16 May	Drill 12-1/4" hole from 3290m to TD at 3520m (7m/hr)	33.00 hrs	27.00 hrs	Drilled to 3387m
20:30 Wed 17 May	Round trip due to low penetration rate	18.00 hrs	17.50 hrs	Junk damaged bit
14:00 Thu 18 May	Drill 12 1/4" hole from 3387 to TD at 3535m (7 m/hr)	21.00 hrs	22.50 hrs	WELL TD of 3480 m
12:30 Fri 19 May	Condition Hole. POOH.	8.00 hrs	10.00 hrs	
22:30 Fri 19 May	Rig up and make 3 wireline evaluation runs	40.00 hrs	55.50 hrs	
06:00 Mon 22 May	RIH. Wiper trip. Condition Hole.	18.00 hrs	16.00 hrs	
22:00 Mon 22 May	Run 9 5/8" casing.	24.00 hrs	20.00 hrs	
18:00 Tue 23 May	Cement 9-5/8" casing, test casing and seal assy	6.00 hrs	7.50 hrs	
01:30 Wed 24 May	Pressure test BOPs.	6.00 hrs	6.50 hrs	
08:00 Wed 24 May	POOH and L/D csg hgr running tool, L/D DeepSea Express cmt head	2.00 hrs	3.50 hrs	
11:30 Wed 24 May	Change out Drilling Line	12.00 hrs	8.50 hrs	
20:00 Wed 24 May	Run 9 5/8" wear bushing	1.00 hrs	1.50 hrs	
21:30 Wed 24 May	Rig up Schlumberger e-line, run CBL/VDL/GR/CCL Log	5.00 hrs	7.50 hrs	
05:00 Thu 25 May	Schlumberger run VSP log, Rig down Schlumberger	12.00 hrs	15.00 hrs	
20:00 Thu 25 May	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs	4.50 hrs	
00:30 Fri 26 May	Release BOP. Release guide wires	2.00 hrs	2.50 hrs	
03:00 Fri 26 May	Position rig over Basker 5	2.00 hrs	1.50 hrs	Basker 5 completion
04:30 Fri 26 May	Install guide wires. Latch BOP and test connector	2.50 hrs	1.50 hrs	
06:00 Fri 26 May	Pull Halliburton Isolator plug, Test wellhead connector to 4500 psi	3.00 hrs	3.00 hrs	
09:00 Fri 26 May	Run Well Patroller to PBTD (~ 3560m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	33.50 hrs	
18:30 Sat 27 May	Rig up Schlumberger e-line, run CBL/VDL/GR/CCL Log	5.00 hrs	6.50 hrs	
01:00 Sun 28 May	RIH and perforate reqd intervals overbalanced, r/d	12.00 hrs	20.00 hrs	3 x perforation runs
21:00 Sun 28 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	3.50 hrs	
00:30 Mon 29 May	Rig up tubular handling equipment	1.00 hrs	1.00 hrs	
01:30 Mon 29 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	6.00 hrs	
07:30 Mon 29 May	Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys)	24.00 hrs	18.50 hrs	Includes 2 hrs NPT Alignment Cyl
02:00 Tue 30 May	M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 1 x C-L)	3.00 hrs	2.00 hrs	
04:00 Tue 30 May	M/u & run tubing hanger with 5 1/2" completion riser, space out	10.00 hrs	14.50 hrs	
18:30 Tue 30 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	2.50 hrs	
21:00 Tue 30 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	2.50 hrs	
23:30 Tue 30 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	3.00 hrs	
02:30 Wed 31 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs		
10:30 Wed 31 May	Install new VX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3	2.00 hrs		
12:30 Wed 31 May	Install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test connector to 1500 psi on Basker-3	3.00 hrs		Basker 3 completion

15:30 Wed 31 May	Pull Halliburton Isolator plug, Test wellhead connector to 4500 psi	2.00 hrs	
	Run Well Patroller to PBTD (≈ 4087m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs	
03:30 Fri 02 Jun	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
08:30 Fri 02 Jun	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
20:30 Fri 02 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	
00:30 Sat 03 Jun	Rig up tubular handling equipment	1.00 hrs	
01:30 Sat 03 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	
04:30 Sat 03 Jun	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
04:30 Sun 04 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
07:30 Sun 04 Jun	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
17:30 Sun 04 Jun	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
20:30 Sun 04 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
22:30 Sun 04 Jun			
01:30 Mon 05 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead.	6.00 hrs	
09:30 Mon 05 Jun			
15:30 Mon 05 Jun	Pressure test BOPs & casing on Basker-4	8.00 hrs	Basker 4 IDH completion
23:30 Mon 05 Jun	Pull Hurricane packer and storm valve	3.00 hrs	
	Run Well Patroller to PBTD (≈ 3445m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
02:30 Tue 06 Jun			
08:30 Wed 07 Jun	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
13:30 Wed 07 Jun	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
01:30 Thu 08 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	
05:30 Thu 08 Jun	Rig up tubular handling equipment	1.00 hrs	
06:30 Thu 08 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	
	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	
09:30 Thu 08 Jun			
03:30 Sat 10 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	
06:30 Sat 10 Jun			
16:30 Sat 10 Jun	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
18:30 Sat 10 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
20:30 Sat 10 Jun	Perform inflow test on SSSV.	1.00 hrs	
21:30 Sat 10 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
05:30 Sun 11 Jun	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	
20:30 Sun 11 Jun	Run Basker-4 Subsea Tree on completion riser	15.00 hrs	Basker 4 SST, flow and suspend
11:30 Mon 12 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
19:30 Mon 12 Jun	R/u & test slickline lubricator	1.00 hrs	
20:30 Mon 12 Jun	Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs	
	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
23:30 Mon 12 Jun			
03:30 Tue 13 Jun	Close XD SSD, POOH.	1.00 hrs	
04:30 Tue 13 Jun	Pressure up and shear open FBIV	1.00 hrs	
05:30 Tue 13 Jun	Open well and flow until cleaned up	4.00 hrs	
09:30 Tue 13 Jun	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs	
11:30 Tue 13 Jun	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	
	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
15:30 Tue 13 Jun			
17:30 Tue 13 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
19:30 Tue 13 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
04:30 Wed 14 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
11:30 Wed 14 Jun	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs	
17:30 Wed 14 Jun	Unlatch guidelines off Basker-4, move rig over Basker-2 and install guidelines.	2.00 hrs	Basker 2 SST recovery
	Recover Basker-2 subsea tree	32.00 hrs	
	Unlatch guidelines off Basker-2, move rig over Basker-3 and install guidelines.	2.00 hrs	
03:30 Fri 16 Jun			
05:30 Fri 16 Jun	Run Basker-3 Subsea Tree on completion riser	15.00 hrs	Basker 3 SST, flow and suspend
20:30 Fri 16 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
04:30 Sat 17 Jun	R/u & test slickline lubricator	1.00 hrs	
05:30 Sat 17 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
07:30 Sat 17 Jun			
11:30 Sat 17 Jun	Close XD SSD, POOH.	1.00 hrs	
12:30 Sat 17 Jun	Pressure up and shear open FBIV	1.00 hrs	
13:30 Sat 17 Jun	Open well and flow until cleaned up	4.00 hrs	
17:30 Sat 17 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
19:30 Sat 17 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
21:30 Sat 17 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
23:30 Sat 17 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
08:30 Sun 18 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
15:30 Sun 18 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
21:30 Sun 18 Jun	Unlatch guidelines off Basker-3, move rig over Basker-5 and install guidelines.	2.00 hrs	

23:30 Sun 18 Jun	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	Basker 5 SST, flow and suspend
14:30 Mon 19 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
22:30 Mon 19 Jun	R/u & test slickline lubricator	1.00 hrs	
23:30 Mon 19 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
01:30 Tue 20 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
05:30 Tue 20 Jun	Close XD SSD, POOH.	1.00 hrs	
06:30 Tue 20 Jun	Pressure up and shear open FBIV	1.00 hrs	
07:30 Tue 20 Jun	Open well and flow until cleaned up	4.00 hrs	
11:30 Tue 20 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
13:30 Tue 20 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
15:30 Tue 20 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
17:30 Tue 20 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
02:30 Wed 21 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
09:30 Wed 21 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
15:30 Wed 21 Jun	Unlatch guidelines off Basker-5, move rig over Basker-2 and install guidelines.	2.00 hrs	Re-run Basker 2 SST and pull gauges
17:30 Wed 21 Jun	Run Basker-2 Subsea Tree and pull gauges	72.00 hrs	
17:30 Sat 24 Jun	Install Manifold 36" Pile	38.00 hrs	Manifold pile
07:30 Mon 26 Jun	Pull anchors and deballast, release rig	24.00 hrs	
07:30 Tue 27 Jun			