

5 DAY TECHNICAL LIMIT FORECAST



Well : BASKER FFD  
Forecast from : Tue, 28 March, 2006

Max POB next 5 days 83  
Max POB on Rig `



Tue 28-Mar-06			Wed 29-Mar-06			Thu 30-Mar-06			Fri 31-Mar-06			Sat 01-Apr-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00	Rig up and make 4 wireline evaluation runs		5:00			5:00			5:00			5:00	Suspend. Set storm packer in 9-5/8" casing	
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00	Wiper Trip. Condition hole		7:00			7:00		
8:00			8:00			8:00			8:00			8:00	Release BOP, Release Guide wires	
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00	Position rig over Basker 4	
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00	Install guide wires. Latch & Test BOP and riser	
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00	M/U 12 1/4" BHA and drill out casing. Perform l	
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00	Run 9 5/8" casing.		22:00	Cement 9-5/8" casing		22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
3	Upstream Diamond ESS	1		Upstream Diamond ESS		9	Upstream Diamond ESS	10	9	Upstream Diamond ESS	10		Upstream Diamond ESS	
1	Fugro MI	1		Swire cook Fugro Survey			Swire cook Fugro Survey	1 2	4 2	ESS Fugro Survey	1 2		Fugro MI	
1	Dowell Geoservices	2		Dowell Geoservices			Dowell Geoservices			Dowell Geoservices			Dowell Geoservices	
	Cameron Schlumberger			Cameron Schlumberger	2		Cameron Schlumberger	6		Cameron Schlumberger	4		Cameron Schlumberger	
2	Sperry Weatherford	3		Halliburton Comp Schlumberger			Sperry Weatherford			Sperry Weatherford	6		Sperry Weatherford	
	Haliburton				2		Haliburton			Haliburton			Haliburton	
<b>7</b>		<b>7</b>			<b>13</b>			<b>16</b>	<b>16</b>		<b>27</b>			
POB at end of crew movements		<b>83</b>	POB at end of crew movements		<b>83</b>	POB at end of crew movements		<b>80</b>	POB at end of crew movements		<b>69</b>	POB at end of crew movements		<b>69</b>
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
80 MT HTB cement 1000 brine Mud Chemicals Shaker screens Bits									Sperry tools 80 MT HTB cement 1000 brine Mud Chemicals					
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
Far Grip at Rig Wrangler at Rig			Far Grip at Rig Wrangler at Rig			Far Grip at Rig Wrangler to Melb			Far Grip at Rig Wrangler at Melb					
<b>Tue 28-Mar-06</b>			<b>Wed 29-Mar-06</b>			<b>Thu 30-Mar-06</b>			<b>Fri 31-Mar-06</b>			<b>Sat 01-Apr-06</b>		