



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Wed, 29 March, 2006

Max POB next 5 days 83
Max POB on Rig `



Wed 29-Mar-06			Thu 30-Mar-06			Fri 31-Mar-06			Sat 01-Apr-06			Sun 02-Apr-06		
0:00			0:00			0:00			0:00			0:00		
1:00	Continue to wireline log		1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00	M/U 12 1/4" BHA and drill out casing. Perform L		4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00	Run 9 5/8" casing.		7:00	Cement 9-5/8" casing		7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00	Suspend. Set storm packer in 9-5/8" casing		13:00	Drill 12 1/4" Hole from 1,000m to 2200m (25m/		13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00	Release BOP, Release Guide wires		17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00	Position rig over Basker 4		19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00	Install guide wires. Latch & Test BOP and riser		21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream		9	Upstream	2		Upstream			Upstream			Upstream	
	Diamond			Diamond	8	9	Diamond	10		Diamond			Diamond	
	ESS			ESS	8	4	ESS	4		ESS			ESS	
	Swire cook	1		Swire cook	1		Swire cook			Fugro			Fugro	
	Fugro Survey	2		Fugro Survey	2		Fugro Survey			MI			MI	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices	1		Geoservices			Geoservices			Geoservices	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger		2	Schlumberger	6		Schlumberger	4		Schlumberger			Schlumberger	
	Halliburton Comp			Sperry			Sperry			Sperry			Sperry	
	Schlumberger			Weatherford	6		Weatherford	6		Weatherford			Weatherford	
			2	Halliburton			Halliburton			Halliburton			Halliburton	
			16		20	13		24						
POB at end of crew movements		83	POB at end of crew movements		79	POB at end of crew movements		68	POB at end of crew movements		68	POB at end of crew movements		68
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
						Sperry tools 80 MT HTB cement 1000 brine Mud Chemicals								
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig			Far Grip at Rig			Far Grip at Rig								
Wrangler at Rig			Wrangler to Melb			Wrangler at Melb								
Wed 29-Mar-06			Thu 30-Mar-06			Fri 31-Mar-06			Sat 01-Apr-06			Sun 02-Apr-06		