

# Well : **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81  
 Max POB on rig :  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Tue 2-May-06 12:30

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs	
10:30 Sat 25 Feb	Run anchors and position rig over <b>Basker 5</b>	12.00 hrs	14.50 hrs	
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs	
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs	
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems
07:00 Mon 27 Feb	Position rig over <b>Basker 4</b>	2.00 hrs	1.00 hrs	
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs	
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs	
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs	
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs	
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs	
18:00 Tue 28 Feb	Perform top up cement job on <b>Basker 4</b>	0.00 hrs	1.50 hrs	
19:30 Tue 28 Feb	Move to <b>Basker 5</b> & perform cement top up job	0.00 hrs	6.50 hrs	
02:00 Wed 01 Mar	Position rig over <b>Basker 3</b>	2.00 hrs	0.00 hrs	
04:00 Wed 01 Mar	Drill 36" hole. POOH	3.00 hrs	5.00 hrs	
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs	
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs	
23:00 Wed 01 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	8.00 hrs	
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs	
02:30 Sat 04 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	6.50 hrs	
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs	
20:00 Sat 04 Mar	Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs	
03:30 Sun 05 Mar	Position rig over <b>Basker 4</b>	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs	
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs	27.00 hrs	
23:00 Mon 06 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	5.00 hrs	
04:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs	11.00 hrs	Land 18.75in Hsg
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs	
21:30 Tue 07 Mar	Position rig over <b>Basker 5</b>	2.00 hrs	0.00 hrs	Handling BHA, Cmt Hd, FEWD
21:30 Tue 07 Mar	Clean up junk in 30" conductor	30.00 hrs	39.00 hrs	Grapple, Junk bit & mill runs
12:30 Thu 09 Mar	P/U 17 1/2" BHA and RIH	8.00 hrs	3.00 hrs	
15:30 Thu 09 Mar	Drill 17 1/2" Hole. to 1012m	28.00 hrs	29.00 hrs	
20:30 Fri 10 Mar	Circ Hole clean. POOH. Wash off PGB.	5.00 hrs	5.00 hrs	
01:30 Sat 11 Mar	Run 13 3/8" casing	11.00 hrs	10.00 hrs	Land 18.75in Hsg
11:30 Sat 11 Mar	Cement 13-3/8" casing. L/o r/tool, cmt hd & 17-1/2" BHA	5.00 hrs	5.50 hrs	Skid rig 25n fwd to run BOP
17:00 Sat 11 Mar	Layout 17-1/2" BHA	0.00 hrs	4.00 hrs	
21:00 Sat 11 Mar	Run BOP and riser. Test AX-connecor	18.00 hrs	23.00 hrs	Shut in production Basker 2
20:00 Sun 12 Mar	M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.	10.00 hrs	17.00 hrs	P/up new DP. Slip & cut drl line
13:00 Mon 13 Mar	Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)	50.00 hrs	50.00 hrs	
15:00 Wed 15 Mar	Drill 12 1/4" hole from 2240m to 2878m	145.00 hrs	55.50 hrs	Bit Trip
22:30 Fri 17 Mar	Condition Hole. POOH. RIH P/U DP ( 17 stds )	15.00 hrs		
13:30 Sat 18 Mar	Drill 12 1/4" hole from 2878m to section TD at 3690m (10m/hr)	80.00 hrs		
21:30 Tue 21 Mar	Rig up and make 4 wireline evaluation runs	50.00 hrs		MDT pressures, no samples. VSP log
23:30 Thu 23 Mar	Wiper Trip. Condition hole	15.00 hrs	0.00 hrs	
14:30 Fri 24 Mar	Run 9 5/8" casing.	24.00 hrs		
14:30 Sat 25 Mar	Cement 9-5/8" casing	6.00 hrs		
20:30 Sat 25 Mar	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
00:30 Sun 26 Mar	Release BOP. Release Guide wires	2.00 hrs		Shut in production Basker 2
02:30 Sun 26 Mar	Position rig over <b>Basker 4</b>	2.00 hrs		
04:30 Sun 26 Mar	Install guide wires. Latch & Test BOP and riser	6.00 hrs		Shut in production Basker 2
10:30 Sun 26 Mar	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
20:30 Sun 26 Mar	Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr)	48.00 hrs		
20:30 Tue 28 Mar	Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr)	144.00 hrs		
20:30 Mon 03 Apr	Condition Hole. POOH	12.00 hrs		
08:30 Tue 04 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs		
10:30 Thu 06 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
10:30 Thu 06 Apr	Run 9 5/8" casing.	24.00 hrs		
10:30 Fri 07 Apr	Cement 9 5/8" casing.	6.00 hrs		
16:30 Fri 07 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
20:30 Fri 07 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
22:30 Fri 07 Apr	Position rig over <b>Basker 3</b>	2.00 hrs		
00:30 Sat 08 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		
06:30 Sat 08 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
16:30 Sat 08 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs		
04:30 Tue 11 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs		
12:30 Mon 17 Apr	Condition Hole. POOH.	12.00 hrs		
00:30 Tue 18 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs		
00:30 Thu 20 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
00:30 Thu 20 Apr	Run 9 5/8" casing.	24.00 hrs		
00:30 Fri 21 Apr	Cement 9-5/8" casing	6.00 hrs		
06:30 Fri 21 Apr	Pressure test BOPs & casing on <b>Basker-3</b>	8.00 hrs		

14:30 Fri 21 Apr	Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs	
00:30 Sun 23 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
05:30 Sun 23 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
17:30 Sun 23 Apr	Pull wear bushing, jet clean wellhead again	4.00 hrs	
21:30 Sun 23 Apr	Rig up tubular handling equipment	1.00 hrs	
22:30 Sun 23 Apr	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	6.00 hrs	
04:30 Mon 24 Apr	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	
22:30 Tue 25 Apr	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
01:30 Wed 26 Apr	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
11:30 Wed 26 Apr	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
14:30 Wed 26 Apr	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
16:30 Wed 26 Apr	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
19:30 Wed 26 Apr	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
03:30 Thu 27 Apr	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead.	6.00 hrs	Shut in production Basker 2
09:30 Thu 27 Apr	Pressure test BOPs & casing on <b>Basker-4</b>	8.00 hrs	
17:30 Thu 27 Apr	Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
23:30 Fri 28 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
04:30 Sat 29 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
16:30 Sat 29 Apr	Pull wear bushing, jet clean wellhead again	4.00 hrs	
20:30 Sat 29 Apr	Rig up tubular handling equipment	1.00 hrs	
21:30 Sat 29 Apr	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
01:30 Sun 30 Apr	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
01:30 Mon 01 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
04:30 Mon 01 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
14:30 Mon 01 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
17:30 Mon 01 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
19:30 Mon 01 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
22:30 Mon 01 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
06:30 Tue 02 May	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead.	6.00 hrs	Shut in production Basker 2
12:30 Tue 02 May	Pressure test BOPs & casing on <b>Basker-5</b>	8.00 hrs	
20:30 Tue 02 May	Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
02:30 Thu 04 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
07:30 Thu 04 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
19:30 Thu 04 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
23:30 Thu 04 May	Rig up tubular handling equipment	1.00 hrs	
00:30 Fri 05 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
04:30 Fri 05 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
04:30 Sat 06 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
07:30 Sat 06 May	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	
17:30 Sat 06 May	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
19:30 Sat 06 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
21:30 Sat 06 May	Perform inflow test on SSSV	1.00 hrs	
22:30 Sat 06 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
06:30 Sun 07 May	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	Shut in production Basker 2
21:30 Sun 07 May	Run <b>Basker-5</b> Subsea Tree on completion riser	15.00 hrs	
12:30 Mon 08 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
20:30 Mon 08 May	R/u & test slickline lubricator	1.00 hrs	
21:30 Mon 08 May	Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
23:30 Mon 08 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
03:30 Tue 09 May	Close XD SSD, POOH.	1.00 hrs	
04:30 Tue 09 May	Pressure up and shear open FBIV	1.00 hrs	
05:30 Tue 09 May	Open well and flow until cleaned up	4.00 hrs	
09:30 Tue 09 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
11:30 Tue 09 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
13:30 Tue 09 May	Close & leak test SSSV & PMV.	2.00 hrs	
15:30 Tue 09 May	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
00:30 Wed 10 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
07:30 Wed 10 May	Install & test tree cap, pull TCRT	6.00 hrs	
13:30 Wed 10 May	Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines.	2.00 hrs	
15:30 Wed 10 May	Run <b>Basker-4</b> Subsea Tree on completion riser	15.00 hrs	
06:30 Thu 11 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
14:30 Thu 11 May	R/u & test slickline lubricator	1.00 hrs	

	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
15:30 Thu 11 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
21:30 Thu 11 May	Close XD SSD, POOH.	1.00 hrs	
22:30 Thu 11 May	Pressure up and shear open FBIV	1.00 hrs	
23:30 Thu 11 May	Open well and flow until cleaned up	4.00 hrs	
03:30 Fri 12 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
05:30 Fri 12 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
07:30 Fri 12 May	Close & leak test SSSV & PMV.	2.00 hrs	
09:30 Fri 12 May	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
18:30 Fri 12 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
01:30 Sat 13 May	Install & test tree cap, pull TCRT	6.00 hrs	
07:30 Sat 13 May	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	2.00 hrs	
09:30 Sat 13 May	Run Basker-3 Subsea Tree on completion riser	15.00 hrs	
00:30 Sun 14 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
08:30 Sun 14 May	R/u & test slickline lubricator	1.00 hrs	
09:30 Sun 14 May	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs	
12:30 Sun 14 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
16:30 Sun 14 May	Close XD SSD, POOH.	1.00 hrs	
17:30 Sun 14 May	Pressure up and shear open FBIV	1.00 hrs	
18:30 Sun 14 May	Open well and flow until cleaned up	4.00 hrs	
22:30 Sun 14 May	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs	
00:30 Mon 15 May	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	
04:30 Mon 15 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
06:30 Mon 15 May	Close & leak test SSSV & PMV.	2.00 hrs	
08:30 Mon 15 May	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
17:30 Mon 15 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
00:30 Tue 16 May	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs	
06:30 Tue 16 May	Basker -2 Workover	104.00 hrs	
14:30 Sat 20 May	Install Manifold Pile	38.00 hrs	
04:30 Mon 22 May	Pull anchors and deballast, release rig	24.00 hrs	
04:30 Tue 23 May	Project complete		