

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 27/02/2007 06:00

Well Name Bream A11			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon well	
Report Start Date/Time 26/02/2007 06:00		Report End Date/Time 27/02/2007 06:00	Report Number 7
AFE or Job Number 40000467	Currency AUD	Total Original AFE Amount 1,324,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 105,583	Cumulative Cost 488,118
Management Summary RIH with 4" drill pipe and 3-1/2" tubing work string to 2882.9m. Pump 5bbls of 15.8ppg cement plug. Clean up work string and wait on cement. Tag TOC at 2879m. Conduct top up cement job, tag top of cement at 2828m. POOH and lay out drill pipe and tubing.			
Activity at Report Time POOH with 3-1/2" tubing			
Next Activity Nipple down BOPS			

Daily Operations: 24 HRS to 27/02/2007 06:00

Well Name Bream B10			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace Xmas tree	
Report Start Date/Time 26/02/2007 06:00		Report End Date/Time 27/02/2007 06:00	Report Number 8
AFE or Job Number 46000482	Currency AUD	Total Original AFE Amount 200,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,417	Cumulative Cost 100,919
Management Summary Repaired crane hyd hose, nipped up BOP's and pressure tested. Tested redundant control line on A-10 wellhead			
Activity at Report Time SDFN			
Next Activity Lock out Baker SSSV as required. Set plug in XN nipple, start to fill tbg/pa with water			