

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 22/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 21/07/2006 06:00		Report End Date/Time 22/07/2006 06:00	Report Number 17
AFE or Job Number 40000448	Currency AUD	Total Original AFE Amount 1,413,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 79,309	Cumulative Cost 1,073,520
Management Summary Cross over work string from 1" to 1.66", continue RIH with Bull nose on 1.0" CS Hydril from 1764m to 2434m pump 5bbl B/carb pill, RIH and tag HUD at 2505.4m. Rearrange deck equipment ready for cement job, well drinking 6 bph, pump and squeeze B/carb pill, well locked up.			
Activity at Report Time Monitor well, prepare for boat.			
Next Activity Unload boat and prepare for cementing operations			

Daily Operations: 24 HRS to 23/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 22/07/2006 06:00		Report End Date/Time 23/07/2006 06:00	Report Number 18
AFE or Job Number 40000448	Currency AUD	Total Original AFE Amount 1,413,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 69,788	Cumulative Cost 1,143,309
Management Summary Service boat, bring on cement pods and monitor drink rate at 0.5bph. Configure cement equipment with pods, mix and pump 7bbbls of 15.8 cement slurry, clean up cement equipment and wait on cement. Mix and pump 2nd cement job and circulate clean. Wait on cement, RIH and tag top of cement at 2416.5m.			
Activity at Report Time Circulate well to inhibited seawater.			
Next Activity POOH with work string.			

Daily Operations: 24 HRS to 24/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 23/07/2006 06:00		Report End Date/Time 24/07/2006 06:00	Report Number 19
AFE or Job Number 40000448	Currency AUD	Total Original AFE Amount 1,413,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 63,874	Cumulative Cost 1,207,183
Management Summary Continue circulating well to inhibited seawater, POOH with 1.66" work string from 2416m to 1762m continue to POOH to surface with 1" work string. Pressure test tubing and PA to 1000psi for 15 minutes, solid test. HES set 4.562" SSSV s/n FSE5933L and rig down. Rig down HES, CWU basket, work window, annular and BOP.			
Activity at Report Time Nipple down Totco BOPs and replace tree cap			
Next Activity Nippling down 7-1/16" BOPs			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 22/07/2006 06:00

Well Name Bream A4B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan SBHP Survey and Install Sand Screen	
Report Start Date/Time 21/07/2006 06:00		Report End Date/Time 22/07/2006 06:00	Report Number 2
AFE or Job Number 46000462	Currency AUD	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,335	Cumulative Cost 29,150
Management Summary Crews onboard. Deck chess and spot equipment start to unpack and set up. Spool new wire onto HES unit			
Activity at Report Time SDFN			
Next Activity Continue to rig up. Run SBHP survey, set sand screen			

Daily Operations: 24 HRS to 23/07/2006 06:00

Well Name Bream A4B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan SBHP Survey and Install Sand Screen	
Report Start Date/Time 22/07/2006 06:00		Report End Date/Time 23/07/2006 06:00	Report Number 3
AFE or Job Number 46000462	Currency AUD	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,347	Cumulative Cost 43,497
Management Summary Rig up on well, tag HUD at 2770 mts mdr. Wait on additional sand screen parts to arrive on Ladfy Karri-Ann. Conduct pressure / temp memory survey			
Activity at Report Time SDFN			
Next Activity Make up and run sand screen. Rig down and move to A5			

Daily Operations: 24 HRS to 23/07/2006 18:00

Well Name Bream A4B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan SBHP Survey and Install Sand Screen	
Report Start Date/Time 23/07/2006 06:00		Report End Date/Time 23/07/2006 18:00	Report Number 4
AFE or Job Number 46000462	Currency AUD	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,559	Cumulative Cost 59,056
Management Summary Make up sand screen assy, open well, tools blown up hole sand screen assy sheared off tool string. Recover sand screen assy. make up new screen, flow well prior to running screen Set sand screen assy at 2565 mts mdr. Rig down and hand well back to production			
Activity at Report Time SDFN			
Next Activity Rig up on A-5 and conduct BHP survey			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 24/07/2006 06:00

Well Name

Bream A5A

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Pressure Survey

Plan

Static Bottom Hole Pressure Survey

Report Start Date/Time

23/07/2006 18:00

Report End Date/Time

24/07/2006 06:00

Report Number

1

AFE or Job Number

46000462

Currency

AUD

Total Original AFE Amount

50,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

4,806

Cumulative Cost

4,806

Management Summary

Shut down for night

Activity at Report Time

SDFN

Next Activity

Rig up on A-5 and conduct SBHP survey