

Well : Culverin-1

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 85
 Max POB on rig : 100
 Start Date & Time : Sat 5-Nov-05 18:00
 Forecast End Time : Thu 12-Jan-06 4:00

Start Time	Description	Target	Actual	Comments
18:00 Sat 05 Nov	Tow rig to Culverin-1 from Furseal	0.00 hrs	9.00 hrs	
03:00 Sun 06 Nov	Run anchor #4. Payout on anchor #8, when anchor winch #4 failed	0.00 hrs	14.00 hrs	
17:00 Sun 06 Nov	Tow rig to Eden for rig repair and inspection.	0.00 hrs	852.25 hrs	
05:15 Mon 12 Dec	Leave Eden. Tow to Culverin-1 location.	0.00 hrs	26.75 hrs	
08:00 Tue 13 Dec	Position rig on location. Run first anchor and then payout on second	41.00 hrs	20.50 hrs	
04:30 Wed 14 Dec	Run remaining anchors and test	0.00 hrs	28.50 hrs	
09:00 Thu 15 Dec	Prepare to spud. Make up 914mm (36") BHA. P/u drill pipe.	7.00 hrs		Wrangler to Melb. Fuel.
16:00 Thu 15 Dec	Drill 914 mm (36") hole to ±650mRT.	12.00 hrs		
04:00 Fri 16 Dec	Run and cement 762mm (30") conductor at 650mRT with PGB	12.00 hrs		
16:00 Fri 16 Dec	Make up 445 mm (17½") BHA, RIH, drill out shoe track.	7.00 hrs		
23:00 Fri 16 Dec	Drill 445 mm (17½") hole to ±1500mRT.	34.00 hrs		Wrangler at rig.
09:00 Sun 18 Dec	Run and cement 340m (13¾") casing at 1500mRT with the HP housing	36.00 hrs		Far Grip to Melbourne..
21:00 Mon 19 Dec	Run and test BOP	43.00 hrs		
16:00 Wed 21 Dec	Make-up 311mm (12¼") BHA. Drill out casing. Perform LOT.	19.00 hrs		
11:00 Thu 22 Dec	Drill 311mm (12¼") hole to 3000mRT.	71.00 hrs		
10:00 Sun 25 Dec	Drill 311mm (12¼") hole to 3612mRT.	200.00 hrs		
18:00 Mon 02 Jan	Run wireline logs.	48.00 hrs		
18:00 Wed 04 Jan	Run downhole abandonment plugs.	51.00 hrs		
21:00 Fri 06 Jan	Recover BOPs.	31.00 hrs		
04:00 Sun 08 Jan	Complete abandonment.	12.00 hrs		
16:00 Sun 08 Jan	Retrieve anchors. Move off.	84.00 hrs		
04:00 Thu 12 Jan	Release rig			

