

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 16/02/2007 06:00

Well Name Bream A18			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon	
Report Start Date/Time 15/02/2007 06:00		Report End Date/Time 16/02/2007 06:00	Report Number 2
AFE or Job Number 40000475	Currency AUD	Total Original AFE Amount 995,000	Total AFE Supplement Amount
Days Ahead/Behind 4.0		Daily Cost Total 78,161	Cumulative Cost 107,748
Management Summary Reinstate rig equipment . Stump test 11" BOP stack and circulating manifold. Rig up Totco bop's and riser. Bleed down P/A and fill with sea water. Bull head and Kill well. Rig up slick line and set 2.562" plug at 2229m Rih and recover CGLV from 1315m, Circulate tubing and P/A clean with 180 bbls of sea water. Rih and set DGLV at 1315m.			
Activity at Report Time Pressure test DGLV and RN plug.			
Next Activity N/d tree. N/u BOP stack and riser. M/u landing joints and release hanger.			

Daily Operations: 24 HRS to 16/02/2007 03:00

Well Name Flounder A4B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Perforate higher	
Report Start Date/Time 15/02/2007 06:00		Report End Date/Time 16/02/2007 03:00	Report Number 5
AFE or Job Number L0503G038	Currency AUD	Total Original AFE Amount 200,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 36,809	Cumulative Cost 136,615
Management Summary We will be running in the hole and setting a MPBT and cementing over the top of it, the plug will be set between the perforation intervals at 2672 mtrs and 2674 mtrs MDKB.			
Activity at Report Time Rigging up on the well & pressure testing.			
Next Activity Rigging up on the A-19a			

Daily Operations: 24 HRS to 16/02/2007 06:00

Well Name Flounder A19A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Gas Lift		Plan Reconfigure gaslift valves	
Report Start Date/Time 16/02/2007 03:00		Report End Date/Time 16/02/2007 06:00	Report Number 5
AFE or Job Number 46000489	Currency AUD	Total Original AFE Amount 215,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 5,148	Cumulative Cost 56,018
Management Summary Rig-up and RIH with 2.615" drift to HUD. POOH and rig down Halliburton, Rig-up Schlumberger.			
Activity at Report Time Rig-up on the A19a and pressure test to 3000psi			
Next Activity Rig off of well and move to A13a			