

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/11/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan	
Report Start Date/Time 8/10/2006 06:00		Report End Date/Time 8/11/2006 06:00	Report Number 3
AFE or Job Number 40000457	Currency	Total Original AFE Amount 1,697,021	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 89,903	Cumulative Cost 219,810
Management Summary Wait on wind to abate. Rig down HES and install BPV, nipple down Christmas tree and prepare for riser. Nipple up 13-5/8" riser and BOP stack.			
Activity at Report Time Fitting up choke and kill lines.			
Next Activity Pressure test BOPs and pull tubing.			

Daily Operations: 24 HRS to 8/10/2006 15:00

Well Name West Tuna W39			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Lower		Plan GR, Pressure surveys and add perfs (long string).	
Report Start Date/Time 8/10/2006 06:00		Report End Date/Time 8/10/2006 15:00	Report Number 8
AFE or Job Number L0503G027	Currency AUD	Total Original AFE Amount 158,000	Total AFE Supplement Amount 182,000
Days Ahead/Behind		Daily Cost Total 141,090	Cumulative Cost 281,825
Management Summary Completed perforation of interval 2607 mts mdr to 2611.0 mts mdr. Rigged down and handed well back to production			
Activity at Report Time SDFN			
Next Activity Rig up on the W-37			

Daily Operations: 24 HRS to 8/11/2006 06:00

Well Name West Tuna W37			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Pressure Survey		Plan GR & pressure surveys.	
Report Start Date/Time 8/10/2006 15:00		Report End Date/Time 8/11/2006 06:00	Report Number 1
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 85,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 8,634	Cumulative Cost 8,634
Management Summary Rig up on W-37. Pressure test BOP's and lubricator			
Activity at Report Time SDFN			
Next Activity Tag HUD, rig up Schlumberger and perform GR/SBHP/FBHP surveys			