



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A

Forecast from : Thu, 16 February, 2006

Max POB next 5 days 100

Max POB on Rig 100



Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00	R/u & test slickline lubricator.	
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00	RIH & recover ARH lock from TH. Open SCSSV	
5:00			5:00			5:00			5:00			5:00	Retrieve prong & plug from Tubing Hanger, open	
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00	Rug up to handle riser / Pull BOP		7:00			7:00	RIH, open SSD,	
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00	Displace tubing to diesel	
10:00			10:00			10:00	Unlatch & pull BOPs. R/down handling gear		10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00	RIH, close XD SSD	
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00	Pre-flow Safety Flow for clean up	
15:00			15:00	R/u & test FOBV & surface lines. Land & test har		15:00			15:00			15:00		
16:00			16:00			16:00			16:00	R/u & test flowhead & surface lines, land & latch		16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00	Flow thru separator for samples	
19:00			19:00	Pressure up on FBIV. Set & test packer. Test con		19:00			19:00			19:00		
20:00	M/u SSSV, run 4-1/2" tubing		20:00			20:00			20:00			20:00	Flush across flow head Bullhead diesel to below	
21:00			21:00			21:00			21:00			21:00		
22:00			22:00	In flow test SSSV.		22:00	Rig up & run Subsea Tree on completion riser		22:00			22:00	Close & leak test SSSV. Close tree valves	
23:00	M/u & run tbg hgr with 5-1/2" compin riser, spa		23:00	Unlatch THRT, POOH & stand back.R/down tub		23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
9	Upstream SS Sup Diamond MI Dowell Geoservices Cameron Halliburton Comp Weatherford Expro Test Schlumberger Baker Comp Eng	9	4 3	Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Schlumberger Sperry Weatherford Expro Test Petrolab	4 1		Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Halliburton Comp Weatherford Expro Test			Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
13		15	11		5									
POB at end of crew movements		94	POB at end of crew movements		100	POB at end of crew movements		100	POB at end of crew movements		100	POB at end of crew movements		100
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			Scottech filter											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at rig Wrangler to rig			Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler at Rig			Far Gripto Melb Wrangler at Rig		
Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06		