

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 14/12/2006 00:00

|   |                        |   |                                     |
|---|------------------------|---|-------------------------------------|
| <b>Well Name</b><br>West Tuna W8A   |                        |   |                                     |
| <b>Rig Name</b><br>Rig 22   |                        | <b>Company</b><br>Imperial Snubbing Services    |                                     |
| <b>Job Subcategory</b><br>Isolation Assembly  |                        | <b>Plan</b>                                     |                                     |
| <b>Report Start Date/Time</b><br>13/12/2006 06:00   |                        | <b>Report End Date/Time</b><br>14/12/2006 00:00 | <b>Report Number</b><br>49          |
| <b>AFE or Job Number</b><br>40000463  | <b>Currency</b><br>AUD | <b>Total Original AFE Amount</b><br>6,313,185   | <b>Total AFE Supplement Amount</b>  |
| <b>Days Ahead/Behind</b>  |                        | <b>Daily Cost Total</b><br>269,854              | <b>Cumulative Cost</b><br>5,505,353 |
| <b>Management Summary</b><br>N/u wellhead and pressure test to 5000 psi, test solid. Rig up Conductor line and perforate well from 3407.5m to 3411m. Rig down conductor line. Install tree cap and test. Reinstall grating and hand over well at 2400 hrs. Service Far Scandia. |                        |   |                                     |
| <b>Activity at Report Time</b><br>Service Far Scandia   |                        |   |                                     |
| <b>Next Activity</b><br>Back load equipment and lay down Drill pipe from Derrick.   |                        |   |                                     |

## Daily Operations: 24 HRS to 14/12/2006 06:00

|   |                        |   |                                    |
|---|------------------------|---|------------------------------------|
| <b>Well Name</b><br>Bream A26   |                        |   |                                    |
| <b>Rig Name</b><br>Rig 22   |                        | <b>Company</b><br>Imperial Snubbing Services    |                                    |
| <b>Job Subcategory</b><br>Perforation   |                        | <b>Plan</b>                                     |                                    |
| <b>Report Start Date/Time</b><br>14/12/2006 00:00   |                        | <b>Report End Date/Time</b><br>14/12/2006 06:00 | <b>Report Number</b><br>1          |
| <b>AFE or Job Number</b><br>L0503G037   | <b>Currency</b><br>AUD | <b>Total Original AFE Amount</b><br>5,275,800   | <b>Total AFE Supplement Amount</b> |
| <b>Days Ahead/Behind</b>  |                        | <b>Daily Cost Total</b><br>20,944               | <b>Cumulative Cost</b><br>20,944   |
| <b>Management Summary</b><br>Service Far Scandia with Third party back loads to BBMT 44 lifts down. Break out and bundle Drill pipe from derrick. Rig down mud pumps and clean out tanks. |                        |   |                                    |
| <b>Activity at Report Time</b><br>Laying down Drill pipe Derrick  |                        |   |                                    |
| <b>Next Activity</b><br>Finish laying down drill pipe, Begin Rig down of Rig 22   |                        |   |                                    |

## Daily Operations: 24 HRS to 14/12/2006 06:00

|   |                 |   |                                    |
|---|-----------------|---|------------------------------------|
| <b>Well Name</b><br>Mackerel A14  |                 |   |                                    |
| <b>Rig Name</b><br>Wireline   |                 | <b>Company</b><br>Halliburton / Schlumberger    |                                    |
| <b>Job Subcategory</b>  |                 | <b>Plan</b>                                     |                                    |
| <b>Report Start Date/Time</b><br>13/12/2006 06:00   |                 | <b>Report End Date/Time</b><br>14/12/2006 06:00 | <b>Report Number</b><br>7          |
| <b>AFE or Job Number</b>  | <b>Currency</b> | <b>Total Original AFE Amount</b>                | <b>Total AFE Supplement Amount</b> |
| <b>Days Ahead/Behind</b>  |                 | <b>Daily Cost Total</b><br>14,747               | <b>Cumulative Cost</b><br>106,579  |
| <b>Management Summary</b><br>Run in hole with 2.313" POP again and attempt to set in the nipple at 5132mtrs this run failed due to not being able to shear the top pin, The second run we used a XRN running tool without the top pin and pumped the plug down hole into the nipple, at this point in time we haven't been able to shear the bottom pin and get off the plug. |                 |   |                                    |
| <b>Activity at Report Time</b><br>SDFN  |                 |   |                                    |
| <b>Next Activity</b><br>Continue on with trying to get a plug in the nipple at 5132 mtrs  |                 |   |                                    |