

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 29/08/2006 06:00

<b>Well Name</b> Fortescue A28A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> P&A in preparation for Rig 175 infill drilling	
<b>Report Start Date/Time</b> 28/08/2006 06:00		<b>Report End Date/Time</b> 29/08/2006 06:00	<b>Report Number</b> 10
<b>AFE or Job Number</b> 40000456	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,454,560	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 112,368	<b>Cumulative Cost</b> 866,792
<b>Management Summary</b> Wait on boat to bring 10 3/4" testing equipment for the A-28, Rig crew perform rig maintenance, Service boat, Fit surface casing clamp to the A-12, Rih with 10 3/4" casing scraper from surface to 390m.			
<b>Activity at Report Time</b> Trip in hole with 10 3/4" casing scraper.			
<b>Next Activity</b> Circulate well bore clean and Pooh with casing scraper, Rih with RTTS and test casing to 1000 psi.			

## Daily Operations: 24 HRS to 29/08/2006 06:00

<b>Well Name</b> Flounder A19A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set MPBT & Perforate	
<b>Report Start Date/Time</b> 28/08/2006 06:00		<b>Report End Date/Time</b> 29/08/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> L0503G024	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 90,631	<b>Cumulative Cost</b> 192,013
<b>Management Summary</b> Run in hole with MPBT and set at 3049.5 mtrs, run in hole with 40ft Dump Bailer of fresh water and dump on top of plug, another run with Cement and dump it on top of plug, this will put the top of Cement at 3048.5 mtrs.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rigging off the well and makes ready to rig up on the A-12a			