



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD

Forecast from : Mon, 03 July, 2006

Max POB next 5 days 104

Max POB on Rig 100



Mon 03-Jul-06			Tue 04-Jul-06			Wed 05-Jul-06			Thu 06-Jul-06			Fri 07-Jul-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00	Unlatch completion riser, Unlatch guidelines.		7:00			7:00			7:00			7:00		
8:00			8:00			8:00	Install tree caps on B3 and B2		8:00			8:00	Pull anchors and deballast, release rig	
9:00	Move off Basker-2, move rig over Basker-3 and		9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00	Land and latch TRT, install umbilical lines and f		11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00	Rig up slickline, one slickline run, Rig down slic		15:00	Flow well through separator, shut in wel		15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00	Install Manifold 36" Pile		18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00	Rig up electric line, one e-line run, rig down e-li		21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00	Unlatch & lay out completion riser		23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream		9	Upstream	8		Upstream		1	Upstream	2		Upstream	
	Diamond			Diamond			Diamond		11	Diamond	10	7	Diamond	6
	ESS			ESS			ESS			ESS	1	2	ESS	1
	Fugro			Fugro			Fugro			Fugro			Fugro	
	MI			MI			MI			Baroid		2	Baroid / MI	
	Dowell			Dowell		1	Dowell			Dowell	1		Dowell	
	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger	6		Schlumberger			Schlumberger			Schlumberger	
	Sperry			Weatherford			Sperry			Sperry			Sperry	
	Weatherford		3	Fugro Surveyor			Weatherford			Weatherford	2		Weatherford	
			1	Anadrill electrician			Weatherford			Anadrill electrician		2	Anadrill electrician	1
									2	Trident		3	MO47	
			13		14				15		16	16		9
POB at end of crew movements		99	POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		97	POB at end of crew movements		104
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip from Eden			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig		
Wrangler at Rig			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig		
Mon 03-Jul-06			Tue 04-Jul-06			Wed 05-Jul-06			Thu 06-Jul-06			Fri 07-Jul-06		