



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Sat, 29 April, 2006

Max POB next 5 days 90
Max POB on Rig 100



Sat 29-Apr-06			Sun 30-Apr-06			Mon 01-May-06			Tue 02-May-06			Wed 03-May-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00	L/D 8" DC'S and Jar	
2:00			2:00			2:00			2:00	Release BOP. Release guide wires		2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00	Position rig over Basker 4		4:00	M/U 12 1/4" BHA and drill out casing. Perform	
5:00			5:00			5:00			5:00			5:00		
6:00			6:00	Run and cement 7" liner		6:00			6:00	Install guide wires. Latch & Test BOP and riser		6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00	Change over drilling wire		12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00	Drill 12-1/4" hole fm 1112m to TOL at 2609m (2	
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00	Suspend. Set storm packer in 9-5/8" casing		22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream Logistics			Upstream Logistics		2	Upstream Logistics	1		Upstream Logistics			Upstream Logistics	
	Diamond			Diamond			Diamond			Diamond			Diamond	
				Pusnes	3		Beach	3						
				Extra cook Swire	1		MI	1						
	ESS			ESS			ESS			ESS			ESS	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices	2		Geoservices			Geoservices			Geoservices	
	Cameron	1		Cameron			Cameron			Cameron			Cameron	
	Schlumberger	2		Schlumberger	9		Schlumberger			Schlumberger			Schlumberger	
	Sperry			Sperry	2		Sperry			Sperry			Sperry	
	Weatherford			Weatherford			Weatherford	4		Weatherford			Weatherford	
	Fugro Surveyors	2		Fugro Surveyors	2		Fugro Surveyors			Fugro Surveyors			Fugro Surveyors	
	Halliburton			Halliburton			Halliburton	2		Halliburton			Halliburton	
	Schlumberger			Schlumberger			Baker liner hand	1		Schlumberger			Schlumberger	
		5			12	10		12						
POB at end of crew movements	90		POB at end of crew movements	83		POB at end of crew movements	81		POB at end of crew movements	81		POB at end of crew movements	81	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Sat 29-Apr-06			Sun 30-Apr-06			Mon 01-May-06			Tue 02-May-06			Wed 03-May-06		