

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup.

81

Starting POB :

Max POB on rig :

Start Date & Time : Sat 25-Feb-06 8:00

Forecast End Time : Sun 14-May-06 1:00

Start Time	Description	Target	Actual	Comments	Done ?
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs		☺
10:30 Sat 25 Feb	Run anchors and position rig over Basker 5	12.00 hrs	14.50 hrs		☺
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs		☺
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs		☺
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems	☺
07:00 Mon 27 Feb	Position rig over Basker 4	2.00 hrs	1.00 hrs		☺
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs		☺
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs		☺
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs		☺
03:00 Tue 28 Feb	Drill 36" hole, POOH	3.00 hrs	3.50 hrs		☺
06:30 Tue 28 Feb	Run and cement 30" casing, WOC, Release R/tool	12.00 hrs	11.50 hrs		☺
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs		☺
19:30 Tue 28 Feb	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs		☺
02:00 Wed 01 Mar	Position rig over Basker 3	2.00 hrs	0.00 hrs		☺
04:00 Wed 01 Mar	Drill 36" hole, POOH	3.00 hrs	5.00 hrs		☺
09:00 Wed 01 Mar	Run and cement 30" casing, WOC, Release R/tool	12.00 hrs	8.00 hrs		☺
17:00 Wed 01 Mar	L/o 36" BHA, M/u DSE cmt head, M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs		☺
23:00 Wed 01 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	8.00 hrs		☺
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs		☺
02:30 Sat 04 Mar	Circ Hole clean, POOH, Wash off PGB.	4.00 hrs	6.50 hrs		☺
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs		☺
20:00 Sat 04 Mar	Cement 13-3/8" casing, Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs		☺
03:30 Sun 05 Mar	Position rig over Basker 4	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD	☺
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs		☺
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs			☺
02:00 Tue 07 Mar	Circ Hole clean, POOH, Wash off PGB.	4.00 hrs			☺
06:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs			☺
00:00 Wed 08 Mar	Cement 13 3/8" casing	6.00 hrs			☺
06:00 Wed 08 Mar	Position rig over Basker 5	2.00 hrs			☺
08:00 Wed 08 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			☺
16:00 Wed 08 Mar	Drill 17 1/2" Hole, to 1010m	30.00 hrs			☺
22:00 Thu 09 Mar	Circ Hole clean, POOH, Wash off PGB.	6.00 hrs			☺
04:00 Fri 10 Mar	Run 13 3/8" casing	18.00 hrs			☺
22:00 Fri 10 Mar	Cement 13-3/8" casing.	6.00 hrs			☺
04:00 Sat 11 Mar	Run BOP and riser	18.00 hrs		Shut in production Basker 2	☺
22:00 Sat 11 Mar	M/U 12 1/4" BHA and drill out casing, Perform LOT	10.00 hrs			☺
08:00 Sun 12 Mar	Drill 12 1/4" Hole to 3690m	238.00 hrs			☺
06:00 Wed 22 Mar	Condition Hole, POOH.	12.00 hrs			☺
18:00 Wed 22 Mar	Rig up and make 3 wireline evaluation runs	50.00 hrs			☺
20:00 Fri 24 Mar	Wiper Trip, Condition hole	0.00 hrs		no wiper trip time allowed	☺
20:00 Fri 24 Mar	Run 9 5/8" casing.	24.00 hrs			☺
20:00 Sat 25 Mar	Cement 9-5/8" casing	6.00 hrs			☺
02:00 Sun 26 Mar	Suspend, Set storm packer in 9-5/8" casing	0.00 hrs			☺
02:00 Sun 26 Mar	Release & retrieve BOP	18.00 hrs		Shut in production Basker 2	☺
20:00 Sun 26 Mar	Move over Basker 2	2.00 hrs		Shut in production Basker 2	☺
22:00 Sun 26 Mar	Basker 2 re-entry to remove gauges and replace gas lift valves	104.00 hrs		Shut in production Basker 2	☺
06:00 Fri 31 Mar	Position rig over Basker Manifold location,2	2.00 hrs			☺
08:00 Fri 31 Mar	Drill 42" hole and set 36" pile for Basker Manifold	36.00 hrs			☺
20:00 Sat 01 Apr	Position rig over Basker 4	2.00 hrs			☺
22:00 Sat 01 Apr	Run BOP and riser	18.00 hrs		Shut in production Basker 2	☺
16:00 Sun 02 Apr	M/U 12 1/4" BHA and drill out casing, Perform LOT	10.00 hrs			☺
02:00 Mon 03 Apr	Drill 12 1/4" Hole	277.00 hrs			☺
15:00 Fri 14 Apr	Condition Hole, POOH	12.00 hrs			☺
03:00 Sat 15 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs			☺
05:00 Mon 17 Apr	RIH, Wiper trip, Condition Hole.	0.00 hrs		no wiper trip time allowed	☺
05:00 Mon 17 Apr	Run 9 5/8" casing.	24.00 hrs			☺
05:00 Tue 18 Apr	Cement 9 5/8" casing.	6.00 hrs			☺
11:00 Tue 18 Apr	Suspend, Set storm packer in 9-5/8" casing	2.00 hrs			☺
13:00 Tue 18 Apr	Release BOP, Position rig over Basker 3	2.00 hrs		Shut in production Basker 2	☺
15:00 Tue 18 Apr	Latch & Test BOP and riser	6.00 hrs			☺
21:00 Tue 18 Apr	M/U 12 1/4" BHA and drill out casing, Perform LOT	10.00 hrs			☺
07:00 Wed 19 Apr	Drill 12 1/4" Hole	234.00 hrs			☺
01:00 Sat 29 Apr	Condition Hole, POOH.	12.00 hrs			☺
13:00 Sat 29 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs			☺
13:00 Mon 01 May	RIH, Wiper trip, Condition Hole.	0.00 hrs		no wiper trip time allowed	☺
13:00 Mon 01 May	Run 9 5/8" casing.	24.00 hrs			☺
13:00 Tue 02 May	Cement 9-5/8" casing	6.00 hrs			☺
19:00 Tue 02 May	Pressure test BOPs & casing on Basker-3	8.00 hrs			☺
03:00 Wed 03 May	Run Well Patroller to PBTD (= 4133m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs			☺
13:00 Thu 04 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs			☺
18:00 Thu 04 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs			☺
06:00 Fri 05 May	Pull wear bushing, jet clean wellhead again	4.00 hrs			☺
10:00 Fri 05 May	Rig up tubular handling equipment	1.00 hrs			☺
11:00 Fri 05 May	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	6.00 hrs			☺
17:00 Fri 05 May	Run tailpipe, packers, IDHC equipment and 4 1/2" completion string (~310 jts / assys)	42.00 hrs			☺
11:00 Sun 07 May	M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 4 x C-L)	3.00 hrs			☺
14:00 Sun 07 May	M/u & run tubing hanger with 5 1/2" completion riser, space out	10.00 hrs			☺
00:00 Mon 08 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs			☺
03:00 Mon 08 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs			☺
05:00 Mon 08 May	Perform inflow test on SSSV, Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs			☺
08:00 Mon 08 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs			☺
16:00 Mon 08 May	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead.	6.00 hrs			☺
22:00 Mon 08 May	Pressure test BOPs & casing on Basker-4	8.00 hrs		Shut in production Basker 2	☺