



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Sat, 27 May, 2006

Max POB next 5 days 93
Max POB on Rig 100



Sat 27-May-06			Sun 28-May-06			Mon 29-May-06			Tue 30-May-06			Wed 31-May-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00	Pressure test BOPs & casing on Basker-3	
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00	R/u & test slickline, FOBV and surface lines, lat		6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00	Pull wear bushing, jet clean wellhead again		8:00			8:00			8:00		
9:00			9:00			9:00			9:00	Pressure up on FBIV & set packer, test tubing c		9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00	Perform inflow test on SSSV. Slickline set & tes		11:00		
12:00			12:00	Rig up tubular handling equipment		12:00			12:00			12:00	Pull Halliburton Isolator plug	
13:00			13:00	Determine tubing hanger spaceout with Lead Im		13:00			13:00			13:00		
14:00			14:00			14:00			14:00	Unlatch THRT, POOH & stand back landing str		14:00		
15:00	Rig up Schlumberger e-line, run CBL/VDL/GRV		15:00			15:00			15:00			15:00	Run Well Patroller to PBTD (= 4103m) to clean	
16:00			16:00			16:00			16:00			16:00		
17:00			17:00	Run tailpipe, packer and 4½" completion string (-		17:00	M/u SSSV, run remaining 4½" completion (-6 ft)		17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00	RIH and perforate reqd intervals overbalanced		20:00			20:00	M/u & run tubing hanger with 5½" completion ris		20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00	Install new AX Gasket on Basker-3 wellhead, u		22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
3	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford		1 3	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Halliburton Isolator Weatherford Scottech Expro	1 3		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
3									9		6			
POB at end of crew movements		90	POB at end of crew movements		90	POB at end of crew movements		90	POB at end of crew movements		93	POB at end of crew movements		93
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
Weatherford 9-5/9" Casing Containers Cameron Equip Rubbish Skips														
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			MI Completion chemicals Tubing for Basker 3 3 1/2" DP											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip to Projects Grp Wrangler to Melbourne Sentinel at Rig			Far Grip to Projects Grp Wrangler in Melbourne Sentinel at Rig			Far Grip to Projects Grp Wrangler in Melbourne Sentinel at Rig			Far Grip to Projects Grp Wrangler to Rig Sentinel at Rig			Far Grip to Projects Grp Wrangler at Rig Sentinel at Rig		
Sat 27-May-06			Sun 28-May-06			Mon 29-May-06			Tue 30-May-06			Wed 31-May-06		