

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81
 Max POB on rig :
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Mon 8-May-06 20:00

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs	
10:30 Sat 25 Feb	Run anchors and position rig over Basker 5	12.00 hrs	14.50 hrs	
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs	
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs	
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems
07:00 Mon 27 Feb	Position rig over Basker 4	2.00 hrs	1.00 hrs	
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs	
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs	
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs	
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs	
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs	
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs	
19:30 Tue 28 Feb	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs	
02:00 Wed 01 Mar	Position rig over Basker 3	2.00 hrs	0.00 hrs	
04:00 Wed 01 Mar	Drill 36" hole. POOH	3.00 hrs	5.00 hrs	
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs	
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs	
23:00 Wed 01 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	8.00 hrs	
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs	
02:30 Sat 04 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	6.50 hrs	
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs	
20:00 Sat 04 Mar	Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs	
03:30 Sun 05 Mar	Position rig over Basker 4	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs	
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs	27.00 hrs	
23:00 Mon 06 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	5.00 hrs	
04:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs	11.00 hrs	Land 18.75in Hsg
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs	
21:30 Tue 07 Mar	Position rig over Basker 5	2.00 hrs	0.00 hrs	Handling BHA, Cmt Hd, FEWD
21:30 Tue 07 Mar	Clean up junk in 30" conductor	30.00 hrs	39.00 hrs	Grapple, Junk bit & mill runs
12:30 Thu 09 Mar	P/U 17 1/2" BHA and RIH	8.00 hrs	3.00 hrs	
15:30 Thu 09 Mar	Drill 17 1/2" Hole. to 1012m	28.00 hrs	29.00 hrs	
20:30 Fri 10 Mar	Circ Hole clean. POOH. Wash off PGB.	5.00 hrs	5.00 hrs	
01:30 Sat 11 Mar	Run 13 3/8" casing	11.00 hrs	10.00 hrs	Land 18.75in Hsg
11:30 Sat 11 Mar	Cement 13-3/8" casing. L/o r/tool, cmt hd & 17-1/2" BHA	5.00 hrs	5.50 hrs	Skid rig 25m fwd to run BOP
17:00 Sat 11 Mar	Layout 17-1/2" BHA	0.00 hrs	4.00 hrs	
21:00 Sat 11 Mar	Run BOP and riser. Test AX-connecor	18.00 hrs	23.00 hrs	Shut in production Basker 2
20:00 Sun 12 Mar	M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.	10.00 hrs	17.00 hrs	P/up new DP. Slip & cut drl line
13:00 Mon 13 Mar	Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)	50.00 hrs	50.00 hrs	
15:00 Wed 15 Mar	Drill 12 1/4" hole from 2240m to 2878m	145.00 hrs	55.50 hrs	
22:30 Fri 17 Mar	Condition Hole. POOH. RIH P/U DP (17 stds)	15.00 hrs	24.50 hrs	Bit Trip
23:00 Sat 18 Mar	Drill 12 1/4" hole from 2878m to section TD at 3191m (10m/hr)	31.00 hrs	36.50 hrs	
11:30 Mon 20 Mar	Bit trip	12.00 hrs	22.00 hrs	Bit Trip
09:30 Tue 21 Mar	Drill 12 1/4" hole from 3191m to section TD at 3271m (10m/hr)	8.00 hrs	8.50 hrs	
18:00 Tue 21 Mar	Bit trip	12.00 hrs	22.00 hrs	
16:00 Wed 22 Mar	Drill 12 1/4" hole from 3271m to section TD at 3336m (10m/hr)	6.50 hrs	18.00 hrs	
10:00 Thu 23 Mar	Bit trip	12.00 hrs	18.50 hrs	Bit Trip
04:30 Fri 24 Mar	Drill 12 1/4" hole from 3336m to section TD at 3555m (5m/hr)	44.00 hrs	52.00 hrs	
08:30 Sun 26 Mar	Bit trip	12.00 hrs	17.50 hrs	Bit Trip
02:00 Mon 27 Mar	Drill 12 1/4" hole from 3555m to section TD at 3640m (5m/hr)	17.00 hrs	15.50 hrs	
17:30 Mon 27 Mar	Circulate hole clean and POOH for logging	8.00 hrs	11.50 hrs	
05:00 Tue 28 Mar	Rig up and make 4 wireline evaluation runs	50.00 hrs		MDT pressures, no samples. VSP log
07:00 Thu 30 Mar	Wiper Trip. Condition hole	15.00 hrs	0.00 hrs	
22:00 Thu 30 Mar	Run 9 5/8" casing.	24.00 hrs		
22:00 Fri 31 Mar	Cement 9-5/8" casing	6.00 hrs		
04:00 Sat 01 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
08:00 Sat 01 Apr	Release BOP. Release Guide wires	2.00 hrs		Shut in production Basker 2
10:00 Sat 01 Apr	Position rig over Basker 4	2.00 hrs		
12:00 Sat 01 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		Shut in production Basker 2
18:00 Sat 01 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
04:00 Sun 02 Apr	Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr)	48.00 hrs		
04:00 Tue 04 Apr	Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr)	144.00 hrs		
04:00 Mon 10 Apr	Condition Hole. POOH	12.00 hrs		
16:00 Mon 10 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs		
18:00 Wed 12 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
18:00 Wed 12 Apr	Run 9 5/8" casing.	24.00 hrs		
18:00 Thu 13 Apr	Cement 9 5/8" casing.	6.00 hrs		
00:00 Fri 14 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
04:00 Fri 14 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
06:00 Fri 14 Apr	Position rig over Basker 3	2.00 hrs		
08:00 Fri 14 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		

14:00 Fri 14 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs	
00:00 Sat 15 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs	
12:00 Mon 17 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs	
20:00 Sun 23 Apr	Condition Hole. POOH.	12.00 hrs	
08:00 Mon 24 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	
08:00 Wed 26 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs	no wiper trip time allowed
08:00 Wed 26 Apr	Run 9 5/8" casing.	24.00 hrs	
08:00 Thu 27 Apr	Cement 9-5/8" casing	6.00 hrs	
14:00 Thu 27 Apr	Pressure test BOPs & casing on Basker-3	8.00 hrs	
	Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs	
22:00 Thu 27 Apr			
08:00 Sat 29 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
13:00 Sat 29 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
01:00 Sun 30 Apr	Pull wear bushing, jet clean wellhead again	4.00 hrs	
05:00 Sun 30 Apr	Rig up tubular handling equipment	1.00 hrs	
	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	6.00 hrs	
06:00 Sun 30 Apr	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	
12:00 Sun 30 Apr			
06:00 Tue 02 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
09:00 Tue 02 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
19:00 Tue 02 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
22:00 Tue 02 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
00:00 Wed 03 May			
03:00 Wed 03 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead.	6.00 hrs	Shut in production Basker 2
11:00 Wed 03 May			
17:00 Wed 03 May	Pressure test BOPs & casing on Basker-4	8.00 hrs	
	Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
01:00 Thu 04 May			
07:00 Fri 05 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
12:00 Fri 05 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
00:00 Sat 06 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
04:00 Sat 06 May	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
05:00 Sat 06 May			
09:00 Sat 06 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
09:00 Sun 07 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
12:00 Sun 07 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
22:00 Sun 07 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
01:00 Mon 08 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
03:00 Mon 08 May			
06:00 Mon 08 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead.	6.00 hrs	Shut in production Basker 2
14:00 Mon 08 May			
20:00 Mon 08 May	Pressure test BOPs & casing on Basker-5	8.00 hrs	
	Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
04:00 Tue 09 May			
10:00 Wed 10 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
15:00 Wed 10 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
03:00 Thu 11 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
07:00 Thu 11 May	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
08:00 Thu 11 May			
12:00 Thu 11 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
12:00 Fri 12 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	
15:00 Fri 12 May			
01:00 Sat 13 May	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
03:00 Sat 13 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
05:00 Sat 13 May	Perform inflow test on SSSV	1.00 hrs	
06:00 Sat 13 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
14:00 Sat 13 May	Unlatch & pull BOPs & LMRP on 18½" Marine Riser	15.00 hrs	Shut in production Basker 2
05:00 Sun 14 May	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	
20:00 Sun 14 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
04:00 Mon 15 May	R/u & test slickline lubricator	1.00 hrs	
	Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
05:00 Mon 15 May			
07:00 Mon 15 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
11:00 Mon 15 May	Close XD SSD, POOH.	1.00 hrs	
12:00 Mon 15 May	Pressure up and shear open FBIV	1.00 hrs	
13:00 Mon 15 May	Open well and flow until cleaned up	4.00 hrs	
17:00 Mon 15 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
19:00 Mon 15 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
21:00 Mon 15 May	Close & leak test SSSV & PMV.	2.00 hrs	

	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
23:00 Mon 15 May			
08:00 Tue 16 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
15:00 Tue 16 May	Install & test tree cap, pull TCRT	6.00 hrs	
	Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines.	2.00 hrs	
21:00 Tue 16 May			
23:00 Tue 16 May	Run Basker-4 Subsea Tree on completion riser	15.00 hrs	
14:00 Wed 17 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
22:00 Wed 17 May	R/u & test slickline lubricator	1.00 hrs	
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
23:00 Wed 17 May			
01:00 Thu 18 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
05:00 Thu 18 May	Close XD SSD, POOH.	1.00 hrs	
06:00 Thu 18 May	Pressure up and shear open FBIV	1.00 hrs	
07:00 Thu 18 May	Open well and flow until cleaned up	4.00 hrs	
11:00 Thu 18 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
13:00 Thu 18 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
15:00 Thu 18 May	Close & leak test SSSV & PMV.	2.00 hrs	
	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
17:00 Thu 18 May			
02:00 Fri 19 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
09:00 Fri 19 May	Install & test tree cap, pull TCRT	6.00 hrs	
	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	2.00 hrs	
15:00 Fri 19 May			
17:00 Fri 19 May	Run Basker-3 Subsea Tree on completion riser	15.00 hrs	
08:00 Sat 20 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
16:00 Sat 20 May	R/u & test slickline lubricator	1.00 hrs	
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs	
17:00 Sat 20 May			
20:00 Sat 20 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
00:00 Sun 21 May	Close XD SSD, POOH.	1.00 hrs	
01:00 Sun 21 May	Pressure up and shear open FBIV	1.00 hrs	
02:00 Sun 21 May	Open well and flow until cleaned up	4.00 hrs	
06:00 Sun 21 May	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs	
	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	
08:00 Sun 21 May			
12:00 Sun 21 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
14:00 Sun 21 May	Close & leak test SSSV & PMV.	2.00 hrs	
	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
16:00 Sun 21 May			
01:00 Mon 22 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
08:00 Mon 22 May	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs	
14:00 Mon 22 May	Basker -2 Workover	104.00 hrs	
22:00 Fri 26 May	Install Manifold Pile	38.00 hrs	
12:00 Sun 28 May	Pull anchors and deballast, release rig	24.00 hrs	
12:00 Mon 29 May			