

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 23/02/2007 22:30

<b>Well Name</b> Bream A2A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set HPI plug and perforate.	
<b>Report Start Date/Time</b> 23/02/2007 06:00		<b>Report End Date/Time</b> 23/02/2007 22:30	<b>Report Number</b> 3
<b>AFE or Job Number</b> L0503H003	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 475,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 2.0		<b>Daily Cost Total</b> 204,977	<b>Cumulative Cost</b> 287,790
<b>Management Summary</b> Wait on Production operations, due to platform problems. Schlumberger perforate well at 2365.4m to 2367.7m. Rig down wireline and hand well over to Production. Skidding to the A-11			
<b>Activity at Report Time</b>			
<b>Next Activity</b> Skid rig to the A-11			

## Daily Operations: 24 HRS to 24/02/2007 06:00

<b>Well Name</b> Bream A11			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon well	
<b>Report Start Date/Time</b> 23/02/2007 22:30		<b>Report End Date/Time</b> 24/02/2007 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 40000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,324,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 29,712	<b>Cumulative Cost</b> 206,171
<b>Management Summary</b> Prepare rig to skid from A-2 to A-11. Skid rig over well center. Pressure test 11" BOPS, nipple up Totco BOPs.			
<b>Activity at Report Time</b> Making up riser.			
<b>Next Activity</b> HES pull extended 2.75" SC-SSV			

## Daily Operations: 24 HRS to 25/02/2007 06:00

<b>Well Name</b> Bream A11			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon well	
<b>Report Start Date/Time</b> 24/02/2007 06:00		<b>Report End Date/Time</b> 25/02/2007 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> 40000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,324,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 84,055	<b>Cumulative Cost</b> 290,226
<b>Management Summary</b> Rig up HES slickline and pull SSSV at 465m. Bullhead tubing. Set RN plug at 2896m. Repair hydraulic leak. Change out GLV at 510.9m and pull GLV at 1185m. Circulate well to seawater, had trouble replacing DGLV at 1185m. Set DGLV, pressure test tubing and PA. Rig down Totco BOPs, Cameron install BPV nad commence nipling down tree.			
<b>Activity at Report Time</b> Removing A-11 tree			
<b>Next Activity</b> Nipple up 11" BOPs			

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 26/02/2007 06:00

<b>Well Name</b> Bream A11			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon well	
<b>Report Start Date/Time</b> 25/02/2007 06:00		<b>Report End Date/Time</b> 26/02/2007 06:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> 40000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,324,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 90,208	<b>Cumulative Cost</b> 380,435
<b>Management Summary</b> Remove xmas tree. Nipple up 11" riser and BOPs, make up flow line. Remove BPV and unjay tubing from packer, circulate PA clean and POOH with 3-1/2" tubing			
<b>Activity at Report Time</b> POOH with tubing			
<b>Next Activity</b> RIH with 4" drill pipe ready to cement			

## Daily Operations: 24 HRS to 24/02/2007 06:00

<b>Well Name</b> Bream B10			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace Xmas tree	
<b>Report Start Date/Time</b> 23/02/2007 06:00		<b>Report End Date/Time</b> 24/02/2007 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> 46000482	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,417	<b>Cumulative Cost</b> 57,668
<b>Management Summary</b> Unable to fly to BMB due to fog all day			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Start unpacking equipment and rigging up			

## Daily Operations: 24 HRS to 25/02/2007 06:00

<b>Well Name</b> Bream B10			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace Xmas tree	
<b>Report Start Date/Time</b> 24/02/2007 06:00		<b>Report End Date/Time</b> 25/02/2007 06:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> 46000482	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,417	<b>Cumulative Cost</b> 72,085
<b>Management Summary</b> Continue with rigging up HES, Baker and ISS equipment			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up BOP's , check control lines and grease wellhead valves			

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to 26/02/2007 06:00**

**Well Name**

Bream B10

**Rig Name**

Wireline

**Company**

Halliburton / Schlumberger

**Job Subcategory**

**Plan**

Replace Xmas tree

**Report Start Date/Time**

25/02/2007 06:00

**Report End Date/Time**

26/02/2007 06:00

**Report Number**

7

**AFE or Job Number**

46000482

**Currency**

AUD

**Total Original AFE Amount**

200,000

**Total AFE Supplement Amount**

**Days Ahead/Behind**

**Daily Cost Total**

14,417

**Cumulative Cost**

86,502

**Management Summary**

Extra equipment arrived on boat. Continue to rig up. Cameron greased upper and lower master valves. Hyd hose on crane burst unable to repair wait on new hose from town tomorrow morning. shut down ops crews return to BMA

**Activity at Report Time**

SDFN

**Next Activity**

Repair crane and continue to rig up on A-10