

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 14/08/2007 05:00

<b>Well Name</b> Fortescue A10aST1		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (ftKB)</b> 14,432.4	<b>Target Depth (TVD) (ftKB)</b> 8,102.1	
<b>AFE or Job Number</b> L0501H002	<b>Total Original AFE Amount</b> 7,940,000	<b>Total AFE Supplement Amount</b> 8,053,000
<b>Daily Cost Total</b> 638,480	<b>Cumulative Cost</b> 15,359,303	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 13/08/2007 05:00	<b>Report End Date/Time</b> 14/08/2007 05:00	<b>Report Number</b> 46

### Management Summary

Run in hole with 287 jts of 3 1/2" 9.2ppf 13-CR-80 VamTOP completion tubing from 1052m to 3832mm. Make up 3 1/2" Halliburton NE Tubing retrievable sub-surface safety valve. Flush control line. Make up control line to TR-SSSV. Pressure test valve and line to 4000psi for 15 minutes. Run 3 1/2" completion tubing from 3832m to 3908m.

### Activity at Report Time

Running 3 1/2" Completion Tubing

### Next Activity

Make up tubing hanger assembly. Land out tubing in wellhead

## Daily Operations: 24 HRS to 14/08/2007 06:00

<b>Well Name</b> Cobia F4		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Workover	<b>Plan</b> Tubing pull workover	
<b>Target Measured Depth (ftKB)</b> 11,647.0	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b>	<b>Total Original AFE Amount</b> 5,460,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 68,655	<b>Cumulative Cost</b> 91,405	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 13/08/2007 06:00	<b>Report End Date/Time</b> 14/08/2007 06:00	<b>Report Number</b> 2

### Management Summary

Continue to rig down, clean rig floor and rig down east wind walls, gas buster and monkey board. Remove base section of mast and back scratchers from Jin pole section.

### Activity at Report Time

Scoping down mast

### Next Activity

Continue to demob

## Daily Operations: 24 HRS to 14/08/2007 06:00

<b>Well Name</b> Bream B12		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Plug back old perms, add new perms	
<b>Target Measured Depth (ftKB)</b>	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> L0503H022	<b>Total Original AFE Amount</b> 385,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 124,712	<b>Cumulative Cost</b> 144,805	<b>Currency</b>
<b>Report Start Date/Time</b> 13/08/2007 06:00	<b>Report End Date/Time</b> 14/08/2007 06:00	<b>Report Number</b> 2

### Management Summary

RIH with 6m powershot gun and were held-up at ~900m. POOH. RIH with dummy plud and additional weight bar, and tagged HUD at 3333m MDKB. POOH. RIH with 6m gun and perforated interval 3313.5 - 3319.5m MDKB. POOH. SDFN

### Activity at Report Time

SDFN

### Next Activity

Conduct Plug run to set HPI plug at 3323m