EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS	to 4/10/2007 05:00	
Well Name		
Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type	Plan	
Drilling and Completion	D&C	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
5,126.09		2,470.01
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total	Cumulative Cost	Currency
201,369	1,195,170	AUD
Report Start Date/Time	Report End Date/Time	Report Number
3/10/2007 05:00	4/10/2007 05:00	5
POOH to 2095m. Pump & set CST POOH. M/U BOT Multi-String cutter Drills: ATD with both crews - satisfa	@ 2095m. P/U 2m. Mix & pump cmt as per program. POC dressed with 3 5/8" knives. Function test & TIH with same	power choke drill - Satisfactory. Circ & spot 15 bbl hi-vis pill. DH from 2093m to 2050m. R/U & reverse circ 2 tubing volumes - e to 1700m @ report time.
Activity at Report Time TIH with Csg cutter		
Next Activity		
Cut & pull 7 5/8" csg @ ± 2045m		
Daily Operations: 24 HRS	to 4/10/2007 06:00	
Well Name		
Barracouta A3W	Company	
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type	Plan	
Well Servicing Workover	Repair ICA cement failure.	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
2,671.53 AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0503E044	5,400,000	
Daily Cost Total 68,554	Cumulative Cost 3,090,868	Currency AUD
Report Start Date/Time	Report End Date/Time	Report Number
3/10/2007 06:00 Management Summary	4/10/2007 06:00	44
Wait on weather 45+ knot winds. While waiting, conduct fornightly choke manifold pressure test & weekly CFT's.		
Activity at Report Time		
Wait on weather.		
Next Activity Spot balanced cement plug.		
Spot balanced cement plug.		
Deily Operational 24 HDS (4/40/2007 06:00	
Daily Operations: 24 HRS t Well Name	0 4/10/2007 06:00	
Bream A4B		
Rig Name	Company	
Wireline	Halliburton / Schlumberger Plan	
Primary Job Type Workover PI	Plug back current perfs, add new perfs	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H043	Total Original AFE Amount 220,000	Total AFE Supplement Amount 170,000
Daily Cost Total	Cumulative Cost	Currency
96,880	388,756	AUD
Report Start Date/Time	Report End Date/Time	Report Number
3/10/2007 06:00 Management Summary	4/10/2007 06:00	12
Standing by waiting on weather wind speeds over 40 knots.		
Activity at Report Time	,	
SDFN		
Next Activity Dumping water and Cement on top of the MPBT.		