

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 09/07/2007 14:30

Well Name Fortescue A6a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (ftKB) 12,834.3	Target Depth (TVD) (ftKB) 8,124.0	
AFE or Job Number L0501H005	Total Original AFE Amount 8,931,209	Total AFE Supplement Amount 3,000,000
Daily Cost Total 122,607	Cumulative Cost 11,849,234	Currency AUD
Report Start Date/Time 09/07/2007 05:00	Report End Date/Time 09/07/2007 14:30	Report Number 35

Management Summary

Complete slickline operations. R/dn slickline equipment. Install tree cap. Install blind flanges on A-section & B-section. Clean wellhead area. Re-instate wellhead grating & sub-structure grating. Hand well to production operations at 14:30 Hrs, July 9, 2007.

Activity at Report Time

Well handed to Production Ops.

Next Activity

Well handed to Production Ops. Preparing to skid rig west to A4c.

Daily Operations: 24 HRS to 10/07/2007 05:00

Well Name Fortescue A4c		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)	
AFE or Job Number L0501H007	Total Original AFE Amount 7,909,197	Total AFE Supplement Amount
Daily Cost Total 478,395	Cumulative Cost 478,395	Currency AUD
Report Start Date/Time 09/07/2007 14:30	Report End Date/Time 10/07/2007 05:00	Report Number 1

Management Summary

Prepare rig to skid from A6a to A4c. Pickup Anadrill tools from Far Scandia. Skid rig to A4c. Reinstall walkways and accessways, secure rig and connect service lines. Remove grating from main deck above A4c Xmas tree. Rig to and remove Xmas tree from wellhead.

Activity at Report Time

Laying down A4c Xmas tree

Next Activity

Nipple up BOP's and test

Daily Operations: 24 HRS to 10/07/2007 06:00

Well Name Snapper A19		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon	
Target Measured Depth (ftKB) 3,084.0	Target Depth (TVD) (ftKB)	
AFE or Job Number 40000470 / 40000477	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Daily Cost Total 73,781	Cumulative Cost 2,068,559	Currency AUD
Report Start Date/Time 09/07/2007 06:00	Report End Date/Time 10/07/2007 06:00	Report Number 27

Management Summary

Complete BOP pressure testing, remove 5.0" BPV and install 5-1/2" landing joints and make up into hanger. Release tubing. Circulate well to ISW. POOH with 5 1/2" completion.

Activity at Report Time

Change ram blocks to VBR's

Next Activity

RIH with 4" D.P. to 945m set CST and cement

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/07/2007 06:00

Well Name Tuna A7		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Set MPBT and add perforations	
Target Measured Depth (ftKB) 9,084.6	Target Depth (TVD) (ftKB)	
AFE or Job Number L0503H034	Total Original AFE Amount 250,000	Total AFE Supplement Amount
Daily Cost Total 19,206	Cumulative Cost 102,520	Currency AUD
Report Start Date/Time 09/07/2007 06:00	Report End Date/Time 10/07/2007 06:00	Report Number 4
Management Summary Service boat. Rih with 2.5m perf gun and perforate the interval 2732. to 2734.5m. Pooh. Damage to the cable above the rope socket. Re-tie the rope socket.		
Activity at Report Time SDFN.		
Next Activity Set MPBT and cement.		

Daily Operations: 24 HRS to 10/07/2007 06:00

Well Name Bream B9A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Replace Xmas tree \ Install Abandonment Flange.	
Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)	
AFE or Job Number 46000482	Total Original AFE Amount 120,000	Total AFE Supplement Amount
Daily Cost Total 16,133	Cumulative Cost 16,133	Currency AUD
Report Start Date/Time 09/07/2007 06:00	Report End Date/Time 10/07/2007 06:00	Report Number 1
Management Summary Finish packing up and preparing equipment for the move to BMB		
Activity at Report Time SDFN		
Next Activity Wait on boat for move to BMB		