

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 20/12/2006 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan	
Report Start Date/Time 19/12/2006 06:00		Report End Date/Time 20/12/2006 06:00	Report Number 7
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 74,614	Cumulative Cost 477,881
Management Summary Service Far Scandia at WTN with first load to BMA. Rig crew move to BMA from WTN and ISS crew change. Service Far Scandia at BMA. Rig up skid mats and base tanks. Position and pin machinery deck on west side of skid mat. R/u 10% completed.Total Mobilization 50% complete.			
Activity at Report Time Prepare to install pony structures onto base tanks			
Next Activity Service boat from WTN. Continue with rig up of rig 22.			

Daily Operations: 24 HRS to 20/12/2006 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan	
Report Start Date/Time 19/12/2006 06:00		Report End Date/Time 20/12/2006 06:00	Report Number 13
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,747	Cumulative Cost 195,061
Management Summary Pumping a 20 Barrel Pill to secure the well total of 256 Barrels.Spooling new wire onto the unit, rigging off the well, testing and re dressing the Totco BOPs.			
Activity at Report Time SDFN			
Next Activity Rigging up on the A-15			