

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 12/08/2006 06:00

<b>Well Name</b> Fortescue A4B			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b>	
<b>Report Start Date/Time</b> 11/08/2006 06:00		<b>Report End Date/Time</b> 12/08/2006 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 40000457	<b>Currency</b>	<b>Total Original AFE Amount</b> 1,697,021	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 90,545	<b>Cumulative Cost</b> 310,355
<b>Management Summary</b> Continue with BOP and line rig up. Cameron pull BPV and run 2 way check. Pressure test BOP stack, and remove 2 way check, run THRT unable to release tubing hanging, run 2 way check, lift BOPs clean and inspect hanger, test threads, nipple up and re-test BOPs.			
<b>Activity at Report Time</b> Prepare to and lay out 4" drill pipe			
<b>Next Activity</b> Run replacement THRT, release and pull tubing.			

## Daily Operations: 24 HRS to 13/08/2006 06:00

<b>Well Name</b> Fortescue A4B			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b>	
<b>Report Start Date/Time</b> 12/08/2006 06:00		<b>Report End Date/Time</b> 13/08/2006 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> 40000457	<b>Currency</b>	<b>Total Original AFE Amount</b> 1,697,021	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 4.0		<b>Daily Cost Total</b> 88,197	<b>Cumulative Cost</b> 398,551
<b>Management Summary</b> Lay out 4" drill pipe on pipe deck. Cameron pull 2 way check, pick up and rack back 4" drill pipe. make up THRT to hanger, pick up tubing hanger and circulate bottoms up. POOH with 2-7/8" tubing and control to SSSV. RIH with 4" drill pipe tag top of packer at 3813.4m, pump 10bbl 15.8ppg cement slurry, POOH to 3683m and reverse clean.			
<b>Activity at Report Time</b> Reverse circulation drill pipe clean.			
<b>Next Activity</b> Pump cement and circulate well to ISW.			

## Daily Operations: 24 HRS to 14/08/2006 06:00

<b>Well Name</b> Fortescue A4B			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b>	
<b>Report Start Date/Time</b> 13/08/2006 06:00		<b>Report End Date/Time</b> 14/08/2006 06:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> 40000457	<b>Currency</b>	<b>Total Original AFE Amount</b> 1,697,021	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 4.0		<b>Daily Cost Total</b> 101,057	<b>Cumulative Cost</b> 499,608
<b>Management Summary</b> POOH to TOC, reverse circulate pipe clean. Mix and pump 13 bbls cement slurry and POOH to 3590m and reverse ISW to well. RIH and tag TOC at 3618m, POOH with drill pipe and redundant 2-7/8" completion, pressure test cement plugs, lay out drill pipe,			
<b>Activity at Report Time</b> Laying out drill pipe.			
<b>Next Activity</b> Trip in 4" drill pipe set CST and pump cement plug #3			

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 12/08/2006 06:00

<b>Well Name</b> West Tuna W37			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Pressure Survey		<b>Plan</b> GR & pressure surveys.	
<b>Report Start Date/Time</b> 11/08/2006 06:00		<b>Report End Date/Time</b> 12/08/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 46000473	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 85,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 44,591	<b>Cumulative Cost</b> 53,225
<b>Management Summary</b> Completed GR survey and SBHP survey. Attempted to flow well and perform FBHP survey. Unable to get the well to kick in time to complete survey			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Complete flowing survey on W-37. Rig down and move to W-17			

## Daily Operations: 24 HRS to 13/08/2006 06:00

<b>Well Name</b> West Tuna W37			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Pressure Survey		<b>Plan</b> GR & pressure surveys.	
<b>Report Start Date/Time</b> 12/08/2006 06:00		<b>Report End Date/Time</b> 13/08/2006 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> 46000473	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 85,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 34,742	<b>Cumulative Cost</b> 87,967
<b>Management Summary</b> Completed Flowing BHP/Temp survey			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig down and move to W-17			

## Daily Operations: 24 HRS to 14/08/2006 06:00

<b>Well Name</b> West Tuna W37			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Pressure Survey		<b>Plan</b> GR & pressure surveys.	
<b>Report Start Date/Time</b> 13/08/2006 06:00		<b>Report End Date/Time</b> 14/08/2006 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 46000473	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 85,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 0	<b>Cumulative Cost</b> 87,967
<b>Management Summary</b> Rig down off W-37 hand well back to production			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on W-17			

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to 14/08/2006 06:00**

**Well Name**

West Tuna W17

**Rig Name**

Wireline

**Company**

Halliburton / Schlumberger

**Job Subcategory**

Pressure Survey

**Plan**

GR & pressure surveys.

**Report Start Date/Time**

13/08/2006 08:00

**Report End Date/Time**

14/08/2006 06:00

**Report Number**

1

**AFE or Job Number**

46000473

**Currency**

AUD

**Total Original AFE Amount**

85,000

**Total AFE Supplement Amount**

**Days Ahead/Behind**

**Daily Cost Total**

18,993

**Cumulative Cost**

18,993

**Management Summary**

Rigged up on W-17. Made several attempts to rih with 2.15" gauge ring unable to get past 34 mts mdrt. Tools hanging up against hard solid wax/sand. Pumped 300 ltrs WAXSOLVE into tbg

**Activity at Report Time**

SDFN

**Next Activity**

Attempt to tag HUD with 1 7/8" stem