

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 22/08/2006 06:00

Well Name Fortescue A28A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 21/08/2006 06:00		Report End Date/Time 22/08/2006 06:00	Report Number 3
AFE or Job Number 40000456	Currency AUD	Total Original AFE Amount 1,454,560	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 96,888	Cumulative Cost 255,745
Management Summary Skid rig south and install annular, pressure test BOPs and run THRT. Unable to M/u THRT the required number of turns. Remove THRT and Lift Bop stack, Reinstall and test Bop stack, Make up THRT, Pull hanger free, Work pipe and Start to circulate well bore clean.			
Activity at Report Time Circulate well bore clean with sea water.			
Next Activity Pooh with upper 3 1/2" completion.			

Daily Operations: 24 HRS to 22/08/2006 06:00

Well Name West Tuna W17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Pressure Survey		Plan GR & pressure surveys.	
Report Start Date/Time 21/08/2006 06:00		Report End Date/Time 22/08/2006 06:00	Report Number 4
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 85,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 47,521	Cumulative Cost 96,816
Management Summary Rih with GR/PLT logging tools conduct GR survey over interval, 3530 mts mdrt to 3000 mts mdr. Wait on bottom for pressure to stabilise. Due to time constraints start SBHP survey at 7pm with 4 station stops.			
Activity at Report Time SDFN			
Next Activity Complete SBHP survey, rig down and pack up for move to FLA			