

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/02/2007 06:00

Well Name Bream A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon	
Report Start Date/Time 8/02/2007 06:00		Report End Date/Time 9/02/2007 06:00	Report Number 2
AFE or Job Number	Currency AUD	Total Original AFE Amount 1,350,000	Total AFE Supplement Amount
Days Ahead/Behind 1.1	Daily Cost Total 84,132		Cumulative Cost 166,973
Management Summary Set and test 2.562" RN plug at 3045m OK. Pull CGLV at 909m and circ tubing and PA clean. Run DGLV to 909m. Instal 3" BPV. Nipple down well head and nipple up 11" riser and Bop stack. Make up 3 1/2" Vam Ace landing string.			
Activity at Report Time Change slip dies and prepare Bop's.			
Next Activity Pull BPV and run lock open tool with slick line.			

Daily Operations: 24 HRS to 8/02/2007 10:00

Well Name Flounder A4B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Perforate higher	
Report Start Date/Time 8/02/2007 06:00		Report End Date/Time 8/02/2007 10:00	Report Number 2
AFE or Job Number L0503G038	Currency AUD	Total Original AFE Amount 200,000	Total AFE Supplement Amount
Days Ahead/Behind	Daily Cost Total 6,076		Cumulative Cost 78,540
Management Summary Run SSSV and rig off the well			
Activity at Report Time Running SSSV and rigging down			
Next Activity Rigging up on the A-17a			

Daily Operations: 24 HRS to 8/02/2007 20:00

Well Name Flounder A17A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Perforation		Plan Reperforate the existing zone	
Report Start Date/Time 8/02/2007 10:00		Report End Date/Time 8/02/2007 20:00	Report Number 1
AFE or Job Number 46000489	Currency AUD	Total Original AFE Amount 205,000	Total AFE Supplement Amount
Days Ahead/Behind	Daily Cost Total 95,075		Cumulative Cost 95,075
Management Summary Rigging up on the well, pressure testing as per the W/W procedure, Tag HUD and perforate the well over the interval from 3237 mtrs to 3240 mtrs.			
Activity at Report Time Rigging up on the well & pressure testing			
Next Activity Rigging up on the A-4b to rectify failed XOE test.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/02/2007 06:00

Well Name

Flounder A4B

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Recomplete Higher

Plan

Perforate higher

Report Start Date/Time

8/02/2007 20:00

Report End Date/Time

9/02/2007 06:00

Report Number

3

AFE or Job Number

L0503G038

Currency

AUD

Total Original AFE Amount

200,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

18,228

Cumulative Cost

96,768

Management Summary

Rig-up on well, recover the SC-SSV. Inspect for failure mechanism of XOE test. Replace the upper packing stack and reinstate SC-SSV in nipple at 453m MDKB. Confiirm integrity with function test as per POM.

Activity at Report Time

Running the SSSV, test and rig off of well.

Next Activity

Rigging-up on the A-20a.