Daily Operations: 24 HRS to 29/08/2009 05:00

Wellbore Name

		COBIA A15B				
Rig Name	Rig Type	Rig Service Type	Company			
175	Platform	Drilling Rig (Conv) Nabors				
Primary Job Type		Plan				
Drilling and Completion		D&C				
Target Measured	Depth (mWorking Elev)	Target Depth (TVD) (mWorking Elev)				
3,116.38		2,484.24				
AFE or Job Numb	er	Total Original AFE Amount	Total AFE Supplement Amount			
609	/09018.1.01	11,162,465				
Daily Cost Total		Cumulative Cost	Currency			
429,580		7,250,749	AUD			
Report Start Date/Time		Report End Date/Time	Report Number			
28/08/2009 05:00		29/08/2009 05:00	15			

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' prepare to skid rig. Install riser and mud cross, spot overboard lines. Skid btm drill package 12.8m East, top drill package 1m North. Spot in place 1200bbl tank and support frame, MP3 and support frame, 300bbl tank. Dress MP3 traction motors. Cont' re-instate drill package and pipe deck.

Activity at Report Time

Re-instate drill package

Next Activity

Cont' re-instate drill package, R/U diverter

г	lief	k, i	On	er	əti	or	١٠.	2	1	ш	D	9	+0	ູ	a	n	2/	21	nr	10	١ 1		١-،	n	n
ь	Jai	יעו		JEI (аш	UI.	13.		4	п	\mathbf{r}	o			JI	U	31.	~1	w	υм		w	А	ш	u

Wellbore Name

		COBIA A15B					
Rig Name	Rig Type	Rig Service Type	Company				
175	Platform	Drilling Rig (Conv)	Drilling Rig (Conv) Nabors				
Primary Job Type		Plan					
Drilling and Comple	etion	D&C	D&C				
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)					
3,116.38		2,484.24					
AFE or Job Number	er	Total Original AFE Amount	Total AFE Supplement Amount				
609	/09018.1.01	11,162,465					
Daily Cost Total		Cumulative Cost	Currency				
66,069		7,316,818	AUD				
Report Start Date/Time		Report End Date/Time	Report Number				
29/08/2009 05:00		29/08/2009 10:00	16				

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' re-instate top and btm drill package and pipe deck. Torque up studs on riser and mudcross, tie down diverter overboard lines, install koomey lines to diverter.

Note: This is the final WellView report for CBA A15b, end of well at 10:00, 29th August 2009. Next well CBA F35.

Activity at Report Time

R/U mud cross.

Next Activity

R/U diverter annular, riser, bell nipple.

ExxonMobil Use Only Page 1 of 4 Printed on 31/08/2009

Daily Operations: 24 HRS to 30/08/2009 05:00

Wellbore Name

COBIA F35						
Rig Name	Rig Type	Rig Service Type	Company			
175	Platform	Drilling Rig (Conv)	Nabors			
Primary Job Type		Plan				
Drilling and Completion		D&C				
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)				
4,562.21		2,463.72				
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount			
609/090	24.1.01	16,100,464				
Daily Cost Total		Cumulative Cost	Currency			
255,103		255,103	AUD			
Report Start Date/Time		Report End Date/Time	Report Number			
29/08/2009 10:00		30/08/2009 05:00	1			

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

R/U diverter, bell nipple, C/O wash pipe and test to 500psi. Function test diverter. P/U and M/U at surface w/17.5" Conductor Cleanout Assy.

Activity at Report Time

P/U 17.5" Conductor Cleanout Assy

Next Activity

TIH w/17.5" Conductor Cleanout Assy, Pressure test Diverter.

Daily Operations: 24 HRS to 31/08/2009 05:00

Wellbore Name

COBIA F35						
Rig Name	Rig Type	Rig Service Type	Company			
175	Platform	Drilling Rig (Conv)	Nabors			
Primary Job Type		Plan				
Drilling and Completion		D&C				
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)				
4,562.21		2,463.72				
AFE or Job Numbe	er	Total Original AFE Amount	Total AFE Supplement Amount			
609/	09024.1.01	16,100,464				
Daily Cost Total		Cumulative Cost	Currency			
331,947		587,050	AUD			
Report Start Date/Time		Report End Date/Time	Report Number			
30/08/2009 05:00		31/08/2009 05:00	2			

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' M/U f/surface to 144m w/17.5" Conductor Cleanout Assy. Pressure test diverter to 200psi for 15min. TIH f/144m to 172m w/17.5" Conductor Cleanout Assy. W/D f/172m to 192m, tag TOC at 192m w/10k. Drill cmt f/192m to 199.3m. Tagged up in conductor shoe at 199.3m. Displace well f/sea water to 9.0ppg WBM. Circulate hole clean f/199.3m to 180m. POOH f/180m to surface w/17.5" Conductor Cleanout BHA. RIH f/surface to 84m w/kill string. Wait on weather. Hold Diverter Procedure Meeting, and conduct diverter drill. POOH and R/B f/84m to surface w/kill string. P/U and M/U f/surface to 199m w/14.75" Jetting Assy, scribe and orientate UBHO sub. SDI take survey check shot at 199m.

Activity at Report Time

Taking surveys at 199m w/14.75" Jet Drill Assy

Next Activity

Cont' drilling w/14.75" Jet Drill Assy

ExxonMobil Use Only Page 2 of 4 Printed on 31/08/2009

Daily Operations: 24 HRS to 29/08/2009 06:00

Wellbore Name

SNAPPER M29

SNAPPER M29						
Rig Name	Rig Type	Rig Service Type	Company			
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services			
Primary Job Type		Plan	<u>'</u>			
Plug and Abandonment Only		Plug and Abandon				
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)				
AFE or Job Number	er	Total Original AFE Amount	Total AFE Supplement Amount			
8	0005440	3,397,717				
Daily Cost Total		Cumulative Cost	Currency			
93,222		1,115,584	AUD			
Report Start Date/	Time	Report End Date/Time	Report Number			
28/08/2009 06:00		29/08/2009 06:00	11			

Management Summary

Continue to work pipe to try and free packer or retrieval tool, Pull retrieval tool out of packer, POOH with retrieval tool from 790 mtrs to surface, Rack out, pick up and rack back drill pipe into derrick.

Activity at Report Time

Pick up and rack back drill pipe into derrick

Next Activity

Continue to pick up drill pipe then RIH with with modified Packer Retrieval tool

Daily Operations: 24 HRS to 30/08/2009 06:00

Wellbore Name

		SNAPPER M29			
Rig Name	Rig Type	Rig Service Type	Company		
Rig 22	Platform	Workover Rig (Conv) Imperial Snubbing Services			
Primary Job Type		Plan	,		
Plug and Abandonment Only		Plug and Abandon			
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)			
AFE or Job Numb	er Total Original AFE Amount		Total AFE Supplement Amount		
8	30005440	3,397,717			
Daily Cost Total		Cumulative Cost	Currency		
80,977		1,196,562	AUD		
Report Start Date/Time		Report End Date/Time	Report Number		
29/08/2009 06:00		30/08/2009 06:00	12		

Management Summary

Pick up and make up 4.0" DP into stands and rack back into the derrick. Make up modified packer releasing assembly and Rih to 795 mtrs, Engage release tool in shifting sleeve and pick up to shear pins and release the snap latch ring on the packer, POOH with release tool from 795 mtrs to surface, Wait on weather, wind gusting 50+ knots.

Activity at Report Time

Waiting on weather, wind gusting 50+ knots

Next Activity

Rih and mill over HVT packer.

Daily Operations: 24 HRS to 31/08/2009 06:00

Wellbore Name

SNAPPER M29

SNAFFER W29							
Rig Name	Rig Type	Rig Service Type	Company				
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services				
Primary Job Type		Plan	Plan				
Plug and Abandonment Only		Plug and Abandon					
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)					
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount				
800	05440	3,397,717					
Daily Cost Total		Cumulative Cost	Currency				
79,278		1,275,840	AUD				
Report Start Date/Time		Report End Date/Time	Report Number				
30/08/2009 06:00		31/08/2009 06:00	13				

Management Summary

Wait on weather to abate, Make up milling BHA, Rih with 8-3/8" rotary shoe and mill over HVT packer.

Activity at Report Time

Milling over HVT packer.

Next Activity

Rih with over shot and fish packer and middle completion.

ExxonMobil Use Only Page 3 of 4 Printed on 31/08/2009

Daily Operations: 24 HRS to 29/08/2009 06:00

Wellbore Name

WEST TUNA W14						
Rig Name	Rig Type	Rig Service Type	Company			
Wireline	Platform		Halliburton / Schlumberger			
Primary Job Type		Plan				
Workover PI		Add perfs to gas sand for M-1 gas injection				
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)				
1,908.00						
AFE or Job Number	r	Total Original AFE Amount	Total AFE Supplement Amount			
602/	09021.1.01	260,000				
Daily Cost Total		Cumulative Cost	Currency			
21,305		129,895	AUD			
Report Start Date/Time		Report End Date/Time	Report Number			
28/08/2009 06:00		29/08/2009 06:00				

Management Summary

Run 2 x tbg brushes to EOT at 1894 mts mdrt working across completion jewellery while bullheading SW at 1.5/2 bpm. Repeat tubing brush run and pumping again for second time. RIH with 2.75" gauge to EOT at 1894 mts mdrt. Tbg clear of perf charges and gun junk. Rih with 2.25" gauge to HUD at 1921 mts mdrt. Perforate interval 1913 mts mdrt to 1918 mts mdrt with 2" HSD Powerjet Omega guns 6 SPF, 60degree phased

Activity at Report Time

SDFN

Next Activity

Perforate 1908 mts mdrt to 1913 mts mdrt

Daily Operations: 24 HRS to 30/08/2009 06:00

Wellbore Name

WEST TUNA W14						
Rig Name	Rig Type	Rig Service Type	Company			
Wireline	Platform		Halliburton / Schlumberger			
Primary Job Type		Plan				
Workover PI		Add perfs to gas sand for M-1 gas injection				
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)				
1,908.00						
AFE or Job Number	er	Total Original AFE Amount	Total AFE Supplement Amount			
602/	09021.1.01	260,000				
Daily Cost Total		Cumulative Cost	Currency			
176,088		305,983	AUD			
Report Start Date/Time		Report End Date/Time	Report Number			
29/08/2009 06:00		30/08/2009 06:00	7			

Management Summary

Perforated interval 1908mts drt to 1913 mts mdrt with 2" HSD guns, 6spf,60 degree phased Powerjet Omegas. Set XX plug at 1747.5 mts mdrt. Pumped 186 bbls ISW into PA

Activity at Report Time

SDFN

Next Activity

Bleed down PA and change out gas lift valves for dummies

Daily Operations: 24 HRS to 31/08/2009 06:00

Wellbore Name

WEST TUNA W14

Rig Name	Rig Type	Rig Service Type	Company			
Wireline	Platform		Halliburton / Schlumberger			
Primary Job Type	<u>'</u>	Plan				
Workover PI		Add perfs to gas sand for M-1 gas injection				
Target Measured De	pth (mWorking Elev)	Target Depth (TVD) (mWorking Elev)				
1,9	00.80					
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount			
602/09	9021.1.01	260,000				
Daily Cost Total		Cumulative Cost	Currency			
21,305		327,288	AUD			
Report Start Date/Time		Report End Date/Time	Report Number			
30/08/2009 06:00		31/08/2009 06:00	8			

Management Summary

Pumped 89 bbls ISW into PA/Tbg, wait on weather winds in excess of 40 knots

Activity at Report Time

SDFN

Next Activity

Change out gas lift valves Tst PA and pull plug, rig down

Page 4 of 4 ExxonMobil Use Only Printed on 31/08/2009