EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 6/08/2009 05:00

Wellbore Name

		COBIA A15A		
Rig Name	Rig Type	Rig Service Type	Company	
175	Platform	Drilling Rig (Conv)	Nabors	
Primary Job Type		Plan		
Plug and Abandonment Only		P&A for Loc ECO2 drilling		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
	746.00			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
80005361		6,436,000		
Daily Cost Total		Cumulative Cost	Currency	
338,705		1,792,017	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
5/08/2009 05:00		6/08/2009 05:00	7	

Management Summary

No environmental spills. PTSMs and JSAs held as required. Wait on cement, conduct rig service, and clean rig floor. Wash down from 2447m at tag TOC with 10k at 2492.4m. Circulate 1x BU and monitor returns. Test cement plug to 1000 psi for 10 mins (good test). Circulate and displace well from 8.5 ppg SW to 8.5 ppg inhibited SW with 1.5% radiagreen. POOH on 4" DP with 3-1/2" production tubing from 2492m to 2118m. POOH with 215 jts of 3-1/2" tubing and completion assemblies from 2118m to surface. R/D Weatherford powertongs and C/O handling gear.

Activity at Report Time

R/D Weatherford powertongs and C/O handling gear.

Next Activity

RIH on 4" DP, deploy CST, and set cement plug.

Daily Operations: 24 HRS to 6/08/2009 06:00

CNIADDED AZA

		SNAPPER A/A		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services	
Primary Job Type		Plan		
Plug and Abandonment Only		Plug and Abandon		
Target Measured [Depth (mWorking Elev)	Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
80005421		3,360,920		
Daily Cost Total		Cumulative Cost	Currency	
89,433		1,243,544	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
5/08/2009 06:00		6/08/2009 06:00	15	

JSA make up MSB clamps. Cleared deck and prepared for LKA and oncoming lifts. LKA arrived ex BBMT. Unloaded and spotted equipment as possible. Fitted Koomey and Pipe Deck. Spotted all equipment onboard to continue with rig-up.

Activity at Report Time

Rigging-Up equipment arrived on LKA overnight.

Continue with Rig-up and setting-up BOP's for testing.

Daily Operations: 24 HRS to 6/08/2009 06:00

Wellbore Name

EORTESCHE A1

		FUR LESCUE AT		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Well Servicing Workover		Flow Test Well, Control Line Integrity		
Target Measured Depth (mWorking Elev) 472.30		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
		55,000		
Daily Cost Total		Cumulative Cost	Currency	
26,568		40,719	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
5/08/2009 06:00		6/08/2009 06:00	2	

Management Summary

Flow test the well through the test separator. Scratched across locking mandrel several times while pumping through control line set new sssv control line would not hold eventually got control line to hold but had to s/d due to production operator was not signed off on platform.

Activity at Report Time

Wait for production operator

Next Activity

RIH verify valve is open

ExxonMobil Use Only Page 1 of 1 Printed on 6/08/2009