EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 18/02/2009 05:00

Wellbore Name

Rig Name	Rig Type	Rig Service Type	Company	
Rig 175	Platform	Drilling Rig (Conv)	International Sea Drilling LTD (ISDL)	
Primary Job Type		Plan		
Mobilization Only		Move Rig		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/08021.1.01		16,315,448	2,964,119	
Daily Cost Total		Cumulative Cost	Currency	
243,689		5,263,394	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
17/02/2009 05:00		18/02/2009 05:00	22	

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform: R/U spooling in mud pump modules, electricians prepare electric motors, install mud pump belts, install west mud gutter and overboard discharge hose, offload Howco cement unit and land on main deck, offload and spot in place east and west mud tank modules, offload and spot generators #1 and #2, spot SCR into position, offload and spot electricians workshop, prepare and R/U mud tank modules, connect and prepare to install mud pits equalizer line, remove east DSM staircase and prepare main deck for Howco Unit, prepare main deck for office modules.

SNA Platform: Clean upper drilling living quarters, prepare lower office module for backloading, prepare bulk tanks for backloading, clean main deck.

RIG MOVE: 58% of total rig move complete.

Rig Down Phase:97% or total rig down complete, 100% of general rig down activities complete, 100% of mast rig down complete, 100% of rig floor and substructure rig down complete, 99% of pipe deck rig down complete, 96% of DSM rig down complete, 100% of workboats rig down phase, 50% of clean up

Rig Up Phase:12% of total rig up complete, 89% of general rig up activities complete, 24% of drill module rig up complete, 25% of rig up DSM complete, 0% of mast rig up complete, 0% of tie-ins complete, 7% of workboats rig up phase.

Activity at Report Time

R/U mud pump modules and mud tank modules.

Next Activity

Continue to R/U mud pump and mud tank modules. Prepare deck for office modules. Spot cement unit into position.

Daily Operations: 24 HRS to 18/02/2009 06:00

Wellbore Name

		BARRACOUTA A3W	
Rig Name	Rig Type	Rig Service Type	Company
SHU			Imperial Snubbing Services
Primary Job Type		Plan	
Plug and Abandonment Only		Plug and abandon the BTA A3W well	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
	978.53		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount
80005107		912,000	
Daily Cost Total		Cumulative Cost	Currency
60,255		465,565	AUD
Report Start Date/Time		Report End Date/Time	Report Number
17/02/2009 06:00		18/02/2009 06:00	7

Rig down A-Frame from well centre & position on main deck. Rig down BOP's & riser section. Prepare to install abandonment flange. Continue with the cleaning of all equipment ready for back loading.

Activity at Report Time

Nipple down 11" spacer spools from casing hanger.

Next Activity

Nipple up Abandonment flange & pressure test to 1000 psi.

ExxonMobil Use Only Page 1 of 2 Printed on 18/02/2009

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 18/02/2009 06:00

Wellbore Name

WEST KINGFISH W26

		WEST KINGFISH WZ0		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services	
Primary Job Type		Plan	'	
Plug and Abandonment Only		Plug & Abandon - stage 2		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
80004827		2,961,013		
Daily Cost Total		Cumulative Cost	Currency	
45,940		638,180	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
17/02/2009 06:00		18/02/2009 06:00	15	
Management Com		•	· · · · · · · · · · · · · · · · · · ·	

Management Summary

Wait On Boats. Work logistics with BBMT. Commence nightshift operations.

Activity at Report Time

Wait on boat with rig equipment.

Next Activity

Unload boat with rig equipment.

Daily Operations: 24 HRS to 18/02/2009 06:00

Wellbore Name

		MARLIN A23		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Well Servicing Workover		Tubing Integrity Test		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
2,350.09				
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
90016422		175,000		
Daily Cost Total		Cumulative Cost	Currency	
11,880		66,546	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
17/02/2009 06:00		18/02/2009 06:00	5	

Management Summary

Reconfigure the ISS hoses.Bleed down any gas from the PA to zero. Pressure up on the PA to 1500 psi and monitor for 15 minutes, test all OK. Bleed down the PA to zero.Bleed down the tubing from 3500 psi to zero.Pressure up the tubing again to 4573 psi and monitor for 15 minutes test solid.Swap out ISS hoses to PA and pressure up the PA to 1500 psi and test for 15 minutes test all OK and solid. Bleed off the tubing to zero while maintaining 1500 psi on the PA, monitor the PA for 30 minutes this test was also positive.It was decided that inhibited sea water would have to be placed into the PA.Bleed down the PA and pressure up on the tubing to 300 psi to give us an over balance when we pull the dummy Gas Lift valve.Run in the hole and recover the Gas Lift valve from 1065 mtrs ready to circulate first thing in the morning.Make all equipment ready to go in the morning. SDFN.

Activity at Report Time

SDFN

Next Activity

Circulate inhibited sea water into the backside.

ExxonMobil Use Only Page 2 of 2 Printed on 18/02/2009